


Government of Karnataka

Public Health Engineering Department

KARNATAKA : Integrated Rural Water Supply and Environmental Sanitation Project (World Bank Assistance)

Phase II - Package II



Consultancy Services for Construction Supervision and Material Quality Control for Rural Piped Water Supply Schemes

Progress Report - December 1999



Intercontinental Consultants and Technocrats Pvt. Ltd.

and



Multimedia Consulting Engineers


CONTENTS

Sl. No.	Particulars	Page No.	
		From	To
1.	Brief Note	1	- 06
	ANNEXURE - I	07	14
	ANNEXURE - II	15	16
	ANNEXURE-III	17	19
	ANNEXURE-IV	20	22
	ANNEXURE - V	23	
2.	Organisation Chart	24	
3.	Summary of Financial Progress for December 1999	25	
4.	Summary of Abstract (Milestone wise)	26	
5.	Summary of Financial Progress (Format-01)		
	a) Part - I	27	
	b) Part - II	28	
6.	Summary of Physical Progress (Format-02)		
	a) Abstract (Batch I,II & III)	29	30
	b) Batch-I & II	31	32
	c) Batch - III	33	34
7.	Summary of Commissioning & Handing over schemes	35	
8.	List of villages commissioned during the month	36	37
9.	Total commissioned village list to end of December'99	38	40
10.	List of villages handed over to VWSC	41	
11.	Status report of commissioned of schemes to end of December 1999	42	
12.	Status Position of District wise commissioning of schemes to end of December 1999	43	
13.	List of villages awaiting Energisation	44	46
14.	Implementation As per Exit Policy	47	
15.	Statement of Bottlenecks	48	
16.	Details of villages where work not started	49	
17.	Notations	50	
18	<u>District wise Progress Report</u>		
	(i) Belgaum District	51	99
	(ii) Bellary District	100	122
	(iii) Bidar District	123	142
	(iv) Gulbarga District	143	170
	(vi) Raichur District	171	195
	(v) Shimoga District	196	217
19	SSI - SSR Schemes	218	235



"Heartly Greetings & Prosperous New Year"

on the eve of ushering the New Millennium and New Year 2000.


10-01-2000
(S. Ramadas)
Project Manager
I.C.T. (P). Ltd.
Bangalore.



INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.
Integrated Rural Water Supply & Environmental Sanitation Project, Karnataka

BRIEF NOTE:

The Rural Development and Panchayat Raj Department Government of Karnataka is implementing an Integrated Rural Water Supply and Environmental Sanitation Project with World Bank Assistance. The Intercontinental Consultants and Technocrats Private Limited are the Consultants for Construction Supervision and Material Quality Control for Phase-II Schemes in Six districts of Northern part of Karnataka.

The Progress Report as per the prescribed formats of Engineer-in-Chief PHED are herein enclosed along with formats as per Aid Memoir of World Bank Review Mission of November 1998 communicated by EIC to the Consultants.

ACTIVITIES: Schemes so far awarded are for 145 Packages covering 424 villages excluding dropped villages for non payment of required contribution by beneficiary villages. Work in 12 villages is not yet started due to source not yet finalised. The list of villages is furnished in this Progress Report. During the month 33 schemes have been commissioned. A total of 107 schemes have been commissioned to end of December 1999. During the month a total of 4 Schemes have handed over to VWSC. The up to date nos. of schemes handed over so far are 26. In 66 villages physical work is completed however energisation is awaited.

Review meeting with the Director PPMU:

The Director PPMU conducted a review meeting on 28-12-99 wherein the Engineer-in-Chief PHED, the Superintending Engineers PHE Circles, the Executive Engineers DPMU (WBP), District Managers ICT, Project Manager and other consultants attended.

The review by the Director focussed on the World Bank Review Mission November-December 1999 Aide Memoire observation as indicated below:

- (a) On handing over of schemes in a complete manner and observing its performance for another two to three months by visiting these handed over schemes and invoking construction liability defects clause of contractor for rectification of defects noticed.
- (b) Physical progress unsatisfactory
- (c) Exit Policy 1st Visit and 2nd Visit has been elaborated by the World Bank Review Mission for a joint inspection by all concerned.
- (d) If the Disinfectant unit (DIU) is not energized or not functioning the schemes cannot be taken as completed for handing over.

The Director PPMU later had a review meeting on energisation of schemes with the KPTCL Officers. After observing contratory statements on the joint statement of Executive Engineer DPMU and KPTCL Officers on the energisation of schemes. The Director instructed that all the Executive Engineers should sign the joint statement of energisation only after the Executive Engineers are convinced of the complete energisation by KPTCL. The Director hinted that the next meeting will be held by 15th January and above subject will be the main Agenda.

District Managers Meeting:

A meeting of all District Managers ICT (P) Ltd. was conducted by the Project Manager on 28-12-99 after noon. The Project Manager reviewed the status position on the pendency of obtaining approvals for extension of time for packages where the packages could not be completed by the contractors as per the Agreemental period of commissioning and needs extension of time as per the provision of contract agreement by competent authority. The Engineer-in-Chief's letter No.3405 dt.4-10-99 in this regard was brought to their knowledge.

The Project Manager further sought immediate action by the District Managers in obtaining final bills, record drawings and getting up revised estimates as and when villages are completed and not to allow this work to be kept pending till end and get it accumulated. Once the AEs posts are reduced as per the completed schemes by the Government, the District Managers will face difficulty. As already instructed if the Contractors fail to respond, these may be got attended by the concerned AEs and service charges claimed from the Executive Engineer for deducting from the Contractor's Bill under intimation to the Project Manager.

The Project Manager also directed the District Managers to submit and obtain approvals for modifications from the Executive Engineer for all technical deviation as per the prescribed World Bank format. They should not submit proposals in piece meal manner. Modifications proposals in such Packages should be submitted in a complete manner indicating financial implications for entire package to avoid delay in obtaining approvals, these modifications work may be taken up with the contractor after approval from the Executive Engineer.

The Project Manager also brought to the notice that the District Managers should adhere to the physical completion programme prepared by them in consultation with the Contractors and submitted to the Government and the Engineer-in-Chief PHED. The Contractors should be committed to the programme. The Contractors should adhere to this programme scrupulously and not changed fortnightly or monthly as it will have no credibility. The District Managers should also take up proactive action with the Contractors for completion of schemes as per the schedule. The Superintending Engineers may also be persuaded to conduct management meetings for coercing the Contractors to keep the schedule of physical completion.

Inspection visit by the Project Manager

- i. Shimoga District from 1/12/1999 to 5/12/1999 and from 15-12-1999 to 19-12-1999. The Inspection details are enclosed vide Annexure-I.
- ii. Belgaum District from 6-12-1999 to 9-12-1999: Copy of the contents of the report submitted to the Director PPMU reproduced for needful of concerned at Annexure-II
- iii. Gulbarga District from 10-12-1999 to 13-12-1999: The inspection report vide Annexure-III

Delay in implementation of schemes: (News Report)

It is a matter of great resentment that the World Bank has communicated to the Government of India, the delay in implementation of these World Bank aided Water Supply Schemes in Karnataka as per News Paper reports on the discussions on state issues in Lok Sabha in last session . This unhappy situation is entirely due to non performance of these Contractors as per their own Agreemental commitment. The Consultants are taking all possible efforts to motivate these Contractors. In order to bring this lethargic attitude to their notice and its repercussion on the in coming World Bank Project, I have issued Circular instructions to all District Managers to bring to their personal notice and constantly reminding them the need to improve their performance. The details are indicated in Annexure-IV.

Potability of drinking water

The presence of lead in drinking water beyond permissible limits which is highly toxic substance is a health hazard. A write up on the deliberations of international conference on lead poisoning held in Bangalore is appended at Annexure-V for information and appraisal of all concerned.

Bottlenecks:

66 Schemes have been physically completed and awaiting energisation. There is no immediate required action by KPTCL (KEB) to reduce the monthly pending list to nil. This has also been brought to the notice by the consultants to the Director PPMU vide Consultants letter No. DO.NO.ICT/WB-KAR/PRM/TA-I/F-26/65/00-2000 dt. 30-12-1999. This has to be taken at the top appropriate level at the Government. Further there are 8 villages where sources have to be established. In 5 villages OHT sites has to be handed over.

Early action from the Client is requested.

Slow Progress by the Contractors

The Contractors continue with the slow progress despite lot of inducement, persuasion and motivation and finally levying liquidated damages. These particulars are being regularly brought to the notice of the Client in the Progress Reports, for further drastic action. The Clients department have to take up timely action as per the conditions of contract or terminate their contract in cases of most incorrigible contractors or otherwise the completion of schemes will be delayed.

Welcome to the New Engineer-in-Chief PHED

I on behalf of the consultants heartily Welcome our new Engineer-in-Chief PHED Sri. B.Srinivasa. He being a dynamic result oriented man, I am sure the Project will further gain immensely under his command and able guidance in accelerating the commissioning of schemes.

We extend full cooperation and services in fulfilling the assigned tasks in the Project.

Welcome to the New Additional Director (Administration)

I also welcome Sri. Pande, the new Additional Director (Administration) PPMU we assure our full cooperation, towards project implementation. The Consultants also record with gratitude the outgoing Additional Director (Administration) Sri. C.M. Shirol for his services rendered to this project.

The Monthly Progress Report for the month of November 1999 is herewith submitted to the Director PPMU and Special Secretary to Govt. RD & PR Department Government of Karnataka for kind information and needful action.


(S. Ramadas) 10.01.2000
Team Leader & Project Manager
ICT (P) Ltd., Bangalore.

10/01/2000

ANNEXURE - I

**Inspection Notes Of Sri S. Ramadas, Project Manager, ICT (P) Ltd.,
Bangalore During His Inspection Of Works Of KIRWS, Phase-II Works In
Shimoga District On 02-12-99 to 03-12-99.**

-:The inspection of works in Phase-II works under Package SMG-2 in Shimoga taluk :-
-: On 2nd Dec'99 :-

Officers and Engineers Present.

1. Sri S.T. Krishnamurthy, District Manger, ICT (P) Ltd., Shimoga.
2. Sri B.Shivakumar & Sri L.S. Manjunath; Assistant Engineer, ICT (P) Ltd., Shimoga.
3. Contractor / Representative not present.

1. Village : Haramaghatta -

This scheme has been approved under package SMG-2 & entrusted to Sri S. Umesh, Class I Contractor, Shimoga. In this village water supply works have been completed and commissioning could not be done due to delay in energisation by the KEB authorities, inspite of continued persuation with them. It was instructed to obtain power supply and commission the scheme. Then OHT to be filled up with water and hydraulic test to be conducted. If there are any leakage in the container of the OHT, then the defects should be attended immediately and rectified. If every thing is O.K. trial run the scheme for 7 days and then arrange to hand over the scheme to VWSC.

2. Village : Holalur -

This scheme has been approved under package SMG-2 & entrusted to Sri S. Umesh, Class I Contractor, Shimoga. In this village water supply works have been completed and it was informed, that commissioning could not be done due to delay in energisation by the KEB authorities, inspite of continuous persuation with them. It was instructed to obtain power supply and commission the scheme. Then OHT to be filled up with water and hydraulic test to be conducted. If there are any leakage in the container of the OHT, then the defects should be attended immediately and rectified. If every thing is O.K. trial run the scheme for 7 days and then arrange to hand over the scheme to VWSC.

Contd. . . . 2

-:The inspection of works in Phase-II works under Package SMG-8 in Shimgoa taluk.:-
:- On 2nd Dec'99 :-

3. Village : Kudli

Officers and Engineers Present.

1. Sri S.T. Krishnamurthy, District Manger, ICT (P) Ltd., Shimoga.
2. Sri B.Shivakumar & Sri L.S. Manjunath, Assistant Engineers, ICT (P) Ltd., Shimoga.
3. From contractor side Sri Vasudev, Site Engineer presented.

This scheme has been approved under package SMG-8 & entrusted to Sri K.C. Shivaram, Class I Contractor. The OHT site was inspected, the bottom raft slab was laid and concrete columns have come upto G.L brace beams. The reinforcement for the brace beams at G.L was tied and centring work was in progress. It was observed that for the bottom of the brace beam, centring plates were not provided and they were getting ready to lay the concrete on the earthen surface only, which is not desirable, and highly objectionable. When questioned with the site engineer of the contractor, he was unable to justify the action taken by him. He was warned and instructed to provide centring for the bottom and sides of the brace beams and after the inspection of the same by the District Manger, then concrete may be laid. In this regard the engineer incharge from the ICT, side was also warned for not instructed the contractor properly and instructed to see such mistakes should not be allowed to occur in future.

Contd. . . . 3.

-:The inspection of works in Phase-II works under Package SMG-16 in Shimgoa taluk.:-
:- On 2nd Dec'99 :-

4. Village : Nidige

Officers and Engineers Present.

1. Sri S.T. Krishnamurthy, District Manger, ICT (P) Ltd., Shimoga.
2. Sri S.V. Sateesh, Assistant Engineer, ICT (P) Ltd., Shimoga.
3. Contractor Sri V. Narasimhan present.

This scheme has been approved under package SMG-16 & entrusted to Sri V. Narasimhan, Class I Contractor. The water supply works has been completed, except some minor works such as providing fencing alround the OHT area, fixing of gauge plates, lightening arrestor and Disinfection unit etc. The contractor has been instructed to obtain power supply from KEB authorities and commission the scheme immediately. Further he was also instructed to fill up the OHT with water and observe for leakages if any. If so immediate action to be taken to rectify the defects and if every thing is O.K. then the scheme should be trial run for 7 days and action to be taken to hand over the scheme to VWSC after its successful trial run. The contractor Sri Narasimhan has promised to complete all the balance works and habitat development works by end of December'99.

5. Village : Antharagange

Officers and Engineers Present.

1. Sri S.T. Krishnamurthy, District Manger, ICT (P) Ltd., Shimoga.
2. Sri S.V. Sateesh, Assistant Engineer, ICT (P) Ltd., Shimoga.
3. Contractor Sri V. Narasimhan present.

This scheme has been approved under package SMG-16 & entrusted to Sri V. Narasimhan, Class I Contractor. The water supply works has been completed, except some minor works

Contd. . . . 4.

such as providing fencing around the OHT area, fixing of gauge plates, lighting arrestor and Disinfection unit etc. The contractor has been instructed to obtain power supply from KEB authorities and commission the scheme immediately. Further he was also instructed to fill up the OHT with water and observe for leakage if any. If so immediate action to be taken to rectify the defects and if every thing is O.K. then the scheme should be trial run for 7 days and then action to be taken to hand over the scheme to VWSC after its successful trial run. The contractor Sri Narasimhan has promised to complete all the above mentioned minor works and habitat development works by end of December '99.

-:The inspection of works in Phase-II works under Package SMG-8 in Shimoga taluk.:-
:- On 3rd Dec'99 :-

6. Village : Anandapuram - SSR Works.

Officers and Engineers Present.

1. Sri S.T. Krishnamurthy, District Manger, ICT (P) Ltd., Shimoga.
2. Sri T. Prakash, Assistant Engineer, ICT (P) Ltd., Shimoga.
3. Contractor side Engineer Sri Anand was present.

This scheme has been approved under package SMG-11 & entrusted to M/s Maloo Constructions, Bangalore. The inside finishing works of the Water Treatment Plant were nearing completion. The over burdened earth near pure water sump was removed. Further it was instructed to provide 0.60 x 0.60 m steps around the pure water sump upto G.L. and suitable slope to be provided where ever necessary and to be protected with rough stone revetment around the pure water sump if necessary. Pump houses are to be provided (2 Nos.) on either side of pure water sump on North-South side, so that the length of the suction pipes are to be provided as minimum as possible.

Further it was instructed to fill up the OHT's with water at Achapura, Yadehalli, Anandapuram & Malandur by making other arrangements by the contractor and to test for its water tightness and to conduct hydraulic test of OHTs etc. The balance works are to be completed early.

Contd. . . 5.

7. Impounding Reservoir Between Anandapuram & Nandi Hole :

Officers and Engineers Present.

1. Sri S.T. Krishnamurthy, District Manger, ICT (P) Ltd., Shimoga.
2. Sri L.S. Manjunath, Sri S.K. Muralidhar & Sri T. Prakash, Assistant Engineers, ICT (P) Ltd., Shimoga.
3. Contractor representative Sri Harikumar Reddy presented.

This work is recently entrusted to Sri R. Maheswara Naidu on tender basis under package SMG-11A and the site was handed over to the tender contractor on 27-10-99. The jungle clearing of site was nearing completion. During the discussion with Engineers about the early completion of the Project, the following instruction were issued.

- 1). Block level plan to be got up at 5.0 M interval and levels taken and plotted on the drawing sheet, and contours to be marked and work should be completed with in a weeks time.
- 2). Check up the available soil and its suitability for the bund.
- 3). Check up the additional quantity and quarry required for casing of the bund and its suitability.
- 4). If both the soils are suitable check up the quantity required for construction of bund.
- 5). If required quantity not available find out addition quarry for the balance quantity required and its suitability is also to be got tested.
- 6). Check up the soil available for hearting i.e puddle from the proposed quarry and its suitability. If sufficient quantity is not available from the proposed quarry, new quarry to be located and soil to be got tested for its suitability.
- 7). Work up the section of the bund for storing water for 210 days with the available area kept in mind..

Contd. . . . 6.

- 8). Comparative cost to be worked out with alternative sections taking into consideration of economics and proposals to be submitted to Executive Engineer, DPMU(WBP), Shimoga and a copy submitted to the Project Manager, ICT (P) Ltd., Bangalore with in a week time.
- 9). The contractor has to give his weekly program for planing, indicating the machineries required, Men required and Materials, considering the time available, so as to complete the scheme by 15-3-2000. Another 1 ½ months left out for final finishing, since already 1 ½ month has been elapsed.
- 10). Bar chart program to be furnished by the contractor
- 11). A notice to be issued to the tender contractor for slow progress.
- 12). Further instructed to check up the capacity of the pump and pipe line required to pump the water during the monsoon period of 4 months for 210 days requirement.

-:The inspection of works in Phase-II works under Package SMG-10 in Shimgoa taluk:-
-: On 3rd Dec'99 :-

8. Village : Keladi (SSI).

Officers and Engineers Present.

1. Sri S.T. Krishnamurthy, District Manger, ICT (P) Ltd., Shimoga.
2. Sri T. Prakash, Assistant Engineer, ICT (P) Ltd., Shimoga.
4. Contractor side Engineer Sri Kumbar was present.

This scheme has been approved under package SMG-10 & entrusted to M/s Suprada Construction Company, Dharwad. The structures like Water Treatment Plant, Pre-settling tank and Raw Water Storage tank and OHT at Keladi village were completed. The finishing works was under progress. The contractor was instructed to finish smoothly and neatly all the structures and instructed to fill up the structures with water for hydraulic testing and its soundness.

Contd. 7.

It was also instructed to provide RCC approach slab for 1.5M width from tank bund to the jackwell. For the OHT at Bandagadde, RCC columns have casted up to bottom slab level. It was instructed to complete the balance works i.e. laying of RCC for bottom slab, side wall and top dome very early and scheme should be completed with in 31-01-2000.

-:The inspection of works in Phase-II works under Package SMG-9 in Shimgoa taluk.:-

:- On 3rd Dec'99 :-

9. Village : Chandragutti (SSI).

Officers and Engineers Present.

1. Sri S.T. Krishnamurthy, District Manger, ICT (P) Ltd., Shimoga.
2. Sri E.B Chandrashekar and Sri T. Prakash, Assistant Engineers, ICT (P) Ltd., Shimoga.
3. Contractor Sri V. Narasimhan presented.

This scheme has been approved under package SMG-9 & entrusted to Sri V. Narasimhan, Class I Contractor. The Pre-settling tank, Raw Water storage Tank and Pure Water Sump have been completed long back. Water Treatment Plant was in progress. Bottom slab concrete for the Water Treatment Plant have been laid, side wall concrete is to be laid.

The balance work of the jackwell is not resumed for which the contractor expressed that as soon as the water level recedes in the river he is going to speed up the work. The OHT at Chandragutti has been constructed. Other works such as CI-vertical pipes erection, construction of valve chambers, fixing of valves and fixing of Disinfection unit, lightening arrestor, etc are yet to be completed.

The contractor has been instructed to complete balance works and commission the scheme before 30-4-2000 and to submit implement action schedule program keeping in consideration of the completion date.

Contd. . . . 8.

The contractor Sri. V.Narasimhan was also instructed to furnish the revised implementation schedule (village wise) for packages SMG-4, SMG-16 & SMG-19 also.

---X---

ANNEXURE - II

Report submitted to the Director PPMU

A management meeting with the Contractors was conducted at Belgaum on 8-12-99 by the Additional Director (Technical) PPMU Bangalore and Engineer-in-Chief PHED Bangalore. This was attended by the undersigned and the Superintendent Engineer PHE Belgaum, and District Manager ICT Belgaum. The concerned contractors attended the meeting.

The Contractors were called upon by the Additional Director (Technical) to streamline the implementation work in Belgaum which is very much lagging behind and the exist policy schedule could not be adhere to. These contractors brought to the notices that, there has been a number of bottlenecks in the implementation of schemes as indicated below.

1. Approval for Revised designs of rising main and Pumping machinery are not yet communicate for many schemes by the client department.
2. Approval is yet to be accorded for schemes where the contractual amount is likely to enhance due to modifications etc.
3. Handing over of sites for OHT/Sump/Approach Bund/Approach Road.
4. Establishment of sources
5. Land Acquisition.

Unless the pending approvals are immediately accorded and communicated, sources are established, sites handed over, the contractors have expressed their inability to go ahead with these schemes and complete as per exit policy programme

I would therefore request that immediate action has to be taken by the concerned for sorting out above issues so that the contractors may be prevailed upon to expedite works without excuses and hindrances for implementation of exit policy programme.

A copy of above particulars is submitted herewith for issuing necessary directions in this regard.

I am happy to inform you that the exercise of jointly conducting of meeting by

Sri. H.Rajasimha Additional Director (Technical) and Engineer-in-Chief PHED has helped very much to assess the status position and has also impressed the contractors very much. I would therefore request that such joint interaction meeting must be continued in Belgaum and taken up in other districts also as I am sure it is bound to have a very positive impact on the speeding up of commissioning of schemes.

ANNEXURE - III

**Inspection notes issued by Sri. S.Ramadas Project
Manager ICT Bangalore during Inspection of works on
10-12-1999 and 11-12-1999 in Gulbarga District.**

10-12-99: The DM ICT Gulbarga and the Executive Engineer DPMU (WBP) accompanied the Project Manager ICT Bangalore during inspection of works.

The Project Manger met the Executive Engineer DPMU and DPM in their office and discussed regarding progress of Phase-II works. It was informed to complete all the on going works by end of March'1999 positively as per exit plan. The contractors having slow progress are to be expedited to speed up the works so as to complete them before March'99. Executive Engineer is informed to conduct the management meeting with the contractors immediately and get in writing on bond papers from them, the dates of commissioning of each village in their packages and try to commission the schemes accordingly. This should be watched regularly in every management meetings. If contractors fail, stringent action should be taken to levy the L.D clause Executive Engineer told that now all the OHT sites are cleared and also sources have been established except Kondagalli, Tadkal, Halgadla & Hongunta. The Executive Engineer is informed to establish balance sources immediately.

**1. Name of Work : KIRWS Schemes to Village Hongunta in Chittapur Taluk under
Package GLB-19 of Phase-II Works.**

The OHT excavation for foundation is done up to 3 mtr depth. The excavated soil is filled up clay. The bottom is soft one. The excavation for another 2 mtr more (total 5 mtr) or until hard strata met with is to be done. If hard strata is not met with even after excavation to a depth of 5 mtr, then pile foundation to be provided to the raft.

The S.B.C received in 8 mt/sqmt as against 15 mt/sqmr in ESR. The width of foundation to be increased as per actual SBC met with and full raft to be provided. The staging of OHT may be changed to 12 mtr from 10.5 mtr as the ground level of the OHT is 1 mtr lower then the ESR as told by the DM ICT Gulbarga.

There is a provision of infiltration well in the river bed and a R.C.C pump house. It was examined in detail whether it is possible to make use of the existing Jack well and pump house. The proposed Jack well depth is 10 mtr from the bed of the river. The bed of the Jack well be about 4 mtr above the bed of the infiltration well. Hence it is proposed to pump

water directly from infiltration well. Instead of 2 Submersible pumps as per usual practice (one stand by) 3 Submersible pumps (with 2 stand by) may be provided as there will be 8 to 10 mtr depth of water over infiltration well during rainy season for 3 months period. The R.M from infiltration well to OHT may be provided G.I instead of PVC as it will be under flood and ground is undulating and paved road is there instead of hume pipe pump house small room may be constructed as per the suggestion of the contractor as hume pipe cannot be transported to work site.

**2. Name of Work: KIRWS Scheme to Village Bhagodi under Package GLB-23
under Phase-II Works.**

The proposed site for OHT is situated at about 2 k.m away from the village. The main source is a shallow well in the river bed. The village is situated just on the bank of riverbed near the shallow well. The shallow well is provided with centrifugal pump.

This pump will be stopped during rainy season, as the suction head is more than 8 mtr. During 99 rainy season, the shall bore well is wash out and at present water is being pumped directly to the mini water supply in the village. The existing R.M beyond village up to existing OHT for a length of 1 k.m is damaged and stolen by the villagers. There are only 6 tanda houses are there near the proposed OHT site. The water for these tanda houses may be provided by the existing hand pumps. Hence it is instructed to locate the OHT near the village only by increasing the staging of OHT if required as per actual ground level. The bore well sources may also be established near by village in consultation with geologist, so that RM & DM each for a length of 2 km may be avoided. In this regard villagers are contacted and have agreed to get the lands at higher levels near the village and resolution will be sent with in a week after conducting village meeting. Executive Engineer is informed to get the OHT site and establish the bore well sources immediately.

ON 11-12-99

**1. Name of Work : KIRWS Scheme to Village Chimmaldalai under Package
GLB-11**

OHT is completed. C.I pipes are being fixed. The excavation of valve chambers is being done. The plaster is being done inside. The plaster should also be done outside to have neat appearance before painting. The DM ICT Gulbarga told that the scheme will be commissioned during 1st Week of January'2000.

2. Name of Work : KIRWS Scheme to Village Degalmadi under package GLB-2 of Phase-II works.

The side wall of OHT 3rd lift is under progress. The contractor's representative told that OHT will be completed by end of December'99. The R.M & D.M completed except rocky out crop. In rocky out crop it is proposed to lay G.I pipes instead of PVC. The financial implication are being worked out and will be submitted to Executive Engineer within a week as told by the DM ICT Gulbarga. Immediate arrangements to lay G.I pipes in rocky out crop to be made. The DM ICT Gulbarga told that the work will be completed by end of 2/2000.

3. Name of Work: KIRWS Scheme to Village Polakpalli under Package GLB-21.

Stating of OHT is under progress. The DM ICT Gulbarga told that the R.M & D.M is completed except in rocky out crop. The proposals along with financial implications for laying G.I pipes is submitted to S.E. PHE through Executive Engineer DPMU Gulbarga. The excess is 24.5% over the bid amount. The contractor representative told that all the works in villages Sawaleswar and Chinchansoor completed and will be commissioned during December'99 & January'2000 after receipt of power supply. Contractor is asking permission to G.I pipes, so that he will complete balance R.M & D.M by the time OHT is completed and Polakpalli Village can be commissioned by end of April'2000. The DM is directed to get the approval from the competent authority.

4. Name of Work: KIRWS Scheme to Village Kallur road under Package GLB-02 Phase-II Works.

The OHT is completed and painted also. The construction of valve chamber is under progress. It is instructed to connect the over flow pipe to the distribution main to avoid unnecessary wastage of water R.M, D.M and stand posts etc. are completed. The contractor's representative told that scheme will be commissioned by end of 12/99 if power is made available. DM informed to commission the scheme by end of 12/99 positively.

ANNEXURE - IV



INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.
Integrated Rural Water Supply & Environmental Sanitation Project, Karnataka

Project Office: No.99, Ground floor, Nishant Enclave, 13 'H' Main, 3rd Cross,
Doopanahalli, Vasanthappa Garden, Indiranagar, Bangalore - 560 008.

S.RAMADAS B.E., F.I.E., Mem. I.R.C.

Project Manager & Team Leader

NO.ICT/WB-KAR/PRM/F-49/2731/99-2000

Fax & PH: No. 5275319

Residence PH: No. 3301032

1/1/2000

VERY URGENT

To,
The District Manager
ICT, Belgaum/Bidar/Raichur/Bellary/Shimoga/Gulbarga.

Sir,

Sub: KIRWS & ESP (WBP) Phase-II. -Delay in commissioning of water supply schemes.

It is observed that, from the last two months the physical and financial progress is very meager. As per the exit policy, for achieving physical targets, financial progress will have to be in the order of about Rs10 Crores per month, for all six districts put together whereas the progress so far achieved for the last two months is about Rs.3.5 Crores per month in all districts put together which is 1/3 of the anticipated progress. Position is the same in almost all the six districts. This kind of progress definitely very poor achievement. I feel, at this rate it is not possible to keep up the targeted progress and complete the project as per the Exit policy and the project will not be completed before March 2000 as envisaged in the programme and in some critical cases of SSR/SSI Schemes before June 2000.

If the project is continued to be progressed like tortoise low speed, the fixed time limit of completion cannot be maintained. You are all very well aware further extension of time beyond March 2000 for major schemes of the Project and in some extraordinary cases beyond June 2000 cannot be extended at all and the World Bank will not agree to extend the further extended time again. Further, the follow-on project of Rs1500 Crores depends on the performance of these

..2/-

ongoing works and its completion as per scheduled time limit. If the Project is unnecessarily delayed by the contractors, then the World Bank will definitely have rethinking on sanctioning of the proposed follow-on Project to the state of Karnataka and the state may lose this good help by the World Bank.

The full World Bank Team will be visiting the Karnataka State in the month of February 2000 to study the situation and status of progress of the ongoing project and thereby to assess the capability of completing the ongoing project well within the scheduled programme. Further, if the progress is unnecessarily hampered by the contractors, the contractors will be offering adverse scope to the visiting team to decide on the sanctioning the follow-on Project to Karnataka. That means, if the progress of works and performance of the Contractors are really good then the follow-on Project will be a good boon to the state or vice-versa.

This fact is being repeatedly brought to your knowledge by the undersigned from the last 6 months whenever I visit the Project districts and apprise the Contractors. Such being the case I request you to motivate them to achieve good progress in a befitting manner with high standards of quality of works.

Under the above circumstances, I request all the District Managers, AEs of ICT, District Project Managers DPMU, Executive Engineer DPMU, AEEs & AEs of DPMU, Superintending Engineers of PHE Circles to bestow their special attention in motivating the contractors to step up the works so as to complete the Project well in time with high standard of quality of work so that the follow-on Project could easily be sanctioned by the World Bank. In order to achieve this it is suggested to pull up the contractors now and then and to have close watch on daily basis and monitor the progress for completing the Project well in time.

Further, it is also requested that any bottlenecks encountered has to be solved immediately by the concerned persons, either he may be a Consultant or the Client. If

bottlenecks are still not solved it definitely affects the Project and cannot be prolonged for the slackness of the persons responsible

If there are any contractors who failed to cope up with the work in spite of repeated appeal and request it is suggested to issue final warning to them giving a time of 7 days for improvement, if there is no improvement in their performance it is very much obligated to take necessary action against them to terminate their contract forthwith and such of these contractors names has to be sent to the EIC with adverse remarks to prevent them from having further opportunity in getting fresh works. I request all of you to strive hard round the clock in the coming crucial months and motivate the contractors now and then to complete the project both in quality wise and quantity wise and see that all schemes are completed as per scheduled programme. The matter may be treated as most important and urgent and there should not be any slackness in any corner and at any point of time.

All the Contractors may please be advised suitably and motivate them to step up the progress and complete all schemes well in time as per exit policy and as per terms of agreement.

Yours faithfully

-sd/-

(S.Ramadas)

Project Manager

ICT, Bangalore.

Copy to: The Director PPMU Bangalore for kind information and needful action.

Copy to: The Engineer-in-Chief PHED Bangalore for kind information and needful action.

Copy for kind information and needful action to:

1. The Superintending Engineer PHE Circle Bangalore/Belgaum/Gulbarga.
2. The District Project Manager DPMU (WBP)
Belgaum/Bidar/Bellary/Raichur/Gulbarga/Shimoga.
3. The Executive Engineer DPMU (WBP)
Belgaum/Bidar/Bellary/Raichur/Gulbarga/Shimoga.

Copy for kind information to:

1. Col. (Retd) M.C.Nangia Project Co-ordinator ICT Bangalore.
2. Col.(Retd) M.K.Sahni Resident General Manager ICT Bangalore.

Copy for information to:

1. Technical Assistant-I/II | Assistant Engineer ICT Project Office Bangalore.
2. Assistant Engineers , ICT (P) Ltd. Belgaum/Bidar/Bellary/Raichur/Gulbarga/Shimoga.

ANNEXURE - V

LEAD IN BLOOD; CHILDREN AT RISK

Sangeeta Cavale

ACCORDING to several studies conducted in India, over 50 per cent of the children living in many of its major cities already have elevated blood lead levels, raising serious concerns about their health and future potential to be productive members of society. Lead, a highly toxic substance can significantly alter the health of people exposed, even at low levels. It can cause a decrease in IQ and learning ability in young children.

A document on the prevention and treatment of lead poisoning in developing countries was released in Bangalore last month. This was prepared by the executive council of the International Conference on Lead Poisoning held in the city from February 8-10 this year. Scientists, public policy makers and industry leaders from over 20 countries took part in this conference. Submitted as a "call for action" by governments, industry, health and environmental institutions, the recommendations are offered as guidelines for policy making and implementation.

In order to establish and implement a national plan, political will and participation of various agencies is needed. The government must begin to force changes in long standing practices in industry and public services such as eliminating leaded petrol, testing for lead in water supply, food and other consumer products and regulating lead in industrial emissions.

Given the direct link between the many sources of

lead in the air, soil, water and food and the levels of blood lead, it is necessary to set standards for controlling lead in the environment.

On the priority list is the monitoring and ensuring that lead in drinking water and milk supply is within safe limits. The use of lead solder in pipes for public water supply should be discontinued. Health care providers should be trained to diagnose lead poisoned cases, provide treatment where needed and offer preventive steps to patients and families.

Periodic and selective screening of blood lead of individuals living or working in high-risk areas and availability of safe and effective orally administered chelating agents at affordable prices should be an on-going process.

The white paper suggests that for implementation of the above a number of government ministries need to be involved. Energy and transportation ministries for unleaded fuel in automobiles, environment and labour ministries for environment,

workplace and product safety, health ministry for prevention and treatment measures, law and justice ministry for enforcement and so on.


In its concluding remarks the report points out that in many industrialised countries, a decrease of over 70 per cent in the average blood lead level of the population was achieved in less than 20 years.

For more information contact The George Foundation on 5440164.

On the priority list is the monitoring and ensuring that lead in drinking water and milk supply is within safe limits. The use of lead solder in water pipes should be discontinued.

INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.
KARNATAKA INTEGRATED RURAL WATER SUPPLY AND ENVIRONMENTAL SANITATION PROJECT. PHASE-II PACKAGE-II
NEW DELHI.

ORGANISATION CHART



INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.
INTEGRATED RURAL WATER SUPPLY AND ENVIRONMENTAL SANITATION PROJECT
(WORLD BANK ASSISTANCE)

SUMMARY OF FINANCIAL PROGRESS FOR THE MONTH OF DECEMBER 1999

(Rs. in lakhs)

Sr. No.	District	BATCH I & II						BATCH - III						Total Packages (3+9)	Total Villages (4+10)	Total Contract value (5+11)	Total During the month (6+12)	Cumulative Achievement (7+13)	%age against Contract value
		Pkg	Vlg	Contract value	Achievement during month	Cum. Achievement	%	Pkg	Vlgs	Contract value	Achievement during month	Cum. Achievement	%						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
1	Belgaum	28	67	3383	37	2217	65	10	10	265	6	92	35	38	77	3648	43	2309	63
2	Bellary	11	49	1096	81	755	69	5	10	224	7	62	28	16	59	1320	88	817	62
3	Bidar	20	60	1706	90	1582	93	9	17	386	-	63	16	29	77	2092	90	1645	79
4	Gulbarga	19	59	1304	21	1046	80	4	13	218	-	84	40	23	72	1522	21	1130	74
5	Raichur	18	80	2125	93	1797	85	1	2	35	6	9	26	19	82	2160	99	1806	85
6	Shimoga	12+1	44	1034	-	787	76	7	13	220	-	97	44	20(19+1)	57	1254	-	884	70
	Total	108+1	359	10648	322	8184	77	36	65	1348	19	407	30	144+1	424	11996	341	8591	72

**INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.
INTEGRATED RURAL WATER SUPPLY AND ENVIRONMENTAL SANITATION PROJECT
(WORLD BANK ASSISTANCE)**

ABSTRACT

Summary of Milestone wise financial achievement for the month of DECEMBER 1999

(Rs. in lakhs)

Sr. No.	Batch No. of Programme villages	No. of Packages	No. of villages	Total Contract Value	Villages work in progress	I Milestone Cumulative			II Milestone Cumulative			III Milestone Cumulative			Cumulative Achievement		%age of Achievement against Contract Value
						T	A	%	T	A	%	T	A	%	During month	Upt to date	
1	Batch I & II	108	359	10648	358	3111	3339	107	3377	3163	93	3625	1682	46	322	8184	77
2	Batch III	36	65	1348	53	652	327	50	696	80	11	-	-	-	19	407	30
	Grand Total	144	424	11996	411	3763	3666	97	4073	3243	99	3625	1682	46	341	8591	72

INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.
INTEGRATED RURAL WATER SUPPLY AND ENVIRONMENTAL SANITATION PROJECT
(WORLD BANK ASSISTANCE)

ABSTRACT SUMMARY OF FINANCIAL PROGRESS FOR THE MONTH OF DECEMBER 1999 PART - I (BATCH I & II Villages)

Sl. No.	District	No. of packages	No. of Villages	Contract Value (Rs in Lakhs)	Total no. of villages where work is in progress	Financial Progress (Rs in Lakhs)												Cumulative Achievement		
						I Milestone Achievement				II Milestone Achievement				III Milestone Achievement				Cumulative Achievement		
						Target	To end of Prev. month	During month	Total	Target	To end of Prev. month	During month	Total	Target	To end of Prev. month	During month	Total	during month	Total	%
1	Belgaum	28	67	3383	67	661	838	-	838	1287	1110	33	1143	1435	232	4	236	37	2217	65
2	Bellary	11	49	1096	48	484	274	-	274	445	226	20	246	167	174	61	235	81	755	69
3	Bidar	20	60	1706	60	722	734	-	734	500	375	-	375	484	383	90	473	90	1582	93
4	Gulbarga	19	59	1304	59	274	470	-	470	401	247	-	247	629	308	21	329	21	1046	80
5	Raichur	18	80	2125	80	637	663	-	663	340	840	16	856	613	201	77	278	93	1797	85
6	Shimoga	12 + 1	44	1034	44	333	360	-	360	404	296	-	296	297	131	-	131	-	787	76
		108+1 (11A)	359	10648	358	3111	3339	0	3339	3377	3094	69	3163	3625	1429	253	1682	322	8184	77

INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.
INTEGRATED RURAL WATER SUPPLY AND ENVIRONMENTAL SANITATION PROJECT
(WORLD BANK ASSISTANCE)

SUMMARY OF FINANCIAL PROGRESS FOR THE MONTH OF December' 1999 PART II (BATCH III Villages)

Sl.No.	District	No. of packages	No. of Villages	Contract Value (Rs in Lakhs)	Total no. of villages where work is in progress	Financial Progress (Rs in Lakhs)								cumulative achievement		Remarks
						I Milestone Achievement				II Milestone Achievement				during month	total	
						Target	To end of Prev.month	During month	Total	Target	To end of Prev.month	During month	Total			
1	Belgaum	10	10	265	10	106	43	-	43	159	43	6	49	6	92	
2	Bellary	5	10	224	5	123	55	-	55	101	-	7	7	7	62	
3	Bidar	9	17	386	17	193	63	-	63	193	-	-	-	-	63	
4	Gulbarga	4	13	218	8	109	84	-	84	109	-	-	-	-	84	
5	Raichur	1	2	35	2	11	-	-	-	24	3	6	9	6	9	
6	Shimoga	7	13 *	220	11	110	82	-	82	110	15	-	15	-	97	
		36	65	1348	53	652	327	0	327	696	61	19	80	19	407	

INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.
INTEGRATED RURAL WATER SUPPLY AND ENVIRONMENTAL SANITATION PROJECT Phase- II Package-II
(WORLD BANK ASSISTANCE)

Frm-02

SUMMARY OF PHYSICAL PROGRESS FOR THE MONTH OF DECEMBER" 1999
ABSTRACT (BATCH I & II + BATCH III)

Sl.No	District	No of Packages	No of villages	Total no of villages where work is in progress	Milestone in Nos	Physical Progress															
						OHT				Sump				GLSR				R.M. (kms)			
						Target	To end of Prev. month	During month	Total	Target	To end of Prev. month	During month	Total	Target	To end of Prev. month	During month	Total	Target	To end of Prev. month	During month	Total
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
1	Belgaum	28	67	67	I & II	57	8c/50up	4c/1up	8c/48up	14	4c/6up	3up	4c/9up	11	6up	4c/5up	4c/5up	206	129	8	137
		10	10	10	III	8	8up	8up	8up	2	1up	1up	1up	2	1c/1up	1c/1up	1c/1up	33	6	-	6
		38	77	77		65	8c/58up	4c/9up	8c/56up	16	4c/7up	4up	4c/10up	13	1c/7up	5c/6up	5c/6up	239	135	8	143
2	Bellary	11	49	48	I & II	47	32c	3	35c	8	5	-	5	6	7	-	7	76	81	3	84
		5	10	5	III	5	-	-	-	3	-	-	-	3	-	1	1	23	7	4	11
		16	59	53		52	32c	3	35c	11	5	-	5	9	6	1	7	99	88	7	95
3	Bidar	20	60	60	I & II	53	47	2c/4up	49c/4up	4	3c/1up	1c	4c	8	4c/1up	1c	4c/1up	175	158	1	159
		9	17	17	II	15	-	-	-	1	-	1	1up	2	-	-	-	38	4	1	5
		29	77	77		68	47	2c/4up	49c/4up	5	3c/1up	2c	4c/1up	10	4c/1up	1c	4c/1up	213	162	2	164
4	Gulbarga	19	59	59	I & II	54	38c/11up	2c	40c/14up	4	2c	-	2c	5	3c	2up	3c/2up	142	112	2	114
		4	13	8	II	13	3c/9up	9up	3c/7up	-	-	-	-	-	-	-	-	25	14	0.5	14.5
		23	72	67	III	67	41c/25up	2c	43c/21up	4	2c	-	2c	5	3c	2up	2up	167	128	0.5	114.5
5	Raichur	18	80	80	I & II	88	44c/44up	18c	62c/26up	21	8c/3up	3up	8c/3up	4	3c/1up	1up	3c/1up	231	171	73	244
		1	2	2	III	2	2up	1c/1up	1c/1up	-	-	-	-	2	1up	-	1up	3	-	-	-
		19	82	82		90	44c/44up	19c/1up	63c/27up	21	8c/3up	3up	8c/3up	6	3c/1up	1up	3c/2up	234	171	73	244
6	Shimoga	12+1	44	44	I & II	42+1	35c/7up	8up	35c/8up	-	-	-	-	1	1c	-	1c	80	97	1	98
		7	13	11	III	12	3c/6up	-	3c/6up	-	-	-	-	2	1up	1up	2up	18	12	-	12
		19+1	57	55		54	38c/13up	8up	38c/14up	-	-	-	-	3	1c/1up	1up	1c/2up	98	108	-	108
Grand Total		144+1	424	358+53		396	Nos. Compl	236		57	Nos. Compl	23		46	Nos. Compl	23		1050	compl.	848	
				411			under prog.	122			under prog.	14			under prog.	13			Balance	212	
							Balance	38			Balance	20			Balance	10			10kms excess in Raichur		

Contd...

INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD
INTEGRATED RURAL WATER SUPPLY AND ENVIRONMENTAL SANITATION PROJECT Phase-II Package - II
(WORLD BANK ASSISTANCE)

Frm-02

SUMMARY OF PHYSICAL PROGRESS FOR THE MONTH OF DECEMBER" 1999
ABSTRACT (BATCH I & II + BATCH III)

Districts	Physical Progress												Awaiting energisation	Villages Commissioned	Dropped	Remarks
	D.M.				S.P. (nos.)				C.P. (nos.)							
	Target	To end of Prev. month	During month	Total	Target	To end of Prev. month	During month	Total	Target	To end of Prev. month	During month	total				
	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38
Belgaum	350	264	7	271	158	39	-	39	54	10	-	10		9		
	46	35	1	36	49	3	2	5	2	-	-	-		-		
	396	299	8	307	207	42	2	44	56	10	-	10		9		
Bellary	167	166	-	166	80	59	3	62	14	10	-	10		16		
	40	11	8	19	19	-	-	-	-	-	-	-		-		
	207	177	8	185	99	59	3	62	14	10	-	10	-	16		
Bidar	317	331	1	332	142	124	-	124	16	10	-	10		19		
13	83	6	-	6	53	-	-	-	5	-	-	-		-		
	400	337	1	338	195	124	-	124	21	10	-	10		19		
Gulbarga	231	191	3c	194	138	95	5	100	10	6	-	6		11		
	42	4	-	-	20	2	-	2	-	-	-	-		-		
	273	195	3	198	158	97	5	102	10	6		6		11		
Raichur	294	257	89	346	168	39	-	39	30	16	-	16		30		
	7	2	5	7	5	-	-	-	2	-	-	-		-		
	301	259	94	353	173	39		39	32	16	-	16		30		
Shimoga	217	225	-	225	67	58	-	58	16	10	-	10		22		
	79	43	-	43	21	11	-	11	-	-	-	-		-		
	296	268	-	268	88	69	-	69	16	10	-	10		22		
		Kms.				Nos.										
Grand Total	1873	compl	1649		920	Compl	520		149	Compl	66			107		
		Balance	276			Balance	400			Balance	83					

INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.
INTEGRATED RURAL WATER SUPPLY AND ENVIRONMENTAL SANITATION PROJECT Phase- II Package-II
(WORLD BANK ASSISTANCE)

Frm-02

**SUMMARY OF PHYSICAL PROGRESS FOR THE MONTH OF DECEMBER" 1999
(BATCH I & II)**

Sl.No	District	No of Packages	No of villages	Total no of villages where work is in progress	Milestone in Nos	Physical Progress															
						OHT				Sump				GLSR				R.M. (kms)			
						Target	To end of Prev month	During month	Total	Target	To end of Prev month	During month	Total	Target	To end of Prev month	During month	Total	Target	To end of Prev month	During month	Total
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
1	Belgaum	28	67	67	I	9	-	-	-	-	-	-	-	-	-	-	-	105	80	-	80
					II	24	4c/51up	1up	4c/52	6	1c/2up	-	1c/2up	5	5up	4c	1up	46	33	4	37
					III	24	4c/1up	4c	4c	8	3c/4up	3up	3c/7up	6	1up	4up	4up	55	16	4	20
						57	8c/52up	4c/1up	8c/52up	14	4c/6up	3up	4c/9up	11	6up	4c/5up	4c/5up	206	129	8	137
2	Bellary	11	49	48	I	9	7	-	7	-	-	-	-	-	1	-	1	18	20	-	20
					II	18	19	-	19	3	1	-	1	6	4	-	4	44	18	-	18
					III	20	6	3	9	5	4	-	4	-	2	-	2	14	43	3	46
						47	32c	3c	35c	8	5c	-	5c	6	7c	-	7c	76	81	3	84
3	Bidar	20	60	60	I	14	8	-	8	1	1c	-	1	1	-	-	-	70	69	-	69
					II	20	12	-	12	1	1c	-	1	4	4	-	1	71	60	-	60
					III	19	27	2/4up	29c/4up	2	1c/1up	1c	2	3	1up	1c	4	34	29	1	30
						53	47c	2c/4up	49c/4up	4	3c/1up	1c	4c	8	4/1up	1c	5c	175	158	1	159
4	Gulbarga	19	59	59	I	16	3c	-	3c	-	-	-	-	2	-	-	-	26	32	-	32
					II	19	17c/16up	-	17c/14up	3	2c	-	2c	1	2c	-	2c	54	38	-	38
					III	19	18c	2c	20c	1	-	-	-	2	1c	2up	1c/2up	62	42	2	44
						54	38c/16up	2c	40c/14up	4	2c	-	2c	5	3c	2up	3c/2up	142	112	2	114
5	Raichur	18	80	80	I	25	25c	-	25c	6	6c	-	6c	1	1c	-	1c	95	95	-	95
					II	35	19c/16up	16c	35c	7	2c/3up	2c/3up	2c/3up	2	2c	-	2c	40	40	-	40
					III	28	28up	2c	2c/26up	8	-	-	-	1	1up	1up	1up	96	36	73	109
						88	44c/44up	18c	62c/26up	21	8c/3up	3up	8c/3up	4	3c/1up	1up	3c/1up	231	171	73	244
6	Shimoga	12	44	44	I	9+1	8c/1up	2up	8c/2up	-	-	-	-	-	-	-	-	16	53	-	53
					II	18	17c/4up	4up	17c/4up	-	-	-	-	-	-	-	-	34	27	-	27
					III	15	10c/2up	2up	10c/2up	-	-	-	-	1	1c	-	1c	30	17	1	18
						42+1	35c/7up	8up	35c/8up	-	-	-	-	1	1c	-	1c	80	97	1	98
Grand Total		49	359	358		341+1	204c/119up	13up/29c	229c/104up	51	22c/10up	1c/6up	23c/12up	35	18c/8up	5c/8up	23c/8up	910	748	88	836

-30-

Contd...

INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD
 INTEGRATED RURAL WATER SUPPLY AND ENVIRONMENTAL SANITATION PROJECT Phase-II Package - II
 (WORLD BANK ASSISTANCE)

Frm-02

SUMMARY OF PHYSICAL PROGRESS FOR THE MONTH OF DECEMBER" 1999

BATCH I & II

	Physical Progress												Awaiting energisation	Villages Commissioned	Dropped	Remarks
Districts	D.M.				S.P. (nos.)				C.P. (nos.)							
	Target	To end of Prev. month	During month	Total	Target	To end of Prev. month	During month	Total	Target	To end of Prev. month	During month	total				
	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38
Belgaum	86	-	-	-	32	-	-	-	10	-	-	-				
	60	247	-	247	71	39	-	39	26	10	-	10	-	9		
	104	17	7	24	55	-	-	-	18	-	-	-				
	350	264	7	271	158	39	-	39	54	10	-	10				
Bellary	41	56	-	56	-	-	-	-	-	-	-	-				
	88	72	-	72	48	59	-	59	14	10	-	10		16		
	38	38	-	38	32	-	3	3	-	-	-	-				
	167	166	-	166	80	59	3	62	14	10	-	10				
Bidar	133	130	-	130	42	42	-	42	-	-	-	-				
Chitradurga	124	109	-	109	46	46	-	46	8	8	-	8		19		
	60	92	1	92	54	36	-	36	8	2	-	2				
	317	331	1	332	142	124	-	124	16	10	-	10				
Gulbarga	65	80	-	80	31	14	-	14	-	-	-	-				
	79	43	-	43	42	30	-	30	6	4	-	4		11		
	87	68	3	71	65	51	5	56	4	2	-	2				
	231	191	3	194	138	95	5	100	10	6	-	6				
Raichur	132	132	-	132	60	-	-	-	12	-	-	-				
	32	32	-	32	48	39	-	39	8	16	-	16		30		
	130	93	89	182	60	-	-	-	10	-	-	-				
	294	257	89	346	168	39	-	39	30	16	-	16				
Shimoga	44	98	-	98	13	12	-	12	-	-	-	-				
	88	87	-	87	27	32	-	32	8	10	-	10		22		
	85	40	-	40	27	14	-	14	8	-	-	-				
	217	225	-	225	67	58	-	58	16	10	-	10				
Grand Total	1576	1434	100	1534	753	414	8	422	140	62		62		107		

INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.
INTEGRATED RURAL WATER SUPPLY AND ENVIRONMENTAL SANITATION PROJECT Phase- II Package-II
(WORLD BANK ASSISTANCE)

BATCH - III (VILLAGES)

SUMMARY OF PHYSICAL PROGRESS FOR THE MONTH OF DECEMBER 1999

Sl.No	District	No. of Packages	No. of villages	Total no. of villages where work is in progress	Milestone in Nos	Physical Progress															
						OHT				Sump / GLSR				GLSR				R.M. (kms)			
						Target	To end of Prev. month	During month	Total	Target	To end of Prev. month	During month	Total	Target	To end of Prev. month	During month	Total	Target	To end of Prev. month	During month	Total
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
1	Belgaum	10	10	10	I	-	-	-	-	-	-	-	-	-	-	-	-	14	3	-	3
					II	8	8up	8up	8up	2	1up	1up	2up	2	1c/1up	1c/1up	1c/1up	19	3	-	3
						8	8up	8up	8up	2	1up	1up	2up	2	1c/1up	1c/1up	1c/1up	33	6	-	6
2	Bellary	6	13	8	I	1	-	-	-	2	-	-	-	-	-	-	-	16	7	-	7
					II	4	-	-	-	1	-	-	-	3	-	1	1	7	-	4	4
						5	-	-	-	3	-	-	-	3	-	1	1	23	7	4	11
3	Bidar	9	17	3	I	-	-	-	-	-	-	-	-	-	-	-	-	19	4	1	5
					II	15	-	-	-	5	-	1	1	2	-	-	-	19	-	-	-
						15	-	-	-	5	-	1	1	2	-	-	-	38	4	1	5
4	Gulbarga	4	13	11	I	3	3c	-	3c	-	-	-	-	-	-	-	-	8	14	-	15
					II	10	9up	9up	9up	-	-	-	-	-	-	-	-	17	-	0.5	0.5
						13	3c/9up	9up	3c/9up	-	-	-	-	-	-	-	-	25	14	0.5	14.5
5	Raichur	1	2	-	I	1	-	-	-	-	-	-	-	-	-	-	-	1	-	-	-
					II	1	2up	1c/1up	1c/1up	-	-	-	-	1	-	-	-	2	-	-	-
						2	2up	1c/1up	1c/1up	-	-	-	-	1	-	-	-	3	-	-	-
6	Shimoga	7	15	13	I	7	2c/5up	-	2c/5up	-	-	-	-	2	1up	1up	2up	9	9	-	9
					II	5	1c/1up	-	1c/1up	-	-	-	-	-	-	-	-	9	3	-	3
						12	3c/6up	-	3c/6up	-	-	-	-	2	1up	1up	2up	18	12	-	12
GrandTotal		37	70			55	6c/25up	1c/18up	7c/24up	10	1up	2up	3up	10	1c/1up	1c/3up	1c/4up	140	43	5.5	48.5

Contd..

INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD
INTEGRATED RURAL WATER SUPPLY AND ENVIRONMENTAL SANITATION PROJECT Phase-II Package - II
(WORLD BANK ASSISTANCE)

BATCH III (VILLAGES)

SUMMARY OF PHYSICAL PROGRESS FOR THE MONTH OF DECEMBER 1999

	Physical Progress												Ready for commissioning	Commissioned	Dropped	Remarks
	D.M. (kms)				S.P. (nos.)				C.P. (nos.)							
Districts	Target	To end of Prev. month	During month	Total	Target	To end of Prev. month	During month	Total	Target	To end of Prev. month	During month	total				
	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38
Belgaum	18	7	-	7	15	-	-	-	-	-	-	-				
	28	28	1	29	34	3	2	5	2	-	-	-				
	46	35	1	36	49	3	2	5	2	-	-	-				
Bellary	15	11	-	11	8	-	-	-	-	-	-	-				
	25	-	8	8	11	-	-	-	-	-	-	-				
	40	11	8	19	19	-	-	-	-	-	-	-				
Bidar	42	6	-	6	25	-	-	-	5							
34	41	-	-	-	28	-	-	-	-	-	-	-				
	83	6	-	6	53	-	-	-	5	-	-	-				
Gulbarga	13	4	-	4	6	-	-	-	-	-	-	-				
	29	-	-	-	14	2	-	2	-	-	-	-				
	42	4	-	4	20	2	-	2	-	-	-	-				
Raichur	2	2	-	2	2	-	-	-	-	-	-	-				
	5	-	5	5	3	-	-	-	2	-	-	-				
	7	2	5	7	5	-	-	-	2	-	-	-				
Shimoga	34	35	-	35	9	11	-	11	-	-	-	-				
	45	8	-	8	12	-	-	-	-	-	-	-				
	79	43	-	43	21	11	-	11	-	-	-	-				
Grand Total	297	101	14	115	167	16	2	18	9	-	-	-				

INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.
INTEGRATED RURAL WATER SUPPLY AND ENVIRONMENTAL SANITATION PROJECT
(WORLD BANK ASSISTANCE) PHASE - II PACKAGE - II

Summary of Commissioning and handing over of schemes/villages DECEMBER 1999

Sr.No.	District	Total No. of vigs	Vigs commissioned to end of Prev. month	Vigs handed over Prev. mth	Target of commissioning for the mth.	Achievement during the mth.	Handed over during the mth.	Balance vlg. not achieved against target	Total achieved commission (up to date) Cumulative		Handed over (up to date) cumulative	Balance vigs to be commissioned)	Vigs. awaiting energisation	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
									Target	Achievement				
1	Belgaum	77	1	-	* 7	8	-	-	22	9	-	68	-	* One village have been commissioned ahead of the target
2	Bellary	59	12	2	10	4	-	6	45	16	2	43	2	
3	Bidar	77	13	10	* -	6	2	-	56	19	12	58	26	* Six villages have been commissioned ahead of Target
4	Gulbarga	72	11	3	12	-	-	12	52	11	3	61	17	
5	Raichur	82	21	1	7	9	-	-	55	30	1	52	11	
6	Shimoga	* 57	16	6	5	6	2	-	26	22	8	35	10	* Two villages have been dropped due to non receipt of required contribution.
	Total	424	74	22	41	33	4	18	256	107	26	317	66	

INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.
INTEGRATED RURAL WATER SUPPLY AND ENVIRONMENTAL SANITATION PROJECT
(WORLD BANK ASSISTANCE) PHASE - II PACKAGE - II

**LIST OF VILLAGES COMMISSIONED DURING THE
MONTH OF DECEMBER 1999**

ABSTRACT

SI No.	District	Total No. of Villges Commissioned during 12/99
1	2	3
1	Belgaum	8
2	Bellary	4
3	Bidar	6
4	Gulbarga	nil
5	Raichur	9
6	Shimoga	6
	Total	33

**LIST OF VILLAGES COMMISSIONED DURING THE
MONTH OF DECEMBER 1999**

Belgaum :

1	BGM - 1	Peeranwadi
2	BGM - 6	Katakabhavi
3	BGM - 7	Bijaguppi
4	BGM - 7	Godachi
5	BGM - 8	K. Bekwad
6	BGM - 12	Tolagi
7	BGM - 12	Kakkeri
8	BGM - 28	Budigoppa

Bellary :

1	BLR - 1	P. D. Halli
2	BLR - 1	Y.Kaggal
3	BLR - 1	Karmachedu
4	BLR - 10	Honnahalli

Bidar :

1	BDR - 2	Santhapur
2	BDR - 5	Madargi
3	BDR - 6	Waddankera
4	BDR - 7	Rajola
5	BDR - 11	Kamathana
6	BDR - 20	G. Chincholi

INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.
INTEGRATED RURAL WATER SUPPLY AND ENVIRONMENTAL SANITATION PROJECT
(WORLD BANK ASSISTANCE) PHASE - II PACKAGE - II

LIST OF **VILLAGES COMMISSIONED** DURING THE
MONTH OF DECEMBER 1999

Gulbarga:

Nil

Raichur :

1	RCR - 1	Govighat
2	RCR - 5	Tugal Dona
3	RCR - 6	Goudur
4	RCR - 6	Gonwatla
5	RCR - 7	Wadaganal
6	RCR - 7	Nerebenchi
7	RCR - 9	Jeerkalgudi
8	RCR - 18	Kalalbandi
9	RCR - 18	Kyadiguppa

Shimoga :

1	SMG - 2	Harmaghatta
2	SMG - 2	Holalur
3	SMG - 3	Somalapura
4	SMG - 3	Devarahalli
5	SMG - 5	Kudligere
6	SMG - 7	Billahalli

INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.
INTEGRATED RURAL WATER SUPPLY AND ENVIRONMENTAL SANITATION PROJECT
(WORLD BAK ASSISTANCE) PHASE - II PACKAGE - II

LIST OF TOTAL VILLAGES COMMISSIONED TO END OF DECEMBER 1999

ABSTRACT

SL NO.	DISTRICT	TOTAL NO. OF SCHEMES COMMISSIONED
1	Belgaum	9
2	Bellary	16
3	Bidar	19
4	Gulbarga	11
5	Raichur	30
6	Shimoga	22
Total		107

**LIST OF TOTAL VILLAGES COMMISSIONED TO
END OF DECEMBER 1999**

BELGAUM :

1	BGM - 1	Peeranwadi
2	BGM - 3	Chikkalwad
3	BGM - 6	Katakabhavi
4	BGM - 7	Bijaguppi
5	BGM - 7	Godachi
6	BGM - 8	K.Bekwad
7	BGM - 12	Tolagi
8	BGM - 12	Kakkeri
9	BGM - 28	Budigoppa

BELLARY :

1	BLR - 1	P.D. Halli
2	BLR - 1	Y.Kaggal
3	BLR - 1	Kamarachedu
4	BLR - 3	D. Kaggal
5	BLR - 3	Kyadigihal
6	BLR - 4	Hakkandi
7	BLR - 4	S. L. Halli
8	BLR - 4	N. Basapura
9	BLR - 4	Tambarahalli
10	BLR - 6	Eshapura
11	BLR - 6	Chirasthalli
12	BLR - 7	Kondanayakahnahalli
13	BLR - 7	Gudiobalapura
14	BLR - 7	Suggenahalli
15	BLR - 10	Old Daroji
16	BLR - 10	Honnahalli

INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.
 INTEGRATED RURAL WATER SUPPLY AND ENVIRONMENTAL SANITATION PROJECT
 (WORLD BAK ASSISTANCE) PHASE - II PACKAGE - II
LIST OF TOTAL VILLAGES COMMISSIONED TO

END OF DECEMBER 1999

BIDAR :

1	BDR - 2	Santhpur
2	BDR - 3	Eklar
3	BDR - 3	Aliambar
4	BDR - 4	Dhannura
5	BDR - 4	H.Tugaon
6	BDR - 5	Madargi
7	BDR - 5	Kodambal
8	BDR - 6	Samthabad
9	BDR - 6	Waddankera
10	BDR - 7	Rajola
11	BDR - 9	K.Jawalga
12	BDR - 10	K.Chincholi
13	BDR - 11	Nagoora
14	BDR - 11	Kamthana
15	BDR - 12	Manahalli
16	BDR - 16	Kalagapur
17	BDR - 18	Hippalgaon
18	BDR - 18	Markal
19	BDR - 20	G.Chincholi

GULBARGA :

1	GLB - 1	Dasthapur
2	GLB - 2	Ranjole
3	GLB - 2	Dugnoor
4	GLB - 3	Gundahalli Main
5	GLB - 4	Keriambalga
6	GLB - 6	Badadal
7	GLB - 10	Nimbal
8	GLB - 14	Killenker
9	GLB - 14	Balched
10	GLB - 15	Melkunda
11	GLB - 16	Areker . K

RAICHUR :

1	RCR - 1	Sadapur
R	RCR - 1	Mustur
3	RCR - 1	Gavigat
4	RCR - 2	Nilogal
5	RCR - 2	Hirebannigol
6	RCR - 5	Vanagera
7	RCR - 5	Malgatti
8	RCR - 5	Hanumanal
9	RCR - 5	Tugaldona
10	RCR - 6	Nagaral

INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.
 INTEGRATED RURAL WATER SUPPLY AND ENVIRONMENTAL SANITATION PROJECT
 (WORLD BAK ASSISTANCE) PHASE - II PACKAGE - II
**LIST OF TOTAL VILLAGES COMMISSIONED TO
 END OF DECEMBER.1999**

RAICHUR :

11	RCR - 6	Basapura
12	RCR - 6	Goudur
13	RCR - 6	Go nwatla
14	RCR - 7	Koradakera
15	RCR - 7	Wadagnal
16	RCR - 7	Nerebenchi
17	RCR - 8	Gabbur
18	RCR - 9	Jeerkalgudi
19	RCR - 11	Ankasadodahi
20	RCR - 11	Santhekallur
21	RCR - 11	Yerjunti
22	RCR - 12	Eleganoor
	RCR - 12	Eleganoor (Camp)
23	RCR - 12	Hosakera Soul Camp
	RCR - 12	Hosakera Kottai Camp
24	RCR - 12	Bevinal
25	RCR - 13	Huliyapur
26	RCR - 13	Kalalbandi
27	RCR - 13	Kyadiguppa
28	RCR - 15	Herur
29	RCR - 16	Ramathnal
30	RCR - 17	Sannahosur

SHIMOGA :

1	SMG - 1	Beeragandanahalli
2	SMG - 1	Mukthenahalli
3	SMG - 1	Chiradoni
4	SMG - 1	Bannikodu
5	SMG - 2	Haramagatta
6	SMG - 2	Holalur
7	SMG - 3	Kagathur
8	SMG - 3	Vaddanal
9	SMG - 3	Kanchiganal
10	SMG - 3	Somalapura
11	SMG - 3	De:varahalli
12	SMG - 3	Hodigere
13	SMG - 4	Gama
14	SMG - 4	Thyagarthi
15	SMG - 5	Attigunda
16	SMG - 5	Veerapura
17	SMG - 5	Tattehalli
18	SMG - 5	Marashettihalli
19	SMG - 5	Thimalapura
20	SMG - 5	D.B.Halli
21	SMG - 5	Kudligera
22	SMG - 7	Billahalli

INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT LTD.
INTEGRATED RURAL WATER SUPPLY AND ENVIRONMENTAL SANITATION PROJECT
(WORLD BANK ASSISTANCE) PHASE- II PACKAGE - II

VILLLAGES COMMISSIONED AND HANDED OVER TO END OF DECEMBER 1999
ABSTRACT

Sl No	District	No. of Schemes Commissioned & Handed over
1	2	3
1	Belgaum	Nil
2	Bellary	2
3	Bidar	12
4	Gulbarga	3
5	Raichur	1
6	Shimoga	8
Total		26

VILLLAGES COMMISSIONED AND HANDED OVER TO END OF DECEMBER 1999

Sl No	District	Package No.	Name of Villages	Remarks
1	2	3	4	5
1	Belgaum	-	-	
1	Bellary	BLR - 4	Hakkandi	
		BLR - 7	Kondanayakanhalli	
1	Bidar	BDR - 3	Eklar	
2		BDR - 3	Aliambur	
3		BDR - 4	H.Tugaon	
4		BDR - 6	Samthabad	
5		BDR - 7	Rajola	
6		BDR - 9	K.Jawalga	
7		BDR - 10	K.Chincholi	
8		BDR - 11	Nagoora	
9		BDR - 12	Manahalli	
10		BDR - 16	Kalagapur	
11		BDR - 18	Hippalgaon	
12		BDR - 18	Markal	
	Gulbarga			
1		GLB - 1	Dasthapur	
2		GLB - 2	Ranjole	
3		GLB - 10	Nimbal	
	Raichur			
1		RCR - 11	Ankasadoddi	
	Shimoga			
1		SMG - 1	Beeragondanahalli	
2		SMG - 1	Mukhenahalli	
3		SMG - 3	Kagathur	
4		SMG - 3	Somalapura	
5		SMG - 4	Gama	
6		SMG - 5	Attigunda	
7		SMG - 5	Veerapura	
8		SMG - 5	Tattehalli	

INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.
INTEGRATED RURAL WATER SUPPLY AND ENVIRONMENTAL SANITATION PROJECT
(WORLD BANK ASSISTANCE) PHASE - II PACKAGE - II

STATUS REPORT ON COMMISSIONING OF SCHEMES AS ON END OF DECEMBER ' 99

SI No	District	No. of Water supply schemes taken up	Energised Completed and Commissioned		Total	No. of Water supply schemes completed but yet to be energised and commissioned	No. of Water supply schemes under progress
			No. of Water supply schemes handed over to VWSC	No. of Water supply schemes commissioned and yet to be handed over to VWSC			
1	2	3	4	5	6	7	8
1	Belgaum	77	-	9	9	-	68
2	Bellary	59	2	14	16	2	43
3	Bidar	77	12	7	19	26	58
4	Gulbarga	72	3	8	11	17	61
5	Raichur	82	1	29	30	11	52
6	Shimoga	57	8	14	22	10	35
Total		424	26	81	107	66	317

* In Shimoga two villages are dropped for want of required contribution

INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.
 INTEGRATED RURAL WATER SUPPLY AND ENVIRONMENTAL SANITATION PROJECT
 (WORLD BANK ASSISTANCE) PHASE - II PACKAGE - II

**STATUS POSITION OF DISTRICT WISE COMMISSIONING OF SCHEMES
 TO END OF DECEMBER ' 99**

SI No	District	No. of Schemes Ready for Commissioning	No. of Schmes commissioned and under Trial run	No. of Schemes commissioned and Handed over for maintenance	No. of Villages completed (3) + (4) + (5)
1	2	3	4	5	6
1	Belgaum	-	9	-	9
2	Bellary	2	14	2	18
3	Bidar	26	7	12	45
4	Gulbarga	17	8	3	28
5	Raichur	11	29	1	41
6	Shimoga	10	14	8	32
Total		66	81	26	173

INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.
INTEGRATED RURAL WATER SUPPLY AND ENVIRONMENTAL SANITATION PROJECT
(WORLD BANK ASSISTANCE) PHASE - II PACKAGE - II

**LIST OF VILLAGES WHERE CIVIL WORKS COMPLETED BUT AWAITING ENERGISATION
TO END OF DECEMBER 1999**

ABSTRACT

SI No.	District	Name of the Villages
1	2	3
1	Belgaum	Nil
2	Bellary	2
3	Bidar	26
4	Gulbarga	17
5	Raichur	11
6	Shimoga	10
Total		66

**LIST OF VILLAGES WHERE CIVIL WORKS COMPLETED BUT AWAITING ENERGISATION
TO END OF DECEMBER 1999**

DISTRICT WISE SUMMARY

SI No.	District	Package No.	Name of the Villages
1	2	3	4
1	Belgaum	-	Nil
	Bellary		
1		BLR - 6	Anekal
		BLR - 6	Anekal (Tanda)
2		BLR - 6	Eshapura
	Bidar		
1		BDR - 1	Betgera
2		BDR - 1	Kitta
3		BDR - 1	Ladwanthi
4		BDR - 1	Hirnagaon
5		BDR - 2	Santhapur
6		BDR - 2	Khathgaon
7		BDR - 2	Dongaon
8		BDR - 2	Hedgapur
9		BDR - 2	Dapka
10		BDR - 4	Bhatambara
11		BDR - 4	Chalkapur
12		BDR - 4	Wanjor Khed
13		BDR - 5	Madorgi
14		BDR - 5	Bemal Khed
15		BDR - 5	Waddan Kera
16		BDR - 6	Nagan Kera

INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.
INTEGRATED RURAL WATER SUPPLY AND ENVIRONMENTAL SANITATION PROJECT
(WORLD BANK ASSISTANCE) PHASE - II PACKAGE - II

**LIST OF VILLAGES WHERE CIVIL WORKS COMPLETED BUT AWAITING ENERGISATION
TO END OF DECEMBER 1999**

DISTRICT WISE SUMMARY

SI No.	District	Package No.	Name of the Villages
1	2	3	4
17	Bidar	BDR - 7	Muchlani
18		BDR - 8	Murki
19		BDR - 8	Kherda (B)
20		BDR - 8	Hokarna
21		BDR - 8	Nidoda
22		BDR - 11	Kamthana
23		BDR - 13	Kohinoor
24		BDR - 16	Wadagaon
25		BDR - 16	Kamalanagar
26		BDR - 19	Nittur (B)
	Gulbarga		
1		GLB - 1	Kumsi
2		GLB - 1	Arunkal
3		GLB - 1	S.Saradogi
4		GLB - 2	Kallur Raod
5		GLB - 3	Kakkasagera
6		GLB - 5	Bapparga
7		GLB - 5	Rajankollur
8		GLB - 8	Nalwar
9		GLB - 9	Yelwar
10		GLB - 10	Madaki
11		GLB - 11	Chimmaidalai
12		GLB - 11	Nagaidalai
13		GLB - 14	Kotgera
14		GLB - 16	Devapur
15		GLB - 18	Padasawali
16		GLB - 21	Sawaieswar
17		GLB - 21	Chinchansour
	Raichur		
1		RCR - 5	Hulgera
2		RCR - 6	Gonwala
3		RCR - 7	Koradakera
4		RCR - 8	Bagalwada
5		RCR - 8	Turkundona
6		RCR - 9	Singonal
7		RCR - 11	Mednapur
8		RCR - 13	Navalahalli
9		RCR - 14	Ojanahalli
10		RCR - 16	Katlatkur
11		RCR - 18	Kota

INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.
INTEGRATED RURAL WATER SUPPLY AND ENVIRONMENTAL SANITATION PROJECT
(WORLD BANK ASSISTANCE) PHASE - II PACKAGE - II

LIST OF VILLAGES WHERE CIVIL WORKS COMPLETED BUT AWAITING ENERGISATION
TO END OF DECEMBER 1999

DISTRICT WISE SUMMARY

SI No.	District	Package No.	Name of the Villages
1	2	3	4
1	Shimoga	SMG - 1	Chiradoni
2		SMG - 1	Hosakera
3		SMG - 1	Kamasagar
4		SMG - 3	Devarahalli
5		SMG - 3	Vaddanal
6		SMG - 7	Pandomatti
7		SMG - 7	Maravanji
		SMG - 7	Maravanji Camp
8		SMG - 8	Arabilachi
9		SMG - 16	Nidige
10		SMG - 16	Antharagange

INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.
INTEGRATED RURAL WATER SUPPLY AND ENVIRONMENTAL SANITATION PROJECT
(WORLD BANK ASSISTANCE) PHASE - II PACKAGE - II

IMPLEMENTATION AS PER EXIT POLICY

SL No	District	Villages Completed & Commissioned at the end of Previous Month	Villages Completed Commissioned				Villages Handed over to VWSC				
			During the Month		Cumulative		No. of Previous Month	During the Month		Cumulative	
			Target	Achivement	Target	Achivement		Target	Achivement	Target	Achivement
1	2	3	4	5	6	7	8	9	10	11	12
1	Belgaum	1	7	8	22	9	-	-	-	-	-
2	Bellary	12	10	4	45	16	2	2	-	25	2
3	Bidar	13	-	6	56	19	10	-	2	-	12
4	Gulbarga	11	12	-	52	11	3	14	-	40	3
5	Raichur	21	7	9	55	30	1	-	-	-	1
6	Shimoga	16	5	6	26	22	6	-	2	-	8
Total		74	41	33	256	107	22	16	-4	65	26

INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.
INTEGRATED RURAL WATER SUPPLY AND ENVIRONMENTAL SANITATION PROJECT
(WORLD BANK ASSISTANCE) PHASE - II PACKAGE - II

Villages covered under different Bottlenecks
For the month of DECEMBER 1999

Sr. No.	District	No. of villages flushing to be done	No. of Bore wells to be drilled	No. of Open well/Shallow Bore wells to be drilled	OHT site under dispute	SBC Results	Sump sites to be handed over	GLSR site to be handed over
1	Belgaum	Bulganawadi Katakabhavi Sindhikurbet	Hudli (1) Doddi (2)	Parthanahalli	Arabhavi (college) Turunur Nagenwadi	Pachapur Rustumpur		Nainglaz
2	Bellary	Kodal	-	-	-	-	-	-
3	Bidar	-	-	-	-	-	-	-
4	Gulbarga		Baparga (1) Bheemanahalli (1)	Tadakal Halgadala Hungunta (SBW)	Jeeratagi Ankalga	-	Bheemanahalli	
5	Raichur	-	K.Hosahalli. 3 nos. Singnal. 2 nos. Kandakur . 3 nos.	-	-	Kolur	Bhagyanagar	
6	Shimoga	-	B.Beeranahalli (1)					
Total Nos.		4	14	4	5	3	2	1

Details of villages where work is not started

Dt: Belgaum

1	BGM-26	Sampagaon	Surface source not settled
2	BGM-26	Sanikop	-do-
3	BGM-26	Hole Hosur	-do-
4	BGM-26	M.K. Hubli	-do-

Dt: Bellary

1	BLR-5	Bagewade	SBW yet to be established OHT-2: GL Bracing Beam SP = Not procured RM,DM= Not procured
2	BLR-14	Sidiginamola	SBW yet to be established SP,RM, DM: Not started OHT: 2 nd bracing beam
3	BLR-17	Hargondanahalli	SBW yet to be established OHT: Not started SP : Not procured RM : Not started DS : Not started

Dt: Gulbarga

1	GLB-9	Halgadla	source not established
2	GLB-13	Ravoor	-do-
3	GLB-19	Honegunta	-do-
4	GLB-22	Chintapalli	-do-
5	GLB-13	Salahalli	-do-

NOTATIONS

OHT-1	Foundation
OHT-2	G.L. Bracing Beam
OHT-3	2 nd Bracing Beam
OHT-4	3 rd Bracing Beam
OHT-5	Bottom Ring Beam & Slab (BRB & S)
OHT-6	Side Wall (SW)
OHT-7	Dome
B.B.	Bracing Beam
G.L.	Ground Level
	a. GLSR-1 - foundation
	b. GLSR-2 - RCC Beam
	c. GLSR-3 - Masonry
	d. GLSR-4 - Roof
PSBW	Proposed Shallow Borewell
F&YT	Flushed and Yield tested
WR	Water requirement
WPR	Water Potability Results
PR	Pumping rate
HP	Hand Pump
SP	Stand Post
CS	Cistern
CT	Cattle Trough
WP	Washing Platform
DB	Dust Bin
SSI	Surface Source Scheme (Individual)
SSR	Surface Source Scheme (Regional)
UP	Under Progress
C	Completed
JW	Jack well
IW	Intake well
WTP	Water Treatment Plant
N.A.	Not applicable
CCS	Construction Schedule
MS-1	I Milestone
MS-2	II Milestone
MS-3	III Milestone

**INTEGRATED RURAL WATER SUPPLY AND
ENVIRONMENTAL SANITATION PROJECT
KARNATAKA
(World Bank Assistance)**

Phase II Package II Villages

PROGRESS REPORT

of Belgaum District

For the Month of DECEMBER 1999

**INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD., NEW DELHI.
CONSULTANTS FOR CONSTRUCTION MANAGEMENT AND QUALITY CONTROL**

M/s. Intercontinental Consultants And Technocrats Pvt. Ltd.
Integrated Rural Water Supply and Environmental Sanitation Project
(World Bank Assisted)
Physical & Financial Progress Package wise (Month December 99)

Name of District : **Belgaum**

Sr. No	Pack-age	No of villages	Name of Contractor	Period of completion PDC	Contract Value Rs. in Lakhs	Date of start	Mile stone PDC	Financial Progress in Lakhs (cumulative)		Physical Progress												No of sche me comm ission ed	No of sche me prop osed	Remarks
								T	A	SP in Nos.		CP in Nos.		RM In Kms		DM in Kms		OHT in Nos.		Sump / GLSR in Nos.				
										T	A	T	A	T	A	T	A	T	A	T	A			
1	01	4	K Ramakrishna Hyderabad	18 months 4th Sept 99	121.30	26-3-98	I 26-9-98	25.00	25	2	---	1	---	2	---	4	---	1	---	1/-	---	----	---	Under extended time
							II 26-3-99	85.00	95.77	7	1 up	2	1 up	5	5.5	13	21.7	2	3 up	2/1	3/1 up	----	---	
							III 29-9-99	121.3	115.71	12	---	4	--	8	5.5	22	22.7	3	3	3/1	2C/1C	---	---	
4	04	3	M/s B T Patil and Sons, Belgaum	18 months 27th Oct 99	94.60	27-4-98	I 27-10-98	20.00	18.32	2	--	-	--	2	---	4	----	-	---	--	---	----	---	Under extended time
							II 27-4-99	60.00	28.23	5	--	-	--	7	2.2	11	9.30	1		-/1		---	---	
							III 27-10-99	94.60	39.45	9	4	-	--	11	2.75	18	15.5	2	2 up	-/2	2 up	---	---	
5	05	3	Shri R. Nagraj, Ramadurg	18 months 12th July 99	53.70	12-1-98	I 12-7-98	10.00	10.00	1	--	-	--	1	---	2	---	1	--	--	---	----	---	Under extended time
							II 12-1-99	35.00	19.69	4	--	-	--	3	1.2		5.4	2	2 up	--	--	----	---	
							III 12-7-99	53.7	25.99	6	--	-	--	5	1.2	11	8.5	3	3 up	--	----	----	---	
7	07	4	M/s. Coramandal, Hyderabad	18 months 29th Sept 99	53.30	20-3-98	I 20-9-98	13.00	11.42	1	--	-	--	1	---	2	----	1	----	--	----	Godachi Biaguppi	----	Under extended time
							II 20-3-99	35.00	16.87	4	Up	-	--	4	0.6	5	0.6	2	3 up	--	----	----	---	
							III 20-9-99	53.3	33.22	6	--	-	--	6	5.7	8	5.8	3	3 up	--	----	----	---	

Physical & Financial Progress Package wise (Month December 99)

Sr. No	Pack - Age	No of village	Name of Contractor	Period of completion PDC	Contract Value Rs. in Lakhs	Date of start	Mile stone PDC	Financial Progress in Lakhs (cumulative)		Physical Progress												No of scheme com missioned	No of sche-me prop-osed	Remarks
								T	A	SP in Nos.		CP in Nos.		RM In Kms		DM in Kms		OHT in Nos.		Sump / GLSR in Nos.				
										T	A	T	A	T	A	T	A	T	A	T	A			
8	08	4	M/s. B.T.Patil and Sons, Belgaum	18 months 12th Nov-99	80.00	12-5-98	I 12-11-98	16.00	17.12	2	---	-	-	2	---	4	2.8	1	3 up	--	1 up	---	---	Under extended time
							II 12-5-99	64.00	28.63	6		1	-	6	6.7	11	5.0	2	3 up	-1	1 up	---	1	
							III 12-11-99	80.00	46.07	10	10 Up	2	-	10	11.7	18	16	3	3 up	1/2 Up	1C/1up	---	1	
9	09	3	M/s. Pochampad, Hyderabad	18 months 13th Oct 99	66.00	13-4-98	I 13-10-98	13.10	13.10	1	---	-	-	1	---	2	---	-	2 up	--	1 up	---	---	Under extended time
							II 13-4-99	40.00	15.01	3	---	-	-	2	---	7	---	1	2 up	-1	1 up	---	---	
							III 13-10-99	66.00	34.80	5	---	-	-	3	1.6	12	4.0 (0.5)	2	2 up	-1	1 up	---	---	
10	10	3	M/s. B.T.Patil and Sons Belgaum	18 months 18th Nov 99	136.30	27-5-98	I 27-11-98	25.00	9.72	4	----	-	-	3	0.9	3	0.5	1	3 up	--	--	---	---	Under extended time
							II 27-5-99	80.00	17.56	13	---	1	-	10	1	8	9.6	3	4 up	1/1	-1 up	---	---	
							III 27-11-99	136.3	49.37	30	(13)	2	-	21.4	6.32 (2.8)	14	10.17	5	4 up	1/1	-1 up	---	---	
12	12	4	Shri S.A. Magdum, Belgaum	18 months 21st Aug 99	96.70	21-2-98	I 21-8-98	19.00	19.00	3	----	1	-	3	---	3	---	1	---	1/-	--	---	---	Under extended time
							II 21-2-99	59.00	51.45	8	Up	4	U p	8	12.2	10	14.80	2	3 up	2/-	1 up	---	---	
							III 21-8-99	96.70	74.80 (7.56)	14	(5)	6	-	14	15.2	17	16.45 (0.7)	3	3C	3/-	1 up	2	1	

Physical & Financial Progress Package wise (Month December 99)

Sr. No	Pack-age BGM	No of villag-es	Name of Contractor	Period of completion PDC	Contract Value Rs. in Lakhs	Date of start	Mile stone PDC	Financial Progress In Lakhs (cumulative)		Physical Progress										No of sche-me com-missioned	No of sche-me prop-o-sed	Remark s			
								T	A	SP In Nos.		CP In Nos.		RM In Kms		DM in Kms		OHT in Nos.					Sump / GLSR in Nos.		
										T	A	T	A	T	A	T	A	T	A				T	A	
15	15	2	M/s. Rao Cont. Bangalore	18 months	58.00	30-11-98	I 30-5-99	8.00	20.53	--	---	--	-	--	---	2	4.0	-	---	1/-	-2 up	---	--	Contract in Mile stone II	
							II 30-11-99	28.00	20.53	3	---	1	2	1	---	5	7.0	-	---	2	-2 up	---	---		
							III 30-5-2000	58.00	25.26	5	---	2	2	3	---	10	--	-	---	2/2	---	---	---		
25	24	Hosur	Shri G. Krishna Reddy	18 months	241	27-10-98	I 27-4-99	60.00	53.99	--	--	--	-	1	---	1	---	-	1 Up	--	---			Contract in Mile stone III	
							II 27-10-99	140.00	116.48	1	-	1	-	3	0.30	4	5.0	1	1 Up	--	---				
							III 27-4-2000	241.00	116.48	2	-	2	-	5	0.30	6	5.00	1	---	--	---				
26	25	1	M/s Suprada Cont.	6 months	11.32	4-6-99	I 4-9-99	4.5	2.90	-	-	1	-	0.57	1.0	0.68	---	-	---	-	---			Contract in Mile stone II	
							II 4-12-99	11.32	2.90	1	2	2	-	1.45	1.2	1.95 (0.6)	-	---	-1	-1 Up					
27	26	Negin-hal Samp-gaon M.K. Hubli Hole-Hosur	M/s Rao Cont. Bangalore	18 months	540	24-9-98	I 24-3-99	100.00	240.37	--	--	--	-	4	19.0	5	23.20	1	2 Up	--	--			Contract in Mile stone II	
							II 24-9-99	300.00	323.68	1	-	2	-	13	22.10	15	24.0	2	2C/1 Up	--	---			Contract in Mile stone III	
							III 24-3-2000	540.00	335.30	2	-	4	-	29	22.10	23	24.2	3	2C/1 Up	--	---				
30	28	1	M/s Deepa Cont. Co. Goa	6 Months	15.73	25-3-99 *28-4-99	I 28-7-99	6.30	9.94	1	-	-	-	1.12	1.12	1.52	1.30	-	---	1 Up	1 Up			Under extended time	
							II 28-10-99	15.73	15.72	2	2	-	-	2.81	2.905	3.80	3.80 (0.30)	-	---	-1	1C	1	-		

Contd...

Physical & Financial Progress Package wise (Month December 99)

Sr. No	Pack-age	No of villages	Name of Contractor	Period of completion PDC	Contract Value Rs. in Lakhs	Date of start	Mile stone PDC	Financial Progress in Lakhs (cumulative)		Physical Progress												No of scheme Commissioned	No of scheme proposed	Remarks
								T	A	SP in Nos.		CP in Nos.		RM in Kms		DM in Kms		OHT In Nos.		Sump / GLSR in Nos.				
	BGM									T	A	T	A	T	A	T	A	T	A					
29	29	1	M/s Suprada Cont.	6 months	19.77	20-08-99	I ----- 20-11-99	8.00	5.24	1	-	-	-	2.0	--	1.2	0.50	-	---	-	---			Contract in Mile stone II
							II ----- 20-02-2000	19.77	-	2	-	-	-	4.375	---	3.215	0.80 (0.30)	1	---	---	---			
31	30	Asundi	Shri H. P. Madhukar Hubli	18 months	197	25-10-98	I ----- 25-4-99	30.00	114.49	--	-	---	-	3	12.80	2	0.80	-	1 Up	--	---			Contract in Mile Stone III
							II ----- 25-10-99	100.00	154.03	1	-	1	-	8	13.50	7	9.0	1	1 Up	--	---			
							III ----- 25-4-2000	197.00	-	2	-	2	-	14	13.50	11	9.0	1	1 Up	--	---			
32	31	1	M/s Rao Constn. Bangalore.	6 months	25.06	31-5-99 *13-8-99	I ----- 13-11-99	10.00	-	1	-	-	--	1	----	2	----	-	1 Up	----	----			Contract in Mile stone II
							II ----- 13-2-2000	25.06	5.22	2	-	-	--	2	---	4.5	4.00	1	---	----	----			
33	32	1	Shri. G. Krishna Reddy Dharwad	6 months	30.12	13-11-99	I ----- 11-10-99	12.00	11.52	1	-	----	--	1	----	2	----	-	1 Up	----	----			Contract in Mile stone II
							II ----- 11-1-2000	30.12	-	3	-	----	--	2	----	5	2.50	1	----	----	----			

Note : Values in brackets indicate this month progress.

**District Manager (South),
ICT. Pvt. Ltd.,
Belgaum.**

Name of District : **Belgaum**

[illegible]

Physical & Financial Progress Package wise (Month December 99)

Sr. No	Pack- age BGM	No of villag- es	Name of Contractor	Period of completion PDC	Contract Value Rs. In Lakhs	Date of start	Mile stone PDC	Financial Progress in Lakhs (cumulative)		Physical Progress												No of sche me com miss i one d	No of sche me prop ose d	Remarks
								T	A	SP in Nos.		CP in Nos.		RM in Kms		DM in Kms		OHT in Nos.		Sump / GLSR in Nos.				
										T	A	T	A	T	A	T	A	T	A	T	A			
11	11	2	M/s. B. T. Patil and Sons. Balgaum	18 months 17th Nov 99	73.80	22-5-98	I 22-11-98	13.00	7.5	2	---	-	-	2	---	3	3.4	1	1 up	---	-	---	---	Contract in Milestone III
							II 22-5-99	45.00	18.73	6	---	11	-	5	---	10	4.9	2	1 up	1/-	---	---		
							III 22-11-99	73.80	27.21	10	---	2	-	8	---	16	12.85	3	2 up	1/-	---	---		
13	13	3	Shri R.Nagraj, Ramadurg	18 months 24 th Nov 99	38.42	24-5-98	I 24-11-98	7.00	7.00	1	---	-	-	1	---	2	---	-	---	---	-	---	---	Under extended time
							II 24-5-99	23.00	13.57	4	Up	-	-	3	---	6	3.30	1	1 up	-	---	---		
							III 24-11-99	38.42	23.27	6	---	-	-	5	3.1	10	9.12	2	2 up	---	---	---		
14	14	4	Shri S.A.Magdu m, Belgaum	18 months 25th Sept 99	80.35	25-3-98	I 25-9-98	15.00	15.00	3	---	-	-	2	---	4	---	1	---	---	---	---	Under extended time	
							II 25-3-99	55.00	29.44	10	---	-	-	6	1.0	7	8.64	3	2 up	-1	---	---		
							III 25-9-99	80.35	40.59	13	---	-	-	8.9	4.59	21.7	12.3	4	2C / 2 up	-1	---	---		

Physical & Financial Progress Package wise (Month December 99)

Sr. No	Pack-age	No of villag-es	Name of Contractor	Period of completion PDC	Contract Value Rs. in Lakhs	Date of start	Mile stone PDC	Financial Progress in Lakhs (cumulative)		Physical Progress												No of sche-m comm ission ed	No of sche-me prop o-sed	Remarks
								T	A	SP In Nos.		CP in Nos.		RM In Kms		DM In Kms		OHT in Nos.		Sump / GLSR in Nos.				
										T	A	T	A	T	A	T	A	T	A	T	A			
16	16	Kunnur	M/s Suprada Cont. Dharwad	18 months	116.11	08-12-98	I 08-6-99	16.11	73.00	--	---	--	---	--	0.70	2	6.0	-	1 up	--	---	---	---	Contract In mile Stone III
							II 08-12-99	56.11	83.11	1	---	1	---	1	1.50	6	7.0	1	1 up	--	---	---	---	
							III 08-6-2000	116.11	83.11	2	---	2	---	2	1.50	8	---	1	---	--	---	---	---	
17	17	Mangav-ati	Shri Lathure & Brothers Lathur	18 months	51.26	18-12-98	I 18-6-99	11.26	12.36	--	--	--	---	--	---	1	3.2	-	1 up	--	---	---	---	Contract in Mile Stone III
							II 18-12-99	26.26	12.36	1	---	1	---	1	1.80	2	3.2	1	---	--	--	---	---	
							III 18-6-2000	51.26	---	2	---	2	---	1	---	3	---	1	---	--	---	---	---	
18	18	Ainapur	Shri B.R.Patil, Nippani	18 months	93.36	25-10-98	I 25-4-99	20.00	25.36	--	---	--	---	--	---	3	---	-	1 up	---	---	---	---	Contract in Mile stone III
							II 25-10-99	50.00	25.36	2	2 Up	2	---	1	0.3	8	3.6	-	1 up	---	---	---	---	
							III 25-4-2000	93.36	32.26 (6.9)	2	2 Up	2	---	2	0.3	13	5.0	-	1 Up	---	---	---	---	
19	19	Jugul	Shri B.R.Patil, Nippani	18 months	99.34	25-10-98	I 25-4-99	20.00	12.35	--	---	--	--	--	--	2	5.5	-	1 up	--	---	---	---	Contract in Mile stone III
							II 25-10-99	50.00	20.65	1	2	1	--	1	---	7	5.5	-	1 up	--	---	---	---	
							III 25-4-2000	99.34	20.65	2	2	2	--	2	--	11	5.5	1	1 up	--	---	---	---	
20	19(A)	Shirugu-ppi	Shri B.R.Patil, Nippani	18 months	79.30	25-10-98	I 25-4-99	15.00	19.59	--	--	--	--	1	--	2	2.6	-	1 up	--	---	---	---	Contract in Mile stone III
							II 25-10-99	40.00	22.06	1	---	1	---	3	---	4	4.5	1	1 up	--	--	---	---	
							III 25-4-2000	79.30	29.56	2	2 (Pr)	2	---	5	---	9	6.5	1	1 up	--	---	---	---	

Contd...

Physical & Financial Progress Package wise Month (December 99)

Sr. No	Pack-age BGM	No of villa-ges	Name of Contractor	Period of completion	Contract Value Rs. in Lakhs	Date of start	Mile stone	Financial Progress in Lakhs (cumulative)		Physical Progress												No of sche-me commi-ssoned	No of sche-me propo sed	Remarks		
				PDC			T	A	SP in Nos.		CP in Nos.		RM in Kms		DM in Kms		OHT in Nos.		Sump / GLSR in Nos.							
									T	A	T	A	T	A	T	A	T	A	T	A						
21	20	Akkol	Shri B.R.Patil, Nippani	18 months	117.10	25-10-98	I 25-4-99	20.00	26.75	-	-	-	-	1	-	1	2.7	-	-	-	-	-	-	-	Contract in Mile stone III	
							II 25-10-99	50.00	49.54	1	-	1	-	2	1.2	4	5.0	1	1 up	-	-	-	-	-		-
							III 25-4-2000	117.10	53.74	2	2 (Pr)	2	2	3	2.8 (1.6)	7	6.7 (1.7)	1	1 up	-	-	-	-	-		-
22	21	Sounda-tti	M/s Suprada Cont. Dharwad	18 months	126.80	23-9-98	I 23-3-99	25.00	91.39	-	-	1	-	-	0.6	2	12	-	1 up	-	-	-	-	Contract in Mile stone III		
							II 23-9-99	60.00	91.39	1	-	2	-	1	1.35	7	12	1	1 up	-	-	-	-		-	-
							III 23-3-2000	126.80	91.39	2	-	4	-	2	1.35	12	12	1	1 up	-	-	-	-		-	-
23	22	Chinch-ali	Shri H. P. Madhukar	18 months	225	27-10-98	I 27-4-99	55.00	69.94	-	-	1	-	2	2.20	4	7.6	1	1 up	-	-	-	-	Contract in Mile stone II		
							II 27-10-99	130.00	152.41	1	-	4	-	7	8.43	13	8.0	2	3 up	-	-	-	-		-	-
							III 27-4-2000	225.00	152.41	2	-	6	-	11	9.63 (1.2)	21	8.8 (0.8)	4	3 Up	-	-	-	-		-	-
24	23	Borg-aon	Shri B.R.Patil, Nippani	18 months	146.45	25-10-98	I 25-4-99	26.00	34.97	-	-	-	-	1	-	2	2.0	-	-	-	-	-	-	Contract in Mile stone III		
							II 25-10-99	76.00	46.68	1	-	1	-	2	0.70	6	3.0	1	1 Up	-	-	-	-		-	-
							III 25-4-2000	146.45	55.49	2	2 Pr	2	2	3	0.70	10	5.0 (2.0)	1	1 Up	-	-	-	-		-	-

Contd...

Physical & Financial Progress Package wise (Month December 99)

Sr. No	Pack-age	No of villages	Name of Contractor	Period of completion PDC	Contract Value Rs. in Lakhs	Date of start	Mile stone PDC	Financial Progress in Lakhs (cumulative)		Physical Progress												No of sch-eme Com mission e d	No of sch-eme prop ose d	Remarks
								T	A	SP In Nos.		CP In Nos.		RM In Kms		DM In Kms		OHT In Nos.		Sump / GLSR in Nos.				
										T	A	T	A	T	A	T	A	T	A	T	A			
28	27	Pachapur Sindhivatti Rustampur Bagarnal Karaguppi	Shri H. P. Madhukar Hubli.	18 months	202	16-12-98	I 26-6-99	30.00	81.39	---	-	--	-	3	4.90	1	5.75	1	-	1	1 Up			Contract in Mile Stone II
							II 26-12-99	120.00	142.84 (10.56)	1	-	2	-	8	10.25 (2.15)	4	6.82	3	4 Up	2	3 Up			
							III 26-6-2000	202.00		2	-	4	-	13	----	7	6.82	4	2 Up	3	2 Up			
34.	33	1	S. A. Magdum Belgaum.	6 months	43.20	19-6-99	I 19-9-99	17.00	3.62	2	-	-	-	2	---	3	2.20	-	1 Up	-	----			Contract in Mile stone II
							II 19-12-99	43.20	17.55	3	-	-	--	4	----	7	5.40	1	1 Up	----	----			
35	34	1	B. R. Patil Nippani	6 months	57.48	26-3-99 *7-7-99	I 7-10-99	22.00	4.25	2	-	2	--	4	---	3	1.20	-	----	1/-	---			Contract in Mile stone II
							II 7-1-2000	57.48	14.49	5	----	4	----	9.54	----	8.6	6.40	1	1 Up	1/-	----			
36	35	1	Shri B. R. Patil Nippani	6 months	29.08	26-3-99 *19-7-99	I 19-10-99	11.00	7.0	3	----	1	----	1	----	2	----	-	1 Up	----	----			Contract in Mile stone II
							II 19-1-2000	29.08	7.0	6	----	2	----	2.5	----	4.5	4.50	1	1 Up	1/-	----			
37	36	1	Shri. B. R. Patil Nippani	6 months	15.18	26-3-99 *25-6-99	I 25-9-99	6.00	-	1	----	-	----	1	----	2	----	-	1 Up	----	----			Contract in Mile stone II
							II 25-12-99	15.18	4.04	2	----	--	----	1.60	0.20	4.40	4.20	1	1 Up	----	----			
38	37	1	Shri R. S. Patil, Shiraguppi	6 months	22.96	6-5-99	I 6-8-99	9.00	7.61	2	----	--	----	1.0	1.80	1.0	3.20	-	1 Up	----	----			Contract in Mile stone II
							II 6-11-99	22.96	18.06 (6.15)	2	2 Pr	--	----	2.0	2.0	3.0	3.20	1	1 Up	----	----			

Note : Values in brackets indicate this month progress.

[Signature]
**District Manager (North),
 ICT. Pvt. Ltd.,
 Belgaum.**

Intercontinental Consultants And Technocrarts Pvt. Ltd.

Name and Address of the District Manager (North) : Col. (Retd.) A. B. Kakhandaki,
CCB – 365, Giri Nivas, Sadashiva Nagar,
Belgaum-01 Tel : (0831) 472710

District : Belgaum

For the month of December 99

Sr. No	Package Name BGM	Total No. of villages	Value of the work in Rupees in Lakhs	Name and address of the contractor	Name and address of the contractor personnel	Name and address of Assistant Engineer	Date of award	Date of starting	Date of completion	Financial Progress (Cumulative) in Rs. In Lakhs					
										MS - I		MS - II		MS - III	
										T	A	T	A	T	A
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	2	1	95.74	Shri B.R.Patil Nippani		Shri V.S.Diware, Kabbur. Ph: 0833 - 57073	13-10-98	13-10-98	18 months	25	35.93	60	50.26	95.74	55.32 (0.46)
2	3	4	53.20	M/s. Coromandel Prestcrete Pvt. Ltd. Banjara Hills Hyderabad	Shri Sunil Kumar Gokak Ph : 08332 - 25215	Shri R. B. Chougule. at Chikkodi. Shri V. S. Diware, Shri. B. S. Kamate	16-8-97	21-3-98	21-1-99	12	12	36	16.61	53.2	38.43
3	6	2	46.85	M/s. Coromandel Prestcrete Pvt. Ltd. Banjara Hills Hyderabad	Shri R.S.Hukkeri Gokak Ph : 08332 - 25215,2798 4	Shri Nitturkar Belgaum for village Daddi Shri V.S. Divate for Katakabhavi	26-2-98	21-3-98	21-9-99	11.5	11.5	30	18.55	46.85	35.42 (11.14)
4	11	2	73.80	M/s. B.T.Patil and Sons Patsons House Belgaum Ph : 0831 - 421112	Shri J.S.Sawant Belgaum Ph : 0831 - 463617	Shri B.S.Kamate for Khadaklat village Shri V.S.Diware for Belkud Village	25-4-98	22-5-98	22-11-99	13	7.5	45	16.43	73.80	27.21
5	13	3	38.42	R.Nagraj Beelagi Nagar Ramadurg Ph : 08335 - 42801	D.G.Yedhalli S.K.Hadima ni Ramadurg	Shri Hanji Athani for villages Kannal, Parthanalli and Yelihadagali	28-3-98	24-5-98	24-11-99	7	7	23	13.57	38.42	23.27

Sr. No	Pack-age Name BGM	Total No. of villages	Value of the work in Rupees in Lakhs	Name and address of the contractor	Name and address of the contractor personnel	Name and address of Assistant Engineer	Date of award	Date of starting	Date of completion	Financial Progress (Cumulative) in Rs. in Lakhs					
										MS - I		MS - II		MS - III	
										T	A	T	A	T	A
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
6	14	4	80.35	Shri S.A.Magdum "Shreeyansh" 9th cross, Bhagya Nagar Belgaum Ph : 0831 - 481818	Shri. Patil Belgaum	Shri. R. B. Chougala. Shri Abbubakar Mulla Belgaum for Nesaragi village Shri B. S. Revankar Khanapur for village Ankalagi	4-2-98	25-3-98	25-9-99	15	15	55	29.44	80.35	40.59
7	16	1	116.11	Suprada Constructions, Dharwad	Shri. Krishnaraj	Shri B.S.Kamate at Khadaklat for Kunnur	8-12-98	8-12-98	18 months	16.11	66.74	56.11	83.11	116.1	83.11
8	17	1	51.26	M/s.Lathure & brothers, Lathur.	Shri. Desai	Shri Hanamantraya Patil. Mangavati.	2-1-99	2-1-99	18 months	11.26	12.36	21.26	12.36	51.26	12.36
9	18	1	93.36	Shri B.R.Patil Nippani	Shri Karoshi.	Shri Prabhakar Hanji, Athani Ph: 08189 - 51632 for village Ainapur(SSl)	29-9-98	25-10-98	18 months	20	25.36	50	25.36	93.36	32.26 (6.9)
10	19	1	99.34	Shri B.R.Patil Engineers and Contractors, Rajashila Apartments, Ashoka Nagar, Nippani.	Shri. Karoshi.	Shri. Hanumantraya Patil Jugul	29-9-98	25-10-98	18 months	20	12.35	50	20.65	99.34	20.65
11	19 (A)	1	79.30	Shri B.R.Patil Engineers and Contractors, Rajashila Apartments, Ashoka Nagar, Nippani.	Shri. Karoshi	Shri Hanamantraya Patil. Siraguppi.	29-9-98	25-10-98	18 months	15	22.06	40	22.06	79.30	29.56

Contd..

Sr. No	Package Name BGM	Total No. of villages	Value of the work in Rupees in Lakhs	Name and address of the contractor	Name and address of the contractor personnel	Name and address of Assistant Engineer	Date of award	Date of starting	Date of completion	Financial Progress (Cumulative) in Rs. in Lakhs					
										MS - I		MS - II		MS - III	
										T	A	T	A	T	A
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
12	20	1	117.10	Shri B.R.Patil Engineers and Contractors, Rajashila Apartments, Ashoka Nagar, Nippani.	Shri. Hedage	Shri Manjunath, R. Akkol	29-9-98	25-10-98	18 months	20	26.75	50	49.54	117.10	53.74 (4.10)
13	21	1	126.80	M/s. Suprada Construction Dharwad	Shri. Raju Shri. Desai Shri. Kamble	Shri S. R. Patil at Mangavatti.	21-9-98	23-9-98	18 months	25	68.71	60	91.39	126.80	91.39
14	22	1	225.00	Shri H.P.Madhukar, 41, Prashant, Vijaya Nagar, Hubli	Not yet given	Shri S R Patil At mangavati.	23-10-98	25-10-98	18 months	55	69.94	130	138.07	225.00	152.41
15	23	1	146.45	Shri B.R.Patil Engineers and Contractors, Rajashila Apartments, Ashoka Nagar, Nippani.	Shri. Meti I. N.	Shri Manjunath, R. Borgaon	29-9-98	25-10-98	18 months	26	34.97	76	46.68	146.45	55.49
16	27	5	202.11	Shri H.P.Madhukar	Shri. Mohan Kulkarni & Shri Patil S. M.	Shri S.M.Sondur Gokak Ph ; 08332 - 25104 for village Pachapur & six villages	16-12-98	16-12-98	18 months	30	81.39	120	142.84 (10.56)	202	-
17	33	1	43.20	Shri. S. A. Magdum	Not yet given	Veeresh Satya Naik	19-6-99	19-6-99	6 months	17	14.12	43.20	17.55	-	-
18	34	1	57.48	Ms. B. R. Patil	Not yet given	Veeresh Satya Naik	26-3-99	7-7-99	6 months	22	4.25	57.48	14.49	-	-

Contd..

Sr. No	Pack- age Name BGM	Total No. of villages	Value of the work in Rupees in Lakhs	Name and address of the contractor	Name and address of the contractor personnel	Name and address of Assistant Engineer	Date of award	Date of starting	Date of completion	Financial Progress (Cumulative) in Rs. in Lakhs					
										MS - I		MS - II		MS - III	
										T	A	T	A	T	A
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
19	35	1	29.08	Ms. B. R. Patil	Not given yet	Veeresh Satya Naik	26-3-99	19-7-99	6 months	11	7.00	29.08	7.00	-	-
20	36	1	15.18	Ms. B. R. Patil	Not given yet	Shri Manjunath, R.	26-3-99	25-6-99	6 months	6	4.04	15.18	4.04	-	-
21	37	1	22.96	Shri. R. S. Patil.	Not given yet	Shri. Prabhakar C. Hanji	6-5-99	6-5-99	6 months	9	7.61	22.96	18.06 (6.15)	-	-

Note :- The values in brackets shows the present months progress.

**District Manager(North),
ICT. Pvt. Ltd.,
Belgaum.**

Intercontinental Consultants And Technocrarts Pvt. Ltd.

Name and Address of the District Manager (South) : Shri. T. Basavantappa.

CCB – 365, Giri Nivas, Sadashiva Nagar,
Belgaum-01 Tel : (0831) 472710

District : Belgaum

For the month of December 99

Sr. No	Package Name BGM	Total No. of villages	Value of the work in Rupees in Lakhs	Name and address of the contractor	Name and address of the contractor personnel	Name and address of Assistant Engineer	Date of award	Date of starting	Date of completion	Financial Progress (Cumulative) in Rs. in Lakhs					
										MS - I		MS - II		MS - III	
										T	A	T	A	T	A
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	1	4	121.30	M/s. K.Ramakrishna Road - 3, Banjara Hills Hyderabad	K.Bhavani Belgaum-16 Ph : 0831-453520	Raghavendra Majakar Belgaum Ph : 0831 - 455080	11-2-98	26-6-98	26-9-99	25	25	85	95.77	121.3	115.71
2	4	3	94.60	M/s. B.T.Patil and Sons 326/5, Patsons House Belgaum Ph : 0831 - 421112	Shri Pradeep Sawant Ph : 0831 - 463617	Shri U.N.Nitturkar Belgaum	13-4-98	27-4-98	27-10-99	20	18.32	60	39.45	94.60	39.45
3	5	3	53.7	R.Nagraj Beelagi Nagar Ramadurg Ph : 08335 - 42801	D.G.Yedhalli Sudhir Datye Ramadurg Ph : 42449	Shri Ravindra M.S Ramadurg for village Hulkund	19-12-97	12-1-98	12-7-99	10	10	35	19.69	53.7	25.99
4	7	4	53.30	M/s. Coromandel Prestcrete Pvt. Ltd. Banjara Hills Hyderabad	Shri Lakshminarayana Gokak Ph : 08332 - 25215	Shri Ravindra Ramadurg Ph : 08335 - 42713 for villages Godachi, Bijaguppi and Toranagatti Shri Gummagol Ramadurg for Nandihal	26-2-98	20-3-98	20-9-99	13	11.42	35	16.87	53.30	33.22

Sr. No	Package Name BGM	Total No. of villages	Value of the work in Rupees in Lakhs	Name and address of the contractor	Name and address of the contractor personnel	Name and address of Assistant Engineer	Date of award	Date of starting	Date of completion	Financial Progress (Cumulative) in Rs. in Lakhs					
										MS - I		MS - II		MS - III	
										T	A	T	A	T	A
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
5	8	4	80	M/s. B.T.Patil and Sons Patsons House Belgaum Ph : 0831 - 421112	A.T.Chipre Belgaum	Shri B.S.Revankar C/O Petgar Compound Parishwad, Khanapur. Ph : 0831 - 420902	25-4-98	12-5-98	12-11-99	16	17.12	64	28.63	80	46.09
6	9	3	66	M/s. Pochampad Cement Pipe Const. Co Jubilee Hills Hyderabad	Y.S.Rao G.V.Sairam Dharawad	S.R.Gummagol Ramadurg for Village Hooli and Hanchinal	4-2-98	13-4-98	13-10-99	13.1	13.1	40	15.01	66	34.80
7	10	3	136.30	M/s. B.T.Patil and Sons Patsons House Belgaum Ph : 0831 - 421112	Shri J.S.Sawant Belgaum Ph : 0831 - 463617	Shri.M.V.Mutanal At Gokak. Ph.08288-74363	25-4-98	27-5-98	27-11-99	25	9.72	80	17.56	136.3	49.37
9	12	4	96.70	S.A.Magdum "Shreeyansh" 9th cross, Bhagya Nagar Belgaum Ph : 0831 - 481818	Shri Patil Belgaum	Prakask C.P. No. 12, Railway Qtrs Khanapur Ph : 0831 - 455080	4-2-98	21-2-98	21-8-99	19	19	59	51.45	96.70	82.36 (7.56)
10	15	2	58.00	M/s Rao Constructions, Bangalore	Suresh Naik and Uday Shetty	Shri S. M. Patil, Belwadi, for village Dodawad Shri Abbubabakar Mulla, Belgaum for village Hudli	30-11-98	20-1-99	18 months	8	20.53	28	25.26	58	-

Sr. No	Package Name BGM	Total No. of villages	Value of the work in Rupees in Lakhs	Name and address of the contractor	Name and address of the contractor personnel	Name and address of Assistant Engineer	Date of award	Date of starting	Date of completion	Financial Progress (Cumulative) in Rs. in Lakhs					
										MS - I		MS - II		MS - III	
										T	A	T	A	T	A
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
12	24	1	241.00	Shri G.Krishna Reddy, Hubli	Shri. Naik	Shri S.M.Patil Beawadi, Bailhongal for village Hosur	14-10-98	27-10-98	18 months	60	53.99	140	116.48	241.00	116.48
14	25	1	11.32	Shri Suprada Cont. Dharwad.	M/s Suprada Constructions, Dharwad.	Shri S R Gummagol. Ramadurg	3-5-99	4-6-99	6 months	4.5	2.9	11.32	2.9	--	--
15	26	5	540.00	M/s. Rao Construction Bangalore	Shri. Raju Dharmann var	Shri L B, Belgavi Bailhongal	24-9-98	24-9-98	18 months	100	240.37	300	335.30	540.00	335.30
16	28	1	15.73	M/s Deepa Co. Bicholim, Goa	M/s Deepa Constructions Co.H.No. 10 Shantaram Nagar, Bivholim, Goa	Shri Abbubakar Mulla. Belgaum.	25-3-99	28-4-99	6 months	6.3	4.05	15.73	15.72	-	-

Contd..

Sr. No	Pack- age Name BGM	Total No. of villages	Value of the work in Rupees in Lakhs	Name and address of the contractor	Name and address of the contractor personnel	Name and address of Assistant Engineer	Date of award	Date of starting	Date of completion	Financial Progress (Cumulative) in Rs. in Lakhs					
										MS - I		MS - II		MS - III	
										T	A	T	A	T	A
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
17	29	1	19.77	M/s. Suprada Constructions. Dharwad.	Shri. Jadhav. Yargatti.	Shri. Abbubakar Mulla. Belgaum.	07-8-99	20-8-99	6 months	8.00	5.24	19.77	-	-	-
18	30	1	197.00	Shri H.P.Madhukar	Shri. Pralhad Rao Shri Ganachari	Shri Anil Babu Rao. Soundatti	9-10-98	25-10-98	18 months	30	114.49	100	154.03	197	154.03
19	31	1	25.06	M/s. Rao Construction	Not yet given	Shri. L. B. Belgavi Bailhongal.	31-5-99	13-11-99	6 months	10	5.22	25.06	5.22	-	-
20	32	1	30.12	Shri. G. Krishna Reddy	Not yet given	Shri.S. M. Patil. Belwadi	25-3-99	11-7-99	6 months	12	11.52	30.12	11.52	-	-

Note :- The values in brackets shows the present months progress.


District Manager (South),
ICT. Pvt. Ltd.,
Belgaum.

Integrated Rural Water Supply and Environmental Sanitation Project

(World Bank Aided)

Village-wise Physical Progress

(Month - December - 99)

District : Belgaum (North)


Sr. No.	Package No. BGM	Village Name		TT	TM	AM	CA		TT	TM	AM	CA	Whether Source Established Yes/No
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	BGM-02	Bellad Bagewadi	Jack well Intake well VTP CP RWL Settling Tank	Existing Existing 2 - 5.25 km 1	- - - - 1.5 ST4	- - - - - ST-2	- - 2 - 0.90 ST-2	Filtration Plant Pure Water Sump PW - GM OHT DM RWS	1 1 2.59 km 1 7.84 km 1	SSF-2 PWS-2 1.0 OHT-1 2.0 km RWS-4	SSF1 PWS-1 - OHT-2 0.70 km RWS-4	SSF-1 PWS-1 2.0 km OHT-2 1.50 km RWS-4	Surface source settled
2	BGM-03	Navilihal	OHT SP	1 2	OHT-7 2	OHT-8 -	OHT-8 -	RM DM	1.97 km 4.03 km	1.07 km 1.0 km	0.2 km 0.4 km	1.1 km 2.0 km	Yes
3	BGM-03	Chikkalwad	OHT SP Washing platform	Existing 3 21	- 2 10	- 2 21	- 2 21	RM DM Dust Bins	0.232 km 4.58 km 7	0.232 km 1.38 km 7	0.232 km 0.7 km 7	0.232 4.58 km 7	Yes
4	BGM-03	Benadi	OHT SP	1 5	OHT-7 5	OHT-3 1	OHT-3 1	RM DM	2.4 km 5.95 km	2.4 km 1.9 km	- 0.2	- 4.7 km	Yes
5	BGM-03	Bambalwad	OHT SP	1 3	OHT-7 3	- 3 (Pr)	OHT-1 3	RM DM	0.96 km 1.65 km	0.96 km 0.2 km	0.1 km 0.1 km	0.1 km 1.5 km	Yes
6	BGM-06	Katakabhavi	OHT	1	OHT-7	OHT-7	OHT-7	RM DM	0.83 km 4.62 km	0.8 km 0.2 km	0.8 km 0.2	0.8 km 4.6 km	Yes
7	BGM-06	Daddi	OHT Sump SP	1 1 4	OHT-8 Sump-5 4	OHT-7 Sump-1 4 (Pr)	OHT-7 Sump-1 4 (Pr)	CP RM DM	2 2.9 km 7.44 km	- 1.0 km 0.5 km	- (Pr) -	2 (Pr) 1.0 km 6.2 km	Yes
8	BGM-11	Belkud	OHT SP Sump (Addl)	Existing 3 1	- 3 SUM-2	- - -	- - -	RM DM CP	1.2 km 1.28 km 2	1.2 km 0.28 km -	- - -	- 1.0 km -	Yes
9	BGM-11	Kadaklat & Puttanwadi	OHT SP	1 11	OHT-7 11	- -	OHT-5 -	Sump RM DM	1 10.50 km 12.61 km	Sump - 4 2.0 km 1.2 km	- - -	Sump - 1 - 10.3 km	Yes

1	2	3	4	5	6	7	8	9	10	11	12	13	14
10	BGM-11	Manuchiwadi	OHT SP	1 1	OHT-3 1	OHT-2 -	OHT-2 -	RM DM	0.98 km 1.075 km	0.5 km 0.3 km	- 0.3 km	- 1.0 km	Yes
11	BGM-11	Tapakarwadi (Ham-3)	OHT SP	1 2	OHT-6 2	OHT-6 -	OHT-6 -	RM DM	0.45 km 0.905 km	0.45 km 0.15 km	- 0.10 km	- 0.95 km	Yes
12	BGM-13	Kannal	OHT SP	1 2	OHT-8 2	OHT-8 2	OHT-8 2	RM DM	1.5km 2.2km	- -	- -	1.5 km 2.2 km	Yes
13	BGM-13	Parthanalli	GLSR (Repair) SP	1 2	Existing 2	- 2	- 2	RM DM	2.985 km 2.065 km	1.5 km 0.465 km	0.2 km 0.4 km	1.8 km 2.0 km	Yes
14	BGM-13	Yelihadalagi	OHT SP	1 3	OHT-6 3	OHT-7 -	OHT-7 -	RM DM	1.2 km 6.0 km	1.0 km 1.0 km	- -	- 5.0 km	Yes
15	BGM-14	Borgal	OHT SP	1 4	Existing 4	- -	- -	RM DM	1.75 km 3.38 km	1.25 km 3.38 km	- -	0.5 km -	Yes
16	BGM-14	Nainglaz	GLSR SP	1 3	GLSR-5 3	- -	- -	RM DM	3.31 km 3.19 km	2.9 km 1.09 km	- -	2.9 km 1.09	Yes
17	BGM-14	Dhulaganwadi (Ham-1)	OHT SP	1 2	OHT-8 2	OHT-8 (Up) -	OHT-8 (Up) -	RM DM	0.42 km 3.2 km	0.42 km -	- -	- 1.2 km	Yes
18	BGM-14	Nagenwadi & Yadenwadi (Ham-2&3)	OHT SP	1 2	OHT-3 2	OHT-1 -	OHT-1 -	RM DM	0.335 km 2.54 km	0.335 km 0.14 km	- -	- -	Yes
19	BGM-14	Nesargi	OHT SP	1 4	OHT-8 4	OHT-7 -	OHT-7 -	RM DM	2.34 km 7.205 km	1.34 km 3.2 km	- -	1.00 km 4.0 km	Yes
20	BGM-14	Ankalgi	OHT SP	1 2	OHT-8 2	OHT-8 -	OHT-8 -	RM DM	2.59 km 3.37 km	0.5 km 1.0 km	- -	2.09 km 2.64 km	Yes
21	BGM-16	Kunnur (SSI)	Jack well Intake well VTP RWL Settling Tank Raw water storage Approach Bund	1 1 2 1 1 1 260m	JW-4 1 - 1.0 km - RWS-4 -	JW-4 1 Up - - - RWS-4 -	JW-4 1 Up - 1.0 km ST-4 (Up) RWS-4 (Up) Ctd.	Filtration Plant Pure Water Sump OHT RM DM CP	1 1 1 1.0 km 7.6 km 4	- PWS-4 OHT-7 0.5 km 1.0 km -	- PWS-4 OHT-6 0.3 km 1.0 km -	SSF-4 (Up) PWS-4 OHT-6 0.5 km 7.0 km 2	Surface source settled

1	2	3	4	5	6	7	8	9	10	11	12	13	14
22	BGM-17	Mangavati (SSI)	Jack well Intake well SP RWL Settling Tank Raw water storage	1 1 2 2.1 km 1 1	JW-4 1 2 0.2 km ST-2 RWS - 1	- - - - ST -1 RWS - 1	JW-1 1 - 1.80 km ST - 1 RWS - 1	Filtration Plant Pure Water Sump OHT RM DM CP	1 1 1 0.1 km 3.22 km 2	SSF-3 PWS-3 OHT-5 - - -	SSF - 1 PWS - 1 OHT - 1 - - -	SSF - 1 PWS - 1 OHT-1 - 3.22 km -	Surface source settled
23	BGM-18	Ainapur (SSI)	Jack well Intake well VTP RWL Settling Tank Raw water storage	1 1 2 2.0 km 1 1	Existing Existing 2 1.0 km Existing Existing	- - 2 - - -	- - 2 - Existing Existing	Filtration Plant Pure Water Sump OHT RM DM CP	1 1 1 0.2 km 13.00 km 2	SSF-2 PWS-2 OHT-5 - 2.0 km -	- PWS-1 OHT-3 - 1.4 km -	SSF-1 PWS-1 OHT-3 - 5.00 km -	Surface source settled
24	BGM-19	Jugul (SSI)	Jack well Intake well VTP RWL Settling Tank Raw water storage	1 1 2 2.0 km 1 1	Existing Existing - 1.0 km ST-4 RWS - 2	- - 2 (Pr) 0.7 km - -	- - 2 (Pr) 0.7 km ST-1 -	Filtration Plant Pure Water Sump OHT RM DM CP	1 1 1 0.2 km 10.52 km 2	SSF-4 PWS-4 OHT-6 - 2.0 km -	- - - - - -	SSF-1 PWS-1 OHT-5 - 5.5 km -	Surface source settled
25	BGM-19A	Shiraguppi (SSI)	Jack well Intake well VTP RWL Settling Tank Raw water storage	1 1 2 5.09 km 1 1	Existing Existing - 2.0 km Existing RWS - 3	- - 2 (Pr) 0.5 km - RWS - 3	- - 2 (Pr) 0.5 km - RWS - 3	Filtration Plant Pure Water Sump OHT RM DM CP	1 1 1 0.1 km 8.73 km 2	SSF - 3 PWS-3 OHT-6 - 2.0 km -	- PWS-4 - - - -	SSF-1 PWS-4 OHT-5 - 6.5 km -	Surface source settled
26	BGM-20	Akkol (SSI)	Jack well Intake well VTP RWL Settling Tank Raw water storage	1 1 2 2.8 km 1 1	JW-4 1 2 1 km ST-4 RWS-3	JW - 1 - 2 (Pr) - - -	JW-1 - 2 (Pr) 1.2 km ST-3 RWS-2	Filtration Plant Pure Water Sump OHT RM DM CP	1 1 1 0.1 km 6.7 km 2	SSF-3 PWS-3 OHT-5 - 1.7 km -	- - - - - -	SSF-1 PWS-1 OHT-1 - 5.0 km 2	Surface source settled

1	2	3	4	5	6	7	8	9	10	11	12	13	14
27	BGM-21	Soundatti (SSI)	Jack well Intake well VTP RWL Settling Tank Washing platform Raw water storage	1 1 2 1.59 km 1 45 1	JW-4 1 - 0.6 km - 45 RWS-4	- Up - - - 45 -	JW-3 Up - 1.1 ST-4 45 RWS-4	Filtration Plant Pure Water Sump OHT RM DM CP	1 1 1 0.43 km 12 4	SSF-5 PWS-5 OHT-8 0.21 km - -	- - - 0.25 km - -	SSF-4 PWS-5 OHT-8 0.25 km 12 4	Surface source settled
28	BGM-22	Chinchali (SSI)	Jack well Intake well VTP RWL Settling Tank Raw water storage CP	1 1 2 3.06 km 1 1 6	JW-4 1 - 0.336 km - RWS-3 -	JW-4 - - - - RWS-3 -	JW-4 - - 2.724 km ST-5 RWS-3 -	Filtration Plant Pure Water Sump OHT-I (MV) OHT-II (MBR) OHT-III (UK) OHT-IV (CK) RM / GM DM	1 1 1 1 1 1 5.87 km 17 km	SSF-2 PWS-2 OHT-6 OHT-2 OHT-7 OHT-7 OHT-4 1.0 km 2.3 km	- PWS-2 OHT-7 - OHT-7 OHT-6 1.2 km 0.8 km	SSF-2 PWS-2 OHT-7 OHT-1 OHT-7 OHT-6 6.9 km 8.8 km	Surface source settled
29	BGM-23	Borgaon (SSI)	Jack well Intake well VTP RWL Settling Tank Raw water storage	1 1 2 2.8 km 1 1	JW-5 1 2 1.0 km ST-2 RWS-2	JW-4 - 2 - - -	JW-4 - 2 1.0 km ST-1 RWS-1	Filtration Plant Pure Water Sump OHT RM DM CP	1 1 1 0.1 km 10.23 km 2	SSF-3 PWS-2 OHT-3 - 2.0 km 2	- - OHT-2 - - -	SSF-1 PWS-1 OHT-2 - 3.0 km 2	Surface source settled
30	BGM-27	Pachapur	Jack well Intake well VTP RWL Settling Tank Raw water storage GLSR (MBR)	1 1 2 1.5km 1 1 1	Existing Existing - Existing RWS-5 GLSR-3	- - - - - GLSR-3	- - - - RWS-5 GLSR-3	Filtration Plant Pure Water Sump OHT GM RM DM CP	1 1 1 9.85km 1.79km 2.828km 6	SSF-3 PWS-5 OHT-2 2.85 km 0.70 km 2.825km -	- - OHT-1 2.13 km 0.2 km - -	SSF-2 PWS-5 OHT-1 9.13 km 1.30 km 2.825km -	Surface source settled
31	BGM-27	Rustumpur	OHT	1	OHT - 1	OHT - 1	OHT - 1 (SBC)	DM	0.51km	0.11 km	-	0.11 km	Surface source settled
32	BGM-27	Bagarnal	OHT	1	OHT-5	OHT -4	OHT-4	DM	0.67km	0.17 km	-	0.5km	Surface settled
33	BGM-27	Karguppi	GLSR	1	GLSR-4	-	GLSR-1	Sump DM RM	1 1.69km 0.60	SUMP-3 - 0.60	SUM - 2 - 0.60	SUM - 2 1.64km 0.60	Surface source settled
34	BGM-27	Shindhihatti	OHT	1	OHT-8	-	OHT-7	DM	1.5km	-	-	1.45 km	Surface source settled

1	2	3	4	5	6	7	8	9	10	11	12	13	14
35	BGM-33	U. Khanapur	OHT SP	1 4	OHT-8 4	OHT-7 -	OHT-7 -	RM DM	5.0 km 7.0 km	2.0 km 2.0 km	- 0.9 km	- 5.4 km	Yes
36	BGM-34	Thana Hattargi	OHT SP	1 8	OHT-8 8	OHT-5 -	OHT-5 (Up) -	RM DM	9.54 km 8.6 km	9.54 km 8.6 km	- 0.6 km	- 6.4 km	Yes
37	BGM-35	Kanagale	OHT SP Sump	1 8 1	OHT-8 8 Sum-2	OHT-5 - Sum-1	OHT-5 - Sum-1	RM DM	2.5 km 4.5 km	2.5 km 2.0 km	0.5 km 0.8 km	0.5 km 4.5 km	Yes
38	BGM-36	Sidnal	OHT SP	1 2	OHT-8 2	OHT-4 -	OHT-4 -	RM DM	1.6 km 4.4 km	1.4 km 2.0 km	- -	1.4 km 4.0 km	Yes
39	BGM-37	Kortalgi	OHT SP DIU	1 3 2	OHT-8 - -	OHT-8 - -	OHT-8 3 (Pr) Ctd.	RM DM	2.0 km 3.0 km	- -	- -	2.0 km 3.0 km	Yes


 District Manager (North),
 ICT. Pvt. Ltd.,
 Belgaum.

Integrated Rural Water Supply and Environmental Sanitation Project

(World Bank Aided)

Villagewise Physical Progress

(Month - December - 99)

District : Belgaum (South)

Sr. No.	Package No.	Village Name		TT	TM	AM	CA		TT	TM	AM	CA	Whether Source Established Yes/No
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	BGM-01	Sulebhavi	OHT SP CP	1 3 4	OHT-8 3 2	OHT-8 - -	OHT-8 - -	Sump 1 Sump 2 RM DM	1 1 3.395 km 8.00 km	- - 3.9 km 7.6 km	- - - -	80% Ctd. Ctd. Ctd.	Yes
2	BGM-01	Peeranwadi	OHT SP	1 2	- 2	- 2	Ctd. 2	RM DM	1.35 km 8.00 km	0.05 km -	- -	1.3 km 7.5 km	Yes
3	BGM-01	Marihal	OHT SP CP	1 4 2	OHT-6 4 2	OHT-6 - -	OHT-8 - -	Sump RM DM	1 1.36 km 5.50 km	- 0.5 km -	- - -	Ctd. - 5.1 km	Yes
4	BGM-01	Halga	GLSR SP	1 3	- -	- -	Ctd. -	RM DM	3.76 km 4.0 km	1.0 km -	- -	- 3.6 km	Yes
5	BGM-04	Mache	OHT-1 OHT-2 SP	1 1 6	OHT-8 OHT-7 6	- OHT-7 -	OHT-7 OHT-7 -	RM DM	5.3 km 13.00 km	1.77 km 2.0 km	- (1.00)	- 9.5 km	Yes
6	BGM-04	Muchandi	GLSR SP	1 4	GLSR-5 3	GLSR-5 3 (Pr)	GLSR-5 3 (Pr)	RM DM	4.35 km 2.49 km	1.0 km -	- -	2.5 km 2.0 km	Yes
7	BGM-04	Honga	GLSR SP	1 3	GLSR-5 3	GLSR-5 -	GLSR-5 -	RM DM	2.56 km 3.92 km	2.56 km 0.92 km	- -	- 3.00 km	Yes
8	BGM-05	Turnur	OHT SP	1 2	- 2	- -	OHT-6 -	RM DM	1.8 km 2.5 km	1.5 km -	- -	0.3 km 2.5 km	Yes
9	BGM-05	Batakurki	OHT SP	1 3	- 3	- -	OHT-8 -	RM DM Sump	0.81 km 4.17 km 1	- 0.67 km -	- - -	0.81 km 3.0 km -	Yes But source under review

1	2	3	4	5	6	7	8	9	10	11	12	13	14
10	BGM-05	Hulkund	OHT SP	1 4	OHT-7 4	OHT-7 -	OHT-7 -	RM DM Sump	2.715 km 4.57 km 1	2.715 km 2.07 km 50%	- - SUM-1	- 2.5 km SUM-1	Yes
11	BGM-07	Godachi	OHT SP	1 3	OHT-7 -	OHT-8 -	OHT-8 3 (Pr)	RM DM	3.05 km 3.125 km	1.45 km 0.45 km	1.0 km 0.3 km	3.00 km 3.00 km	Yes
12	BGM-07	Bijaguppi	SP	1	1	-	-	RM DM	1.47 km 0.8 km	1.4 km 0.2 km	- -	1.20 km 0.8 km	Yes
13	BGM-07	Nandihal	OHT SP	1 1	OHT-8 -	OHT-8 -	OHT-8 1 (Pr)	RM DM	1.91 km 0.8 km	1.91 km 0.4 km	- -	1.0 km 0.5 km	Yes
14	BGM-07	Toranagatti	OHT SP	1 1	OHT-8 -	- -	OHT-8 -	RM DM	0.73 km 2.915 km	0.73 km 1.00 km	0.4 km 0.5 km	0.5 km 1.5 km	Yes
15	BGM-08	Gandigwad	OHT SP CP	1 4 2	OHT-8 4 2	OHT-5 4 -	OHT-5 4 -	RM DM Sump	3.45 km 6.0 km 1	0.45 km 1.0 km 1	- - -	3.5 km 6.0 km Ctd.	Yes
16	BGM-08	Parishwad	OHT SP	1 4	OHT-7 4	OHT-7 2 (Pr)	OHT-7 2 (Pr)	RM DM	3.6 km 4.56 km	1.1 km 1.5 km	- -	2.5 km 3.1 km	Yes
17	BGM-08	Londa	GLSR SP	1 3	GLSR-5 3	GLSR-1 3 (Pr)	GLSR-1 3 (Pr)	RM DM	2.2 km 5.74 km	- -	- -	2.2 km 5.13 km	Yes
18	BGM-08	K. Bekwad	OHT SP	1 2	OHT-8 2	OHT-7 2	OHT-8 2	RM DM	3.5 km 1.5 km	- -	- -	3.5 km 1.8 km	Yes
19	BGM-09	Sopadla	OHT SP	1 2	OHT-8 2	OHT-8 -	OHT-8 -	RM DM	1.75 km 3.79 km	1.75 km 3.79 km	- -	0.7 km -	Yes
20	BGM-09	Hooli	GLSR SP	1 3	GLSR-3 3	GLSR-1 -	GLSR-1 -	RM DM	2.38 km 3.74	2.38 km 3.74	- 1.5 km	- 0.5 km	Yes
21	BGM-09	Hanchinal	OHT SP IW	1 2 2	OHT-8 2 -	OHT-7 - -	OHT-8 - 2	RM DM	0.84 km 4.22 km	0.84 km 1.5 km	- -	0.84 km 2.3 km	Yes
22	BGM-10	Arabhavi (MV)	GLSR SP OHT	1 6 1	GLSR-4 6 OHT-7	GLSR-1 4 OHT-1	GLSR-1 4 OHT-1	RM DM	5.2 km 4.015km	5.2 km 1.5km	2.0 km -	3.0 km 1.451km	Yes
23	BGM-10	Arbhavi Math (Ham-1)	OHT SP	1 1	OHT-7 1	OHT-8 1 (Pr)	OHT-8 1 (Pr)	RM DM	0.19km 0.485	- -	- -	0.186km 0.45 km	Yes

1	2	3	4	5	6	7	8	9	10	11	12	13	14
24	BGM-10	Sangankeri (Ham-2)	OHT SP	1 3	OHT-4 3	OHT-3 3	OHT-3 3	RM DM	1.455km 1.975km	1.455km 1.5km	- -	1.3 km 1.35 km	Yes
25	BGM-10	Jainarkodi (Ham-3)	CS SP	2 1	2 1	- 1 (Pr)	- 1 (Pr)	RM	1.20 km	1.2 km	1.1 km	1.1 km	No
26	BGM-10	Nagnoor	OHT SP CP	1 8 -	OHT-8 8 -	OHT-1 - -	OHT-1 - -	Sump RM DM	Cancelled 4.975km 4.075km	- 2.0km 4.075km	- - 3.57km	- - 3.57km	Yes
27	BGM-10	Sindikurbet	OHT SP	1 11	OHT-7 11	OHT-7 1	OHT-7 1	RM DM Sump	7.385km 3.565km 1	3.0km 3.565km -	2.358km - -	2.358km 2.358km -	Yes
28	BGM-12	Nandgad	OHT SP CP Washing platform Dust Bin Cattle trough	1 8 4 57 20 7	OHT-8 8 4 57 20 7	OHT-8 - - 2 - -	OHT-8 - - 29 - -	Sump-1 Sump-2 RM DM DIU	1 1 13.5 km 7.7 km 3	- Sump-5 1.5 km 0.25 km 2	- Sump-5 0.5 km 0.25 km 2	Ctd. Sump-5 13.0 km 7.6 km 2	Yes
29	BGM-12	Hebbal	OHT SP Cattle trough Dust Bin	1 2 3 5	OHT-8 2 3 5	OHT-8 - - -	OHT-8 - - -	RM DM Stand Post Washing platform	0.5 km 1.24 km 3 16	0.5 km 0.24 km 3 16	- - - -	- 1.0 km - -	Yes
30	BGM-12	Kakkeri	OHT SP Washing platform Cattle trough	1 3 28 4	OHT-8 3 - 4	OHT-8 - - 4	OHT-8 - 28 4	RM DM DIU	1.56 km 6.8 km 2	- 0.68 km 2	0.7 km 0.7 km 2	1.56 km 6.7 km 2	Yes Commissioned
31	BGM-12	Tolagi	SP Washing platform Dust Bin	2 14 5	2 - 5	- - -	2 14 5	RM DM Cattle trough	1.26 km 1.39 km 2	0.01 km - 2	- - -	1.25 km 1.39 km 2	Yes Commissioned
32	BGM-15	Hudli	GLSR SP CP	1 4 2	GLSR-5 4 -	- - -	Ctd. - -	RM DM Sump	1.35 km 3.15 km 1	1.35 km - -	- - -	- 3.00 km -	Yes
33	BGM-15	Dodwad	GLSR SP	1 4	GLSR-3 4	GLSR-2 -	GLSR-2 -	RM DM	1.65 km 6.85 km	1.65 km 2.85 km	- -	- 4.0 km	Yes
34	BGM-24	Hosur (SSI)	Jack well Intake well VTP RWL Settling Tank Raw water storage	1 1 2 5.0 km 1 1	JW-4 1 - 1.0 km ST-3 Existing	JW-3 - - - ST-3 -	JW-3 1 Up - 0.3 km ST-3 -	Filtration Plant Pure Water Sump OHT RM DM CP	1 1 1 0.2 km 6.0 km 2	SSF-3 PWS-2 OHT-7 - 1.7 km -	SSF-3 - - - - -	SSF-3 PWS-1 OHT-6 5.0 km -	Surface source settled -
35	BGM-25	Gorbal	GLSR SP	1 1	GLSR-4 1	GLSR-2 -	GLSR-2 -	RM DM	1.425 km 1.95 km	1.0 km 0.95 km	- 0.6 km	1.2 km 1.6 km	Yes

1	2	3	4	5	6	7	8	9	10	11	12	13	14
36	BGM-26	Neginhal	Jack well Intake well VTP RWL Settling Tank Raw water storage	1 1 2 5.0 km 1 1	JW-4 1 - 2.0 km ST-3 RW - 5	JW-4 1 Up - - - -	JW-4 1 Up - - ST-4 RW-5	Filtration Plant Pure Water Sump OHT GM DM CP	1 1 1 2.4 km 5.3 km 4	SSF-2 PWS-2 OHT-8 - - 2	SSF-2 - OHT-8 - - -	SSF-2 - OHT-8 2.1 km 5.9 km -	Surface source yet to be settled
37	BGM-26	Sampagaon	OHT	1	OHT-8	-	OHT-8	RM DM	12.32 km 5.5 km	- -	- -	12.0 km 5.5 km	Surface source yet to be settled
38	BGM-26	Sanikop	OHT	1	Existing	-	-	RM DM	- 1.82 km	- -	- -	- 1.8 km	Surface source yet to be settled
39	BGM-26	Hole Hosur	OHT	1	Existing			RM DM	- 3.845 km	- -	- -	- 4.0 km	Surface source yet to be settled
40	BGM-26	M.K.Hubli	OHT-I OHT-II	1 1	OHT-8 OHT-8	OHT-8 OHT-1	OHT-8 OHT-1	RM DM	8.56 km 7.0 km	- -	- -	8.0 km 7.0 km	Surface source yet to be settled
41	BGM-28	Budigoppa	GLSR SP WP	1 2 14	GLSR-5 2 (Pr) 14	- - -	Ctd. 2 (Pr) 14	RM DM DIC	2.81 km 3.77 km 2	1.0 km 0.3 km 2	0.61 km 0.37 -	2.905 km 3.77 km 2	Yes
42	BGM-29	Kadabi	OHT SP	1 2	OHT-2 -	- -	- -	RM DM	4.38 km 3.22 km	1.0 km 1.0 km	- 0.3	- 0.8 km	Source not yet finalised
43	BGM-30	Asundi (SSI)	Jack well Intake well VTP RWL Settling Tank Washing platform	1 1 2 13.05 km 1 -	JW-5 1 - - ST - 4 -	JW-6 1 Up - - ST - 4 -	JW-6 1 Up - 13.05 km ST - 4 -	Filtration Plant Pure Water Sump OHT RM DM CP	1 1 1 0.45 km 10.6 km 2	SSF-5 PWS-2 OHT-3 - - -	SSF-5 PWS-2 OHT-4 - - -	SSF-5 PWS-2 OHT-4 0.45 km 9.0 km -	Surface source settled
44	BGM-31	Ambadgatti	OHT SP	1 5	OHT-8 -	OHT-5 -	OHT-5 -	RM DM	2.0 km 4.5 km	- 4.5 km	- -	- 1.0 km	Yes
45	BGM-32	Tigadi	OHT SP	1 3	OHT-8 3	OHT-5 -	OHT-5 -	RM DM	3.0 km 5.0 km	3.0 km 1.0 km	- -	- 4.5 km	Yes


 District Manager (South),
 ICT. Pvt. Ltd., Belgaum.

INTERCONTINENTAL CONSULTANTS & TECHNOCRATS Pvt. Ltd.KIRWS & ESP PHASE - II
(WORLD BANK ASSISTANCE)

MONTH : DECEMBER 99

DISTRICT : BELGAUM.

LIST OF DEFICIT CONTRACTORS

Sl. No.	Package No.	No. of Villages	Name of Schemes Villages	Name of the Contractor	Contract value Rs. in lakhs	Date of start	End of Milestone I/II/III	Financial Achivement Cumulative I/II/III			Physical status of works			Remarks
								T	A	Short fall %	Item	Target	Achieved	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	BGM-02	1	B. Bagewadi	Shri. B. R. Patil. Nippani.	95.74	25-11-98	I. 25-4-99 II. 25-10-99 III. 25-4-2000	25.00 60.00 98.74	35.93 50.26 55.32	44%	PM RM Head works ST RWS SSF PWS OHT DM	2 5 Existing ST - 4 RWS - 4 SSF - 2 PWS - 2 OHT - 6 7.84	2 2.9 - ST-2 RWS - 4 SSF - 1 PWS - 1 OHT-2 3	1. RM is delayed due to non employment of labours by contractor. 2. PWS & SSF, poor progress by contractor 3. OHT delayed because of poor SBC. 4. DM delayed as Distribution System completely revised.
2	BGM-18	1	Ainapur	Shri. B. R. Patil. Nippani.	93.36	25-10-98	I. 25-4-99 II. 25-10-99 III. 25-4-2000	20.00 50.00 93.36	25.36 25.36 32.26	65%	PM RM Head works ST RWS SSF PWS OHT DM	1 2 Existing Existing Existing SSF - 3 PWS - 3 OHT - 5 13	2 - - - SSF - 1 PWS - 1 OHT - 3 5	1. RM / DM was slow due to villagers obstruction initially and also non - employment of labours by contractor. 2. WTP components poor progress due to non-employment of appropriate labour & also due to rocky strata. 3. Contractor has been issued further notice for expediting the work.
3	BGM-19	1	Jugul	Shri. B. R. Patil. Nippani.	99.34	25-10-98	I. 25-4-99 II. 25-10-99 III. 25-4-2000	20.00 50.00 99.34	12.35 20.65 32.26%	68%	PM RM Head works ST RWS SSF PWS OHT DM	2 2 Existing ST - 4 RWS - 2 SSF - 4 PWS - 4 OHT - 6 7.00	2 0.7 - ST - 1 - SSF - 1 PWS - 1 OHT - 5 5.5	1. RM delayed due to dispute for sharing jack well. 2. Head work need modification & revised. design of steining wall in progress. 3. WTP components delayed due to non employment of labour as well poor SBC. Revised design based on under reamed piles for SSF. For other structure design awaited. Contractor has been issued further notice for expediting the work.

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
4	BGM-19A	1	Shiraguppi	Shri. B. R. Patil. Nippani.	79.30	25-10-98	I. 25-4-99 II. 25-10-99 III. 25-4-2000	15.00 40.00 79.30	19.59 22.06 29.56	63%	PM RM Head works ST RWS SSF PWS OHT DM	1 3 - Existing RWS - 4 SSF - 3 PWS - 3 OHT - 7 9.00	2 0.5 - - RWS - 3 SSF - 1 PWS - 1 OHT - 5 6.5	1. RM delayed due to dispute of sharing jack well. 2. Head work need modification & problem of approach. 3. WTP components non-employment of appropriate labour by contractor & also due to hard rock excavation. 4. OHT slow progress due to non-employment of skilled labours. Contractor has been issued further notice for expediting.
5	BGM-20	1	Akkol	Shri. B. R. Patil. Nippani.	117.10	25-10-98	I. 25-4-99 II. 25-10-99 III. 25-4-2000	20.00 50.00 117.10	26.75 49.54 53.74	54%	PM RM Head works ST RWS SSF PWS OHT DM	1 3.00 1 ST - 4 RWS - 3 SSF - 3 PWS - 3 OHT - 7 7.00	2 2.8 20% ST - 3 RWS - 2 SSF - 1 PWS - 1 OHT - 1 6.7	1. RM delay due to non-employment of labours. 2. Approach and Jack well slow due to non-employment of labour and poor organisation of contractor. 3. WTP component slow due to delay in acquisition of land also slow progress. 4. OHT capacity changed.
6	BGM-23	1	Borgaon	Shri. B. R. Patil. Nippani.	146.00	25-10-98	I. 25-4-99 II. 25-10-99 III. 25-4-2000	26.00 76.00 146.45	34.97 46.68 55.49	62%	PM RM Head works ST RWS SSF PWS OHT DM	1 3 1 ST - 3 RWS - 3 SSF - 3 PWS - 3 OHT - 3 10.00	2 Up 0.7 60% ST - 1 RWS - 1 SSF - 1 PWS - 1 OHT - 2 5.00	1. Delay in progress of OHT & WTP was due to land dispute. 2. Jack well site was disputed, hence delay in progress also delay caused due to back water of barage. 3. Revision in design of Raw water storage required as existing GLSR has gone in private land and its acquisition is pending.

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
7	BGM-34	1	T. Hattargi	Shri. B. R. Patil Nippani	57.48	<u>*26-3-99</u> 7-7-99 (Ammended)	I. 7-10-99 II. 7-1-2000	22.00 57.48	4.25 10.49	80% 82%	PM RM SUMP GLSR OHT DM	2 9.54 2 * - OHT - 8 8.6	- - - - OHT - 5 6.4	1. Delay in initial handing over of site is due to objection raised by school authorities & also objection raised by VWSC. 2. RM / PM delayed due to delay in finalisation of sources. 3. Sump cancelled due to revision of sources.
8	BGM-35	1	Kanagale	Shri. B. R. Patil Nippani	29.08	<u>*26-3-99</u> 19-7-99 (Ammended)	I. 19-10-99 II. 19-1-2000	11.00 29.08	7.0 7.0	36% 76%	PM RM SUMP OHT DM	3 2.50 SUM - 2 OHT-8 4.5	- 0.5 SUM -1 OHT-5 4.5	1. Delay in handing over of site is due to delay purchase of private land and delays caused by VWSC members. 2. RM / PM delayed due to delay in finalisation of sources.
9	BGM-36	1	Sidnal	Shri. B. R. Patil Nippani	15.18	<u>*26-3-99</u> 25-6-99	I. 25-9-99 II. 25-12-99	6.00 15.18	4.04 4.04	73% 73%	PM RM OHT DM	1 1.6 OHT-6 4.40	- 1.4 OHT-4 4.0	1. Delay in handing over of site is due to changes in location of OHT site and delay caused by VWSC. 2. Due to change in location of OHT, staging height is increased from 9M to 12 M to maintain planned hydraulic gradient.

M/S. B. T. PATIL & SONS, BELGAUM.

Sl. No.	Package No.	No. of Villages	Name of Schemes Villages	Name of the Contractor	Contract value Rs. in lakhs	Date of start	End of Milestone I/II/III	Financial Achivement Cumulative I/II/III			Physical status of works			Remarks
								T	A	Short fall %	Item	Target	Achieved	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
10	BGM-04	3	Mache Muchandi Honaga	M/s. B. T. Patil & Sons, Belgaum.	94.60	27-4-98	I. 27-10-98 II. 27-4-99 III. 27-10-99	20.00 60.00 94.60	18.32 28.23 39.45	58% - 58%	PM RM Sump GLSR OHT DM	5 11 1 2 2 18	5 2.5 - 1 C 1 C 1 C 1 - 80% 15.5	1. Delay in progress of RM is mainly due to delay in establishment of reliable water sources. 2. Delay in GLSR due to slow progress by contractor. 3. LD proposed. 4. Sump site yet to be finalised at village Mache.
11	BGM-08	4	Parishwad Gandigwad K. Bekwad Londa	M/s B. T. Patil & Sons, Belgaum.	80.00	12-5-98	I. 12-11-98 II. 12-5-99 III. 12-11-99	16.00 64.00 80.00	17.2 28.63 46.7	42% - 42%	PM RM Sump GLSR OHT DM	10 10 1 1 1 18	10 Up 11.7 1 20% 1 C 1 - 60% 16	As per review meeting held on 8-12-99, revised Probable date of completion as under. K - Bekwad - 31-12-99 - But progress not satisfactory. Gandigwad - 31-1-2000 But progress not satisfactory Parishwad - 15-1- 2000 Londa - 28 - 2 - 2000. 2. LD imposed.
12	BGM-10	3	Arbhavi (+3 Hamlets) Sindikurbet Nagnur	M/s B. T. Patil & Sons, Belgaum.	136	12-5-98	I. 27-11-98 II. 12-5-99 III. 27-11-99	25.00 80.00 136.30	9.72 17.56 49.37	63% 64%	PM RM Sump GLSR OHT DM	22 16 1 1 5 14	13 3.52 - 1 - 10% 4 Up 10.17	As per review meeting held on 8-12-99, the revised probable date of completion as under. Arbhavi Math & hamlets - 31-12-99 Arbhavi Main village - 28-2-2000 Sindhikurbet village - 15-3-2000 Nagnur village - 25-3-2000 work in progress but still slow. Contractor has been asked to expedite the same.
13	BGM-11	2	Khadaklat (+ 2 Hamlets) Belkud	M/s B. T. Patil & Sons, Belgaum.	73.80	22-5-98	I. 22-11-98 II. 22-5-99 III. 22-11-99	13.00 45.00 73.80	7.50 8.78 27.21	63% 63%	PM RM Sump GLSR OHT DM	17 8 1 - 3 16	- - 1 Up - 3 Up 12.85	As per review meeting held on 8-12-99 the revised probable date of completion as under. (a) Village Belkud - 31 - 1 - 2000 (b) Khadaklat - 28 - 3 - 2000. LD imposed. Contractor has been issued notice to expedite.

M/S. COROMANDAL PRESTCRETE PVT. LTD. HYDERABAD.

Sl. No.	Package No.	No. of Villages	Name of Schemes Villages	Name of the Contractor	Contract value Rs. in lakhs	Date of start	End of Milestone I/II/III	Financial Achivement Cumulative I/II/III			Physical status of works			Remarks
								T	A	Short fall %	Item	Target	Achieved	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
14	BGM-03	4	Chikkalwad Navalihal Bambalwad Benadi	M/s. Coromandal Prescrete Pvt. Ltd., Hyderabad.	53.20	21-3-98	I. 21-9-98 II. 21-3-99 III. 21-9-99	12.00 36.00 53.20	12.00 16.61 38.43	57% 28%	PM RM Sump GLSR OHT DM	8 5 - - 3 16	5 0.732 - - 3 Up 12.38	1. Delay in OHT is due to slow progress by contractor. Now new GPA has commenced the work with all sincerity. LD is recovered in RAB. During review meeting held on 18-9-99 at the office of Engineer-in-Chief, PHE Bangalore, reviewed probable date of completion given. Chikkalwad commissioned / Navalihal - Jan 2000. Benadi - Dec -99, Bambalwad - 15-3-2000 Chikkalwad commissioned on 30-10-99.
15	BGM-06	2	Daddi Katakabhavi	M/s. Coromandal Prescrete Pvt. Ltd., Hyderabad.	46.85	21-3-98	I. 21-9-98 II. 21-3-99 III. 21-9-99	11.50 30.00 46.85	11.50 13.15 24.28	48% 48%	PM RM Sump GLSR OHT DM	6 3 1 - 2 12	5 1.8 10% - 2 Nos. 95% 10.6	1. As per review meeting held on 8-12-99 at office of Superintending Engineer, PHE Belgaum. with EIC revised probable date of completion 31 - 01 - 2000 & work is progressed accordingly. 2. LD imposed.
16	BGM-07	4	Godachi Torangatti Bijaguppi Nandihal	M/s. Coromandal Prescrete Pvt. Ltd., Hyderabad.	53.30	20-3-98	I. 20-9-98 II. 21-3-99 III. 20-9-99	13.00 35.00 53.30	11.42 16.87 33.22	37% - 38%	PM RM Sump GLSR OHT DM	6 6 - - 3 8	3 5.7 - - 1 C 1- 70% 1 - 95% 5.8	1. As per review meeting held on 8 - 12- 99 revised probable date of completion as under. Village - Bijaguppi - 31-12-99 Village - Godachi - 31-12-99 Village - Nandihal - 15-01-2000 Village - Torangatti - 31-01-2000. work being progress accordingly. 2. LD imposed.

SHRI. R. NAGARAJ, RAMADURG.

Sl. No.	Package No.	No. of Villages	Name of Schemes Villages	Name of the Contractor	Contract value Rs. in lakhs	Date of start	End of Milestone I/II/III	Financial Achievement Cumulative I/II/III			Physical status of works			Remarks
								T	A	Short fall %	Item	Target	Achieved	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
17	BGM-05	3	Turnur Batakurki Hulkund	Shri. R. Nagraj. Ramadurg.	53.70	21-1-98	I. 12-7-98 II. 12-1-99 III. 12-7-99	10.00 35.00 53.70	10.00 14.52 25.99	63% 52%	PM RM Sump GLSR OHT DM	6 5 - - 3 11	- 1.2 - - 1 C case 1 - 70% 8.5	1. Delay in progress of PM and RM due to delay in finalisation of reliable water sources. 2. Batakurki source recently finalised. 3.1-OHT work - court stay order recently withdrawn. 4. LD imposed. Scope of work for transmission main increased at village Hulkund. New sump being provided. Excavation completed.
18	BGM-13	3	Kannal Yelihadgali Parthanahalli	R. Nagraj	38.42	24-5-98	I. 24-11-98 II. 24-5-99 III. 24-11-99	7.00 23.00 38.42	7.00 13.57 23.27	64% - 39%	PM RM Sump GLSR OHT DM	6 5 - - 2 10	5 3.1 - - 1 - 95% 1 - 60% 9.12	1. Procurement, delay due to finalisation of bore wells sources 2. However LD imposed. As per review meeting held on 8-12-99, work is to be completed by 26 - 1 - 2000.

Shri. S. A. Magdum.

Sl. No.	Package No.	No. of Villages	Name of Schemes Villages	Name of the Contractor	Contract value Rs. in lakhs	Date of start	End of Milestone I/II/III	Financial Achivement Cumulative I/II/III			Physical status of works			Remarks
								T	A	Short fall %	Item	Target	Achieved	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
19	BGM-14	4	Ankalgi Borgal Nainglaz (MV) Dhulganwadi (Ham - 1) Nagenwadi (Ham - 2) Yadenwadi (Ham - 3) Nesargi	Shri. S. A. Magdum.	80.35	25-3-98	I. 25-9-98 II. 25-3-99 III. 25-9-99	15.00 55.00 80.35	15.00 29.44 40.59	49% - 49%	PM RM Sump GLSR OHT DM	13 8.9 - 1 4 21.7	- 4.59 - - 1 C 1 - 85% 1 - 95% 1 - 10% 12.3	1. Slow progress of GLSR is due to delay in acquisition of land. Delay by contractor. 2. Delay due to land problem in acquisition of land for OHT. Work is likely to be completed by 15-3-2000.
20	BGM-17	1	Mangavati	M/s. Lathure Bros, Lathur.	51.26	18-12-98	I. 18-6-99 II. 18-12-99 III. 18-6-2000	11.26 26.26 51.26	12.26 12.26 -	53%	Head works RM PM ST RWS SSF PWS OHT DM	1 2 2 ST - 4 RWS - 3 SSF - 3 PWS - 3 OHT-5 3.25	- 1.8 - ST - 1 (Up) RWS-1 (Up) SSF - 1 (Up) PWS-1 (Up) OHT-1 3.2	1. Jack well delayed due to collapse of the side walls of the dug up trench. During monsoon season area was under flood water. Contractor has been advised to adopt sinking method to overcome this problem and the appropriate design also given. 2. WTP delayed due to SBC and non submission of revised design based on SBC (BC - Soil) Contractor has been advised to adopt proper foundation (under reamed piles) But he is still consulting the specialist on the subject since it is a turnkey work of the Contractor. 3. OHT work is also progressing slowly. Contractor has been issued notice to expedite the progress considering the exit policy requirement.

[Signature]
DISTRICT MANAGER (S)
I. C. T. Pvt. Ltd. BELGAUM

[Signature]
DISTRICT MANAGER (S)
I. C. T. Pvt. Ltd. BELGAUM

Notations

A. Head Works

- APC – Approach channel.
- APC – 1 – Approach channel earth work
- APC – 2 – Approach channel RCC work.
- APC – 3 – Approach channel slope pitching.
- APC – 4 – Approach protective work

B. INT – Intake well

- INT – 1 – Foundation
- INT – 2 – Super structure
- INT – 3 – Finishes
- INT – 4 – Laying intake pipe
- INT – 5 – Intake protective works.

C. JW – Jack well

- JW – 1 – Excavation
- JW – 2 – Foundation
- JW – 3 – Steining wall / Inlet ports
- JW – 4 – Decking / Ladders
- JW – 5 – Pump house / hoist mechanism
- JW – 6 – Finishes/provision of various valves.

D. VTP – Vertical Turbine Pump

- VTP – 1 – Procurement of pumps
- VTP – 2 – Installation of pumps
- VTP – 3 – Installation of electrical control system.
- VTP – 4 – Service connection
- VTP – 5 – Commissioning / trial run.

E. ABrC – Approach Bridge – (RCC)

- ABrC – 1 – Foundation
- ABrC – 2 – Columns
- ABrC – 3 – Deck
- ABrC – 4 – Finishing.

F. ABrS – Approach Bridge (Steel)

- ABrS – 1 – Foundation
- ABrS – 2 – Columns
- ABrS – 3 – Launching of Girders
- ABrS – 4 – Finishing.

G. Abn – Approach Bund

- EW – Earth work.
- EWP – Pitching of Side slopes

H. WTP – Water Treatment Plant

- **ST – Settling tank**
- ST – 1 – Foundation
- ST – 2 – Side walls
- ST – 3 – Finishing including provision of valves.
- ST – 4 – Hydraulic testing.

I. RWS – Raw Water Storage Tank

- RWS – 1- Foundation
- RWS – 2 – Super structure
- RWS – 3 – Finishes including provision of valves
- RWS – 4 – Hydraulic testing.

J. SSF – Slow Sand Filter

- SSF – 1 – Foundation
- SSF – 2 – Super Structure
- SSF – 3 – Finishes & provision of valves
- SSF – 4 – Hydraulic Testing
- SSF – 5 – Filter Media – Loading.
- SSF – 6 – Trial run / Commissioning.

K. PWS – Pure Water Sump

- PWS – 1 – Foundation
- PWS – 2 – Side walls
- PWS – 3- Dome
- PWS – 4 – Finishes/Provision of valves.
- PWS – 5 – Hydraulic Testing.

1. OHT – Over Head Tank

- OHT – 1 – Foundation
- OHT – 2 – G. L. Bracing Beam
- OHT – 3 – 2nd Bracing Beam
- OHT – 4 – 3rd Bracing Beam
- OHT – 5 – Bottom Ring Beam & Slab (BRB & S)
- OHT – 6 – Side wall (SW)
- OHT – 7 – Dome
- OHT – 8 – Staircase & finishing

2. GLSR / SUM – Ground Level Service Reservoir / Sump.

- GLSR / SUM – 1 – Foundation
- GLSR / SUM – 2 – RCC Beam
- GLSR / SUM – 3 – Masonry
- GLSR / SUM – 4 – Roof
- GLSR / SUM – 5 – Finishing

3. PMS – Pumping Machinery Submersible

- PMS – 1 – Erection of RCC Hume pump house.
- PMS – 2 – Procurement of pumps
- PMS – 3 – Installation of pumps
- PMS – 4 – Installation of Electrical panel / Automatic control system (Robot) and Testing.
- PMS – 5 – Trial run / Commissioning.

4. PMC – Pumping Machinery (Centrifugal)

- PMC – 1 – Construction of pump house
- PMC – 2 – Procurement of pumps
- PMC – 3 – Installation of pumps
- PMC – 4 – Installation of Electrical Control System / Testing.
- PMC – 5 – Trail run / commissioning.

5. DIU – Disinfection Unit

- DIU – 1 – Construction room for installation of Disinfection unit.
- DIU – 2 – Procurement of DIU
- DIU – 3 – Installation including electrical system.
- DIU – 4 – Trail run and commissioning.

6. CT – Cattle Trough

- CT – 1 – Procurement of Cattle trough
- CT – 2- Installation & Finishing

7. STP – Public Stand Post.

8. WP – Washing Platform

INTERCONTINENTAL CONSULTANTS & TECHNOCRATS Pvt. Ltd.

**KIRWS & ESP PHASE - II
(WORLD BANK ASSISTANCE)**

MONTH : DECEMBER 99
DISTRICT : BELGAUM.

2. List of agencies unlikely to Achieve Milestone I Targets

Sl. No.	Package No.	No. of Villages	Name of Schemes Villages	Name of the Contractor	Contract value Rs. in lakhs	Date of start	End of Milestone I/II/III	Financial Achivement Cumulative I/II/III			Physical status of works			Remarks
								T	A	Short fall %	Item	Target	Achieved	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	BGM-25	1	Gorbal	M/s. Suprada Constructions Dharwad.	11.32	*3-5-99 4-6-99 (Ammended)	I. 4-9-99 II. 4-12-99	4.50 11.32	2.9 2.9	36% 75%	PM RM SUMP GLSR OHT DM	1 0.5 - 1 - 50% - 0.68	- 1.2 - 10% - 0.8	GLSR slow progress due to hard rock strata met in levelling the ground in hilly terrain for foundation.
2	BGM-31	1	Ambadgatti	M/s. Rao Constructions,	25.06	*31-5-99 13-8-99 (Ammended)	I. 13-11-99 II. 13-2-20	10.00 25.08	5.22 5.22	48% 80%	PM RM SUMP GLSR OHT DM	1 2.00 1% - 1 4.5	- - - - 20% 4.0	1. Due to change of site of OHT and finally site was decided on 13-8-99 by VWSC and were progressed.
3	BGM-32	1	Tigadi	Shri. G. Krishna reddy	30.12	*25-3-99 11-7-99 (Ammended)	I. 11-10-99 II. 11-1-200	12.00 30.12	11.52 11.52	4%	PM RM SUMP GLSR OHT DM	1 1.00 - - 1 - 50% 3.00	- - - - 10% 2.5	1.As the land was not available for construction of OHT, the new land was donated by school authority subsequently hence, site could be handed over on 11-7-99. 2. RM delayed due to change in source. 3. Delay in construction of OHT due to poor progress by contractor. 4. Notice issued to contractor.

INTERCONTINENTAL CONSULTANTS & TECHNOCRATS Pvt. Ltd.

**KIRWS & ESP PHASE - II
(WORLD BANK ASSISTANCE)**

MONTH : DECEMBER 99

DISTRICT : BELGAUM.

2. List of agencies unlikely to Achieve Milestone I Targets

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
4	BGM-34	1	T. Hattargi	Shri. B. R. Patil Nippani	57.48	*26-3-99 7-7-99 (Ammended)	I. 7-10-99 II. 7-1-2000	22.00 57.48	4.25 10.49	80% 82%	PM RM SUMP GLSR OHT DM	2 9.54 2 - 1 8.6	- - - - 25% 6.4	1. Delay in initial handing over of site is due to objection raised by school authorities & also objection raised by VWSC. 2. RM / PM delayed due to delay in finalisation of sources.
5	BGM-35	1	Kanagale	Shri. B. R. Patil Nippani	29.08	*26-3-99 19-7-99 (Ammended)	I. 19-10-99 II. 19-1-2000	11.00 29.08	7.0 7.0	36% 76%	PM RM SUMP GLSR OHT DM	3 1.00 2 - 50% 4.5	- - - - 20% 4.5	1. Delay in handing over of site is due to delay purchase of private land and delays caused by VWSC members. 2. RM / PM delayed due to delay in finalisation of sources.
6	BGM-36	1	Sidnal	Shri. B. R. Patil Nippani	15.18	*26-3-99 25-6-99 (Ammended)	I. 25-9-99 II. 25-12-99	6.00 15.18	4.04 4.04	73% 73%	PM RM SUMP GLSR OHT DM	1 1.00 - - 50% 4.40	- - - - 20% 4.2	1. Delay in handing over of site is due to changes in location of OHT site and delay caused by VWSC.


District Manager (North),
ICT. Pvt. Ltd.,
Belgaum.


District Manager (South),
ICT. Pvt. Ltd.,
Belgaum.

Note:


- * - Original date of start based on work order date.
- * - Ammended date of start based on date of handing over of site.

INTERCONTINENTAL CONSULTANTS & TECHNOCRATS PVT. LTD.
KARNATAKA INTEGRATED RURAL WATER SUPPLY AND ENVIRONMENTAL SANITATION PROJECT
(WORLD BANK PROJECT)-PHASE -II

MONTH : DECEMBER 99
DISTRICT : BELGAUM

3. Statement of Bottlenecks

Sl No	No. of villages flushing to be done	No. of villages New bore wells to be drilled	No. of open Wells Shallow/ bore wells to be drilled	OHT sites under dispute	SBC results awaited	Sump sites to be handed over	GLSR sites to be handed over	Awaiting Energisation for commissioning	Pressure testing (RM+DM)	
									T	A
1	2	3	4	5	6	7	8	9	10	11
1	03 Nos. 1. Dhulganwadi 2. Sindhikurbet 3. Katakabhavi	03 Nos. 1. Hudli (1) 2. Daddi (2)	1 No. Parthanalli -1 To be establish fully.	2 Nos. 1. Arbhavi College 2. Nagenwadi	02 Nos. Pachapur Rustumpur	Nil	Nil (But dispute in Nainglaz)	02 Nos. 1. Katakabhavi 2. Bekwad	Nil	Nil


District Manager (North),
ICT. Pvt. Ltd.,
Belgaum.


District Manager (South),
ICT. Pvt. Ltd.,
Belgaum.

INTERCONTINENTAL CONSULTANTS & TECHNOCRATS Pvt. Ltd.

**KIRWS & ESP PHASE - II
(WORLD BANK ASSISTANCE)**

MONTH : DECEMBER 99

DISTRICT : BELGAUM.

SSI / SSR SCHEMES

4. List of agencies unlikely to Achieve Milestone II Targets

Sl. No.	Package No.	No. of Villages	Name of Schemes Villages	Name of the Contractor	Contract value Rs. in lakhs	Date of start	End of Milestone I/II/III	Financial Achivement Cumulative I/II/III			Physical status of works			Remarks
								T	A	Short fall %	Item	Target	Achieved	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	BGM-02	1	B. Bagewadi	Shri. B. R. Patil. Nippani.	95.74	25-11-98	I. 25-4-99 II. 25-10-99 III. 25-4-2000	25.00 60.00 98.74	35.93 50.26 55.32	44%	PM RM Head works ST RWS SSF PWS OHT DM	2 5 Existing ST - 4 RWS - 4 SSF - 2 PWS - 2 OHT - 6 7.84	2 2.9 - ST-2 RWS - 4 SSF - 1 PWS - 1 OHT-2 3	1. RM is delayed due to non employment of labours by contractor. 2. PWS & SSF, poor progress by contractor 3. OHT delayed because of poor SBC. 4. DM delayed as Distribution System completely revised.
2	BGM-17	1	Mangavati	M/s. Rao Constructions, Bangalore.	51.26	18-12-98	I. 18-6-99 II. 18-12-99 III. 18-6-2000	11.26 26.26 51.26	12.26 12.26 -	53%	PM RM Head works ST RWS SSF PWS OHT DM	- 1 1 - - - - - 3.25	- 1.8 - - - - - 3.2	1. Jack well delayed due to back water and non employment of labour. 2. WTP delayed due to SBC and non submission of revised design based on SBC (BC - Soil) 3. OHT work is also progressing slowly. Contractor has been issued notice.
3	BGM-18	1	Ainapur	Shri. B. R. Patil. Nippani.	93.36	25-10-98	I. 25-4-99 II. 25-10-99 III. 25-4-2000	20.00 50.00 93.36	25.36 25.36 32.26	65%	PM RM Head works ST RWS SSF PWS OHT DM	1 2 Existing Existing Existing Existing 1% 1% 13	2 - - - - - 5% 5% 5	1. RM / DM slow due to villagers obstruction and also non - employment of labours by contractor. 2. WTP components poor progress due to non-employment of labours. 3. Contractor has been issued further notice.

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
4	BGM-19	1	Jugul	Shri. B. R. Patil. Nippani.	99.34	25-10-98	I. 25-4-99 II. 25-10-99 III. 25-4-2000	20.00 50.00 99.34	12.35 20.65 32.26%	68%	PM RM Head works ST RWS SSF PWS OHT DM	2 2 Existing 25% 25% 20% 20% 50% 7.00	2 - - 5% 5% 5% 15% 5.5	1. RM delayed due to dispute for sharing jack well. 2. Head work need modification & there is problem of approach to site. 3. WTP components delayed due to non employment of labour as well poor SBC. Revised design based on poor SBC (BC-Soil) still awaited. DM - delay due to B. C. Soil and also villagers objection over using excavators. Contractor has been issued further notice.
5	BGM-19A	1	Shiraguppi	Shri. B. R. Patil. Nippani.	79.30	25-10-98	I. 25-4-99 II. 25-10-99 III. 25-4-2000	15.00 40.00 79.30	19.59 22.06 29.56	63%	PM RM Head works ST RWS SSF PWS OHT DM	1 3 - Existing 50% 25% 25% 50% 9.00	2 - - - 10% 5% 50% 6.5	1. RM delayed due to dispute of sharing jack well. 2. Head work need modification & problem of approach. 3. WTP components non-employment of labour by contractor. 4. OHT slow progress due to non-employment of skilled labours. Contractor has been issued further notice.
6	BGM-20	1	Akkol	Shri. B. R. Patil. Nippani.	117.10	25-10-98	I. 25-4-99 II. 25-10-99 III. 25-4-2000	20.00 50.00 117.10	26.75 49.54 53.74	54%	PM RM Head works ST RWS SSF PWS OHT DM	1 3.00 1 80% - 50% 25% 50% 7.00	2 2.8 20% 70% - 25% 10% 10% 6.7	1. RM delay due to non-employment of labours. 2. Approach and Jack well slow due to non-employment of labour and poor organisation of contractor. 3. WTP component slow due to delay in acquisition of land also slow progress. 4. OHT progress delayed due to land acquisition problem.
7	BGM-23	1	Borgaon	Shri. B. R. Patil. Nippani.	146.00	25-10-98	I. 25-4-99 II. 25-10-99 III. 25-4-2000	26.00 76.00 146.45	34.97 46.68 55.49	62%	PM RM Head works ST RWS SSF PWS OHT DM	1 3 1 25% 40% 25% 25% 50% 10.00	2 Up 0.7 60% 10% 20% 5% 5% 15% 5.00	1. Delay in progress of OHT & WTP was due to land dispute. 2. Jack well site was disputed, hence delay in progress also delay caused due to back water of barage.

INTERCONTINENTAL CONSULTANTS & TECHNOCRATS Pvt. Ltd.

KIRWS & ESP PHASE - II

(WORLD BANK ASSISTANCE)

MONTH : DECEMBER - 99

DISTRICT : BELGAUM.

4. List of works, the agency not Achieved the Milestone Targets

Sl. No.	Package No.	No. of Villages	Name of Schemes Villages	Name of the Contractor	Contract value Rs. in lakhs	Date of start	End of Milestone I/II/III	Financial Achivement Cumulative I/II/III			Physical status of works			Remarks
								T	A	Short fall %	Item	Target	Achieved	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	BGM-01	4	Sulebhavi Peeranwadi Marihal Halaga	K. Ramakrishna Hyderabad.	121.30	26-3-98	I. 26-9-98 II. 26-3-99 III. 26-9-99	25.00 85.00 121.30	25.00 95.77 115.71	12% 5%	PM RM Sump GLSR OHT DM	16 8.0 3 1 2 22.00	- 5.5 2C + 1 Up 1C 1 C + 1 Up 22.70	1. Delay in procurement of pumps is due to contractor in respect Peeranwadi & Sulebhavi village. 2. Delay in rising main & pumping machinery for village Marihal is due to delayed approval by client. 3. Delay in rising main & pumping machinery for village Halaga due to establishment of new bore wells in place of Open well & delayed approval by client. 4. Delay of OHT at Marihal is due to demand by VWSC for change in site.
2	BGM-03	4	Chikkalwad Navalihal Bambalwad Benadi	M/s. Coromandal Prescrete Pvt. Ltd., Hyderabad.	53.20	21-3-98	I. 21-9-98 II. 21-3-99 III. 21-9-99	12.00 36.00 53.20	12.00 16.61 38.43	57% 28%	PM RM Sump GLSR OHT DM	8 5 - - 3 16	1 Up 0.732 - - 3 Up 12.38	1. Delay in OHT is due to slow progress by contractor. Now new GPA has commenced the work with all sincerity. LD is recovered in RAB. During review meeting held on 18-9-99 at the office of Engineer-in-Chief, PHE Bangalore, reviewed probable date of completion given. Chikkalwad commissioned / Navalihal - Jan 2000. Benadi - Dec -99, Bambalwad - 15-3-2000 Chikkalwad commissioned on 30-10-99.


1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
3	BGM-04	3	Mache Muchandi Honaga	M/s. B. T. Patil & Sons, Belgaum.	94.60	27-4-98	I. 27-10-98 II. 27-4-99 III. 27-10-99	20.00 60.00 94.60	18.32 28.23 39.45	58% - 58%	PM RM Sump GLSR OHT DM	5 11 - 2 2 18	5 2.5 - 1 C 1 C 1 C 1 - 80% 15.5	1. Delay in progress of RM is mainly due to delay in establishment of reliable water sources. 2. Delay in GLSR due to slow progress by contractor. 3. LD proposed. 4. Sump site yet to be finalised at village Mache.
4	BGM-05	3	Turnur Batakurki Hulkund	Shri. R. Nagraj. Ramadurg.	53.70	21-1-98	I. 12-7-98 II. 12-1-99 III. 12-7-99	10.00 35.00 53.70	10.00 14.52 25.99	63% 52%	PM RM Sump GLSR OHT DM	6 5 - - 3 11	- 1.2 - - 1 C 1 - Court case 1 - 70% 8.5	1. Delay in progress of PM and RM due to delay in finalisation of reliable water sources. 2. Batakurki source recently finalised. 3.1-OHT work - court stay order recently withdrawn. 4. LD imposed. Scope of work for transmission main increased at village Hulkund. New sump being provided. Excavation completed.
5	BGM-06	2	Daddi Katakabhavi	M/s. Coromandal Prescrete Pvt. Ltd., Hyderabad.	46.85	21-3-98	I. 21-9-98 II. 21-3-99 III. 21-9-99	11.50 30.00 46.85	11.50 13.15 24.28	48% 48%	PM RM Sump GLSR OHT DM	6 3 1 - 2 12	5 1.8 10% - 2 Nos. 60% 10.6	1. As per review meeting held on 23-12-99 at office of Superintending Engineer, PHE Belgaum. with EIC revised probable date of completion 31 - 01 - 2000 & work is progressed accordingly. 2. LD imposed.

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
6	BGM-07	4	Godachi Torangatti Bijaguppi Nandihal	M/s. Coromandal Prescrete Pvt. Ltd., Hyderabad.	53.30	20-3-98	I. 20-9-98 II. 21-3-99 III. 20-9-99	13.00 35.00 53.30	11.42 16.87 33.22	37% - 38%	PM RM Sump GLSR OHT DM	6 6 - - 3 8	3 5.7 - - 1 C 1- 70% 1- 95% 5.8	1. As per review meeting held on 23 - 12- 99 revised probable date of completion as under. Village - Bijaguppi - 31-12-99 Village - Godachi - 31-12-99 Village - Nandihal - 15-01-2000 Village - Torangatti - 31-01-2000. work being progress accordingly. 2. LD imposed.
7	BGM-08	4	Parishwad Gandigwad K. Bekwad Londa	M/s B. T. Patil & Sons, Belgaum.	80.00	12-5-98	I. 12-11-98 II. 12-5-99 III. 12-11-99	16.00 64.00 80.00	17.2 28.63 46.7	42% - 42%	PM RM Sump GLSR OHT DM	10 10 1 1 1 18	10 Up 11.7 1 20% 1 C 1 - 60% 16	As per review meeting held on 23-12-99, revised Probable date of completion as under. K - Bekwad - 31-12-99 - But progress not satisfactory. Gandigwad - 31-1-2000 But progress not satisfactory Parishwad - 15-1- 2000 Londa - 28 - 2 - 2000. 2. LD imposed.
8	BGM-09	3	Sopadla Hooli Hanchinal	M/s. Pochampad	66.00	13-4-98	I. 13-10-98 II. 13-4-99 III. 13-10-99	13.00 40.00 66.00	13.10 15.01 34.80	47% - 47%	PM RM Sump GLSR OHT DM	5 3 - 1 2 12	- 1.6 - 20% 1 C 1 - 70% 4.0	1. Contractor did not attend review meeting on 18-9-99 . Notice served on contractor for poor progress. Now contractor has reported for work on 25-10-99, assuring to complete by 31-12-99.

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
9	BGM-10	3	Arbhavi (+3 Hamlets) Sindikurbet Nagnur	M/s B. T. Patil & Sons, Belgaum.	136	12-5-98	I. 27-11-98 II. 12-5-99 III. 27-11-99	25.00 80.00 136.30	9.72 17.56 49.37	63% 64%	PM RM Sump GLSR OHT DM	22 16 1 1 5 14	13 3.52 - 1 - 10% 4 Up 10.17	As per review meeting held on 23-12-99, the revised probable date of completion as under. Arbhavi Math & hamlets - 31-12-99 Arbhavi Main village - 28-2-2000 Sindhikurbet village - 15-3-2000 Nagnur village - 25-3-2000 work in progress but still slow. Contractor has been asked to expedite the same.
10	BGM-11	2	Khadaklat (+ 2 Hamlets) Belkud	M/s B. T. Patil & Sons, Belgaum.	73.80	22-5-98	I. 22-11-98 II. 22-5-99 III. 22-11-99	13.00 45.00 73.80	7.50 8.78 27.21	63% 63%	PM RM Sump GLSR OHT DM	17 8 1 - 3 16	- - 1 Up - 2 Up 12.85	As per review meeting held on 23-12-99 the revised probable date of completion as under. (a) Village Belkud - 31 - 1 - 2000 (b) Khadaklat - 28 - 3 - 2000. LD imposed. Contractor has been issued notice to expedite.
11	BGM-13	3	Kannal Yelihadgali Parthanhalli	R. Nagraj	38.42	24-5-98	I. 24-11-98 II. 24-5-99 III. 24-11-99	7.00 23.00 38.42	7.00 13.57 23.27	64% - 39%	PM RM Sump GLSR OHT DM	6 5 - - 2 10	- 3.1 - - 1 - 80% 1 - 60% 9.12	1. Procurement, delay due to finalisation of bore wells sources 2. However LD imposed. As per review meeting held on 23-12-99, work is to be completed by 26 - 1 - 2000.
12	BGM-12	4	Nandgad Hebbal Tolgi Kakkeri	Shri. S. A. Magdum.	96.70	21-2-98	I. 21-8-98 II. 21-2-99 III. 21-8-99	19.00 59.00 96.70	19.00 51.45 74.8	23% - 23%	PM RM Sump GLSR OHT DM	18 14 2 - 2 17	- 15.2 2 C - 3C 16.45	1. Under procurement, delay due to drilling of new bore wells. 2. Delay in acquisition of land for sump. 3. Delay in receipt of clearance for road cutting from PWD. 4. Contractor has applied for extension of time. Forwarded duly recommend upto 30-11-99 as requested by contractor. But work likely to be completed by 31-1- 2000.

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
13	BGM-14	4	Ankalgi Borgal Nainglaz (MV) Dhulganwadi (Ham - 1) Nagenwadi (Ham - 2) Yadenwadi (Ham - 3) Nesargi	Shri. S. A. Magdum.	80.35	25-3-98	I. 25-9-98 II. 25-3-99 III. 25-9-99	15.00 55.00 80.35	15.00 29.44 40.59	49% - 49%	PM RM Sump GLSR OHT DM	13 8.9 - 4 4 21.7	- 4.59 - - 2 C 1 - 25% 1 - 10% 12.3	1. Slow progress of GLSR is due to delay in acquisition of land. Delay by contractor. 2. Delay due to land problem in acquisition of land for OHT. 3. Contractor has asked for extension of time and forwarded, duly recommended upto 30-11-99 as requested by him. But the work is likely to be completed by 15-3-2000.

District Manager (North),
ICT. Pvt. Ltd.,
Belgaum.


District Manager (South),
ICT. Pvt. Ltd.,
Belgaum.

Note :

PM - Pumping Machinery
RM - Rising Main
GLSR - Ground Level Service Reservoir
OHT - Over Head Tank
DM - Distribution Main
GPA - General Power of Attorney

(5) List of Agencies on whom penal Action has been recommended.

Sl. No.	Package No.	No. of villages	Name of Contractor	Contract value	Date of start	End of Milestone I/II/III	Name of Scheme/ Villages	Financial cumulative for Milestone I/II/III			Status of works	Details of penal action	Remarks
								T	A	Shortfall %			
1.	BGM - 2	1	M/S B. R. Patil Nippani	95.74	13-10-98	II 25-10-99	1. Bellad Bagewadi	95.74	55.32	42%	RM : 2 km against 8. DM just started. OHT raft slab laid.	Liquidated damage proposed	
2	BGM - 3	4	M/s. Cormandal Prestcrete Pvt. Ltd., Hyderabad	53.20	21-3-98	III 21-9-99	1. Bambalwad 2. Benadi 3. Chikalwad 4. Navilihal	53.20	38.43	27%	1 OHT upto bottom slab. 1 OHT upto raft. 1 OHT yet to start	Liquidated damage Imposed.	
3.	BGM - 4	3	M/s B. T. Patil & Sons Belgaum	94.60	27-4-98	II 27-4-99	5. Mache 6. Muchandi 7. Honaga	94.60	39.45	58%	1. OHT completed another slow progress GLSR slow progress	Liquidated damage proposed	
4.	BGM - 5	3	Shri. R. Nagraj Ramadurg	53.70	12-1-98	III 12-7-99	1. Turnur 2. Batakurki 3. Hulkund	53.70	25.99	52%	OHT of Turnur under dispute. Found ation Raft laid at Hulkund. DM started but slow progress	Liquidated damage proposed	Under extended period
5.	BGM - 6	2	M/s Coramandal Prestcrete, Hyderabad	46.85	21-3-98	III 21-9-99	2. Daddi 3. Katakabhavi	46.85	35.85	23%	OHT slow progress, DM & RM started but slow progress	Liquidated damage imposed	Under extended period
6.	BGM - 7	4	M/s Coramandal Prestcrete, Hyderabad	53.30	20-3-98	III 29-9-99	1. Godachi 2. Torangatti 3. Nandihal 4. Bijaguppi	53.30	33.22	38%	OHT finishing slow. RM - 4.2 km against 6 km. DM - 5.8 km against 8 Km.	Liquidated damage imposed.	Under extended period
7.	BGM - 08	4	M/s. B. T. Patil & Sons., Belgaum.	80.00	12-5-98	12-11-99	1. Parishwad 2. Gandigwad 3. K. Bekwad 4. Londa	80.00	46.07	42%	GLSR at Londa very slow. DM - 5 km against 11 kms.	Liquidated damage imposed	

(5) List of Agencies on whom penal Action has been recommended.

Sl. No.	Package No.	No. of villages	Name of Contractor	Contract value	Date of start	End of Milestone I/II/III	Name of Scheme/ Villages	Financial cumulative for Milestone I/II/III			Status of works	Details of penal action	Remarks
8	BGM - 9	3	M/s Pochampad Cement Pipe Construction Co. Hyderabad	66.00	13-10-98	III 13-10-99	1. Sopadala 3. Hooli 4. Hanchinal	66.00	34.80	47%	DM & RM started but slow progress	Liquidated damage imposed	
9	BGM - 10	3	M/s B. T. Patil & Sons Belgaum	66.00	27-5-98	II 27-11-99	1. Arbhavi 2. Shindikurbet 5. Nagnur	136.3	49.37	64%	OHT slow progress. RM, DM slow progress	Liquidated damage imposed	
10	BGM - 11	2	M/s B. T. Patil & Sons Belgaum	136.00	22-5-98	II 22-11-99	1. Khadaklat 2. Belkud	73.8	27.21	63%	OHT slow Progress. RM not started. DM slow progress	Liquidated damage imposed	
11	BGM - 18	1	Shri. B. R. Patil. Nippani	93.36	25-10-98	II 25-10-98	Ainapur	93.36	32.26	65%	OHT raft foundation laid. RM, DM not started	LD. To be imposed	II Mile stone not achieved
12	BGM - 19	1	Shri. B. R. Patil. Nippani	99.34	25-10-98	II 25-10-98	Jugul	99.34	32.26	68%	OHT raft foundation laid. RM not started. DM - 5.5 as against 7.0 km.	Liquidated damage proposed	II Mile stone not achieved
13	BGM - 19A	1	Shri. B. R. Patil. Nippani	79.3	25-10-98	II 25-10-98	Shhiraguppi	79.30	29.56	63%	OHT upto bottom slab DM 3.4 km against 4.0 RM not started.	Liquidated damage imposed.	II Mile stone not achieved
14	BGM - 23	1	Shri. B. R. Patil. Nippani	146.45	25-10-98	II 25-10-98	Borgaon	146.45	55.49	62%	OHT under excavation. RM not started. DM 3.0 km against 6.0 km	Liquidated damage proposed	II Mile stone not achieved

(5) List of Agencies on whom penal Action has been recommended.

Sl. No.	Package No.	No. of villages	Name of Contractor	Contract value	Date of start	End of Milestone I/II/III	Name of Scheme/ Villages	Financial cumulative for Milestone I/II/III			Status of works	Details of penal action	Remarks
15	BGM - 24	1	Shri. G. Krishna Reddy, Hubli	241.00	27-10-98	II 27-4-2000	Hosur	241.00	116.48	52%	WTP 65%. OHT slow progress. RWL very slow.	Liquidated damage proposed	II Mile stone not achieved
16	BGM - 25	1	M/s. Suprada Construction	11.32	4-6-99	II 4-12-99	Gorbal	11.32	2.90	75%	GLSR slow progress. DM/ RM not achieved.	Liquidated damage proposed	II Mile stone not achieved
17	BGM - 29	1	M/s. Suprada Construction	19.77	20-8-99	II 2-2-2000	Kadabi	19.77	5.24	74%	1 OHT slow progress. DM/ RM not achieved	Liquidated damage proposed	II Mile stone not achieved
18	BGM - 31	1	M/s. Rao Construction	25.06	13-8-99	II 13-2-2000	Ambadgatti	25.06	5.22	79%	1 OHT slow progress. DM/ RM not achieved	Liquidated damage proposed	II Mile stone not achieved
19	BGM - 32	1	Shri. G. Krishna Reddy	30.12	13-11-99	II 11-1-2000	Tigadi	30.12	11.52	60%	1 OHT slow progress. DM/ RM not achieved	Liquidated damage proposed	II Mile stone not achieved
20	BGM - 33	1	Shri. S. A. Magdun	43.20	19-6-99	II 19-12-99	U. Khanapur	43.20	17.55	59%	1 OHT slow progress. DM/ RM not achieved	Liquidated damage proposed	II Mile stone not achieved
21	BGM - 34	1	Shri. B. R. Patil	57.48	7-7-99	II 7-1-2000	T. Hattargi	57.48	14.49	74%	1 OHT slow progress. DM/ RM not achieved	Liquidated damage proposed	II Mile stone not achieved
22	BGM - 35	1	Shri. B. R. Patil	29.08	19-7-99	II 7-1-2000	Kanagale	29.08	7.00	76%	1 OHT slow progress. RM not achieved. Sump yet to start.	Liquidated damage proposed	II Mile stone not achieved
23	BGM - 36	1	Shri. B. R. Patil	15.18	25-6-99	II 25-12-99	Sidnal	15.18	4.04	73%	1 OHT slow progress. RM not achieved	Liquidated damage proposed	II Mile stone not achieved

**INTEGRATED RURAL WATER SUPPLY AND
ENVIRONMENTAL SANITATION PROJECT
KARNATAKA
(World Bank Assistance)**

Phase II Package II Villages

PROGRESS REPORT

of Bellary District

For the Month of DECEMBER 1999

**INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD., NEW DELHI.
CONSULTANTS FOR CONSTRUCTION MANAGEMENT AND QUALITY CONTROL**

FORMAT - 03

FINANCIAL & PHYSICAL PROGRESS PACKAGE WISE FOR THE MONTH OF DECEMBER 99

Name of District : BELLARY

Sl. No.	Package no.	No. of villages in package/progress	Name of contractor	Period of completion in months	Contract value	Date of start	Mile Stone	Financial progress in lakhs cumulative in Rs. Lakhs		Physical progress												No. of schemes commissioned	No. of schemes proposed	Remarks
										Cumulative During the month														
								T	A	S.P in nos.		C.P in nos.		R.M in Kms		D.S in Kms		OHT in Nos.		Sump/GLSR in nos.				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
			M/s. Mega constructions				I	27.01	24.16	4	Nil	N.A	--	Nil	--	Nil	2.0	Nil	nil	N.A	--	Nil	Nil	
1	BLR-1	4/4	Engineers and Contractors Hyderabad	18	69.95	7-2-98	II	58.72	42.07	--	--	N.A	--	8.0	7.0	9.0	7.0	3	3	N.A	--	Nil	3	
							III	69.95	52.89	--	--	N.A	--	8.0	7.65	9.0	9.0	4	4	N.A	--	3	1	
2	BLR-2	4/3	Mr.K.Maheswar a Naidur, Hyd.	18	112.39	24-8-98	I	40.00	35.18	2	Nil	--	--	2	1.7	4.2	5.0	1	Nil	--	--	Nil	1	
							II	90.00	47.75	7	5	2	Nil	8.5	1.7	16.7	10.8	2	2	1/0	1/0	--	2	
							II	112.39	--	10	--	4	--	10.5	--	21.0	--	4	3	2/0	--	--	1	
3	BLE-3	3/3	M/s.Pinakini Constructions, Nellore	18	137.53	23-3-98	I	51.08	37.47		Nil	Nil	--	9.29	0.5	2.99	7.8	1	Nil	nil	--	Nil	1	
							II	123.97	66.84	16	16	4	nil	13.29	6.5	14.29	16.5	2	2	0/3	0/3	Nil	2	
							III	137.53	117.67	nil	nil	nil	nil	16	11.7	21	19.0	nil	Nil	2/3	2/3	2	nil	
4	BLR-4	8/8	M/s.K.Ramakrishna, Engineers Contractors, Hyderabad	18	157.23	23-4-98	I	81.22	42.80	11	nil	N.A	--	2.86	Nil	12.0	6.6	2	nil	N.A	--	Nil	2	
							II	130.88	73.22	--	8	N.A	--	10.21	4.8	29.2	19.85	5	4	N.A	--	Nil	5	
							III	157.23	114.79	nil	nil	nil	nil	11	13.3	33	24.85 0.5	8	6	nil	nil	4	8	
5	BLR-5	5/5	M/s.Coramandal Presticrete (P) Ltd., Hyd.	18	94.07	12-3-98	I	30.00	12.02	--	Nil	N.A	--	1	Nil	3	Nil	1	Nil	N.A	--	Nil	1	Contra
							II	70.00	26.34	3	Nil	N.A	--	4	0.3	10	2.5	3	Nil	N.A	--	Nil	2	termin
							III	94.07	32.92	6	--	N.A	--	6	0.42	17	7.59	5	Nil	N.A	--	--	2	

Format 03 contd..

Sl. No	Package no.	No. of villages in package/ progress	Name of contractor	Period of completion in months	Contract value	Date of start	Mile Stone	Financial progress in lakhs cumulative in Rs. Lakhs		Physical progress												No of schemes commissioned	No. of schemes proposed	Remarks
								T	A	S.P in nos.		C.P in nos.		R.M in Kms		D.S. in Kms		OHT in Nos.		Sump/ GLSR in nos.				
										T	A	T	A	T	A	T	A	T	A	T	A			
6	BLR-6	5/5	M/s. Pinakini constructions, Nellore.	18	87.66	10-4-98	I	44.32	18.58	--	nil	nil	nil	4.95	0.85	8.3	3.20	1	nil	N.A	--	nil	1	
							II	77.83	34.96	8	5	N.A	--	6.0	3.65	15	6.7	4	3	N.A	--	Nil	4	
							III	87.66	75.22	nil	8	nil	nil	9.0	11.8	18	14.3	6	6	nil	nil	2	nil	
7	BLR-7	5/5	M/s.K.Ramakrishna, Engineers and contractors, Hyderabad.	18	115.27	23-2-98	I	57.85	40.15	10	nil	nil	nil	0.78	0.60	6.52	10.60	1	nil	nil	nil	Nil	1	
							II	97.65	64.96	--	10	4	nil	5	6	16.16	12.9	4	4	2/0	nil	Nil	3	
							III	115.27	102.68	nil	nil	nil	4	9	9.7	19	15.2	nil	nil	2/1	0/1	3	1	
8	BLR-8	5/5	M/s.K.Ramakrishna, Engineers, and contractors, Hyderabad.	18	150.41	21-3-98	I	85.51	54.13	11	nil	nil	nil	6.32	nil	8.48	8.0	1	nil	nil	nil	Nil	1	
							II	139.41	75.12	nil	9	2	nil	9	6.8	16	15	2	3	1/1	nil	nil	2	
							III	150.44	103.73	nil	nil	nil	nil	15	11.5	26	19.8	4	4	nil	1/1	nil	4	
9	BLR-9	4/4	Mr. G.V. Pratap Reddy, Engg. & Contractors, Hyd	18	90.44	9-12-98	I	30.00	11.10	1	Nil	N.A	--	2	Nil	4	4.71	1	nil	--	--	nil	1	
							II	70.00	34.48	4	--	N.A	--	7	5.05 3.05	11	16.91	3	1	--	--	nil	2	
							III	90.44	--	7	--	N.A	--	11	--	18	--	5	--	1	--	nil	1	
10	BLR-10	4/4	Mr. G.V. Pratap Reddy, Engg. & Contractors, Hyd	18	50.37	24-8-98	I	20.94	19.55	1	3	N.A	--	1	1.8	4	5.82	1	nil	--	--	nil	1	
							II	47.25	36.0	3	6	N.A	--	3	3.6	12	13.4	2	1	0/1	0/1	1	2	
							III	50.37	47.09	7	--	N.A	--	5	3.9 0.3	20	14.0	3	--	--	--	1	1	
11	BLR-11	1/1	B.Ramesh. LIG, 94, Bidar	12	51.66	13-4-99	I	30.96	11.50	3	--	0	--	4	--	5	--	--	--	--	--	Nil	--	
							II	51.66		6	--	2	--	11	--	12.5	--	1	--	1/0	--	Nil	1	
12	BLR-12	2/2	M/s. Navarang constructions, Raichur.	18	30.84	27-9-98	I	16.09	10.50	1	Nil	N.A	--	1	Nil	1	1.6	1	Nil	N.A	--	Nil	1	
							II	27.46	15.16	1	--	N.A	--	2	1.25	3	3.7	2	1	N.A	--	Nil	1	
							III	30.84	17.86	1	--	N.A	--	--	--	5	--	--	--	N.A	--	Nil	--	

13.	BLR-13	1/1	M/s. Rao Constructions, Bangalore.	12	84.97	17-4-99	I	48.96	25.33	--	--	--	--	5.4	5.4	--	--	--	--	--	--	Nil	--	--
							II	84.97	33.65	1	Nil	--	--	--	--	--	--	--	1	--	Nil	--	--	
14.	BLR-14	2/2	M/s. K.S.C.C. Bellary	12	--	14-6-99	I	11.80	--	1	--	N.A	--	2.3	--	2	4.0	--	--	--	0/1	Nil	--	
							II	29.48	--	3	--	N.A.	--	3.6	--	4.5	--	1	--	0/1	--	Nil	--	
15.	BLR-15	2/2	Mr. B.R. Meti Lingasanoor.	12	46.01	28-4-99	I	27.60	5.57	3	--	0	--	2	--	4	3.0	--	--	1/0	--	Nil	--	C.S not submitte
							II	46.01	12.05	6	--	2	--	4.4	--	10.2	5.5 2.0	1	--	1/1	--	Nil	--	
16.	BLR-17	4/4	Rajendra Andral Gulbarga.	12	41.04	17-4-99	I	29.64	12.37	1	Nil	N.A	--	2.0	Nil	4.2	2.0	1	Nil	--	--	--	--	--
							II	41.04		3	--	N.A.	--	4.2	1.0	12.6	7.6 1.2	2	--	1	--	---	--	--

N.A. - Not Applicable

C.C.S. - Corrected Construction Schedule

C.S. - Construction schedule

FINANCIAL PROGRESS PACKAGE WISE FOR THE MONTH OF DECEMBER 1999

District : BELLARY

FORMAT - 04

Sl. No	Package No.	Total no. of villages	Value of work in Rs.	Name & Address of contractor	Name & Address of contractor personal	Name and address of assistant Engineer	Date of award	Date of starting	Date of completion	Financial progress (Cumulative) in Rs. Lakhs						Remarks
										MS I		MS II		MS III		
										T	A	T	A	T	A	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	
1	BLR-1	4	69,95,128-00	M/s. Mega Constructions, Hyderabad.	Sri. P.V.Ranga Reddy G.P.A. Holder, M/s. Mega Constructions Tilak Nagar, Cantonment Bellary	S.M.Mruthyunjaya H.No. 24, Sanjay Gandhi Nagar, Bellary - 583 104.	13-06-97	07-02-98	06-08-99	27.01	24.16	58.72	42.07	69.95	52.89	
2	BLR-2	4	1,12,39,402	Mr. K.Maheswara Naidur, Engineers and Contractors, Hyderabad.	Sri. P.Bhagat Dutt G.P.A. Holder, Visweswara Nagar, Bellary.	Sri. B.M.Rajasekharaih, Sandur	06-04-98	24-08-98	23-2-2000	40.00	35.18	90.00	47.75	112.39	--	C.C.S. is not given, Target is considered as per N.C.B.
3	BLR-3	3	1,37,53,664-00	M/s. Pinakini Cons. 16/1726, Ram murthy Nagar, Nellore	Sri. Dhanunjaya Rao, G.P.A. Holder Near old post office. Kurugodu	Sri. Y.Balaswamy, C/o. Manjunath Gowda, Kurugodu Bellary dist.	23-09-97	23-03-98	22-09-99	51.08	37.47	123.97	66.84	137.53	117.67 27.51	
4	BLR-4	8	1,57,230-00	M/s. K.Ramakrishna Hyderabad.	Sri. S.Pravas Dutt, G.P.A. Holder, Visweshwara Nagar, Kappagal Road, Bellary.	Sri. H.M.Renukaiah C/o. Sridhara Shetty Kudligi Circle, Ramnagar, H.B.Halli, taluk.	25-11-97	23-04-98	22-10-99	81.22	42.80	130.88	73.22	157.23	114.79 7.88	
5	BLR-5	5	94,07,745-00	M/s. Coramandal Presticre (P) Ltd., Aurora Colony, Hyderabad.	Sri. Suresh Kumar Vijaya Mary Hospital Siruguppa	S.Shivakeri, C/o Chandrasekhar Co-operative developemtn officer, Opp. Sri. Ram Medical Store, Siruguppa.	28-10-98	12-03-98	11-09-99	30.00	12.02	70.00	26.34	94.07	32.92	Contract is terminated

- 103 -

Sl. No	Package No.	Total no. of villages	Value of work in Rs.	Name & Address of contractor	Name & Address of contractor personal	Name and address of assistant Engineer	Date of award	Date of starting	Date of completion	Financial progress (Cumulative) in Rs. Lakhs						Remarks
										MS I		MS II		MS III		
										T	A	T	A	T	A	
6	BLR-6	5	87.65,700-00	M/s. Pinakini Const. 16/1726, Ram murthy nagar, Nellary.	Sri. Dhanunjaya Rao, G.P.A. Holder Near old post office. Kurugodu	H.B.V. Appaji C/o. Basavannanur Depot manager, Kudligi	27-11-97	10-04-98	09-10-99	44.32	18.58	77.83	34.96	87.66	<u>75.22</u> 9.21	
7	BLR-7	5	1,15,27,417-00	M/s. K.Ramakrishna Engineers & Contractors Hyderabad.	Sri. C.H.Subba Rao, G.P.A. Holder, Hospet.	V.Narendra Kumar C/o. Maruthi, G.P.Travels, Hospet.	21-01-98	23-02-98	22-08-99	57.85	40.15	97.65	69.54	115.27	<u>102.68</u> 9.84	
8	BLR-8	5	1,50,40,995	-do-	Sri. S.Pravas Dutt, G.P.A. Holder, Visweswara Nagar, Kappagal Road, Bellary.	C.Mallikarjuna and L.Hanumanathappa H.No. 46, S.G.Nagar, Bellary.	21-01-98	21-03-98	20-09-99	85.51	54.13	139.41	75.12	150.41	<u>103.73</u> 1.25	
9	BLR-9	4	90.44 lakhs	Mr. G.V.Pratap Reddy, Engineers and Contractors, Hyderabad.	Sri. Sekhar Babu G.P.A. Holder, Harapanahalli	Sri. B.M.Rajasekharaiaha, Harapanahalli	28-07-98	09-12-98	08-6-2000	30.00	11.10	70.00	<u>34.48</u> 12.63	90.44	--	
10	BLR-10	4	50,36,904	Mr. G.V.Pratap Reddy, Engineers and Contractors, Hyderabad.	Sri. Sidda Reddy G.P.A. Holder, Bellary	Sri. H.S.Shaik Mahaboob Basha	23-01-98	24-08-98	23-2-2000	20.94	19.55	47.25	36.0	50.36	<u>47.09</u> 3.94	
11	BLR-11	1	51.66	B.Ramesh, L.I.G. 94, KHB Colony Bidar - 585 401.	--	Sri. H.V.V. Appaji	13-4-99	17-6-99	16-6-2000	30.96	11.50	51.66	--	--	--	Contractor has to Submit construction schedule
12	BLR-12	2	30,84,188	M/s. Navarang Constructions, Raichur.	Sri. S.Subramanyam, G.P.A. Holder, Bellary.	Sri. H.B.V. Appaji, Harapnahalli	02-06-98	27-9-98	08-3-2000	16.09	9.27	27.46	15.16	30.84	<u>17.86</u> 1.61	
13	BLR-13	1	84.97	M/s. Rao Constructions, Bangalore.	--	Sri. A.Jagan Mohan Reddy, Siruguppa.	31-03-99	17-4-99	16-4-2000	48.96	25.33	84.97	32.65 7.99	--	--	
14	BLR-14	2	29.48	M/s. K.S.C.C. Bellary	---	Sri.P.G.Shanta Kumar Bellary	14-06-99	9-8-99	8-8-2000	11.80	--	29.48	--	--	--	
15	BLR-15	2	46.01	Mr. B.R. Meti, Lingasonoor	--	Sri. V.Narendra Kumar Sri. H.S.Shaik Mahaboob basha	28-04-99	28-4-99	27-4-2000	27.6	5.57	46.01	<u>12.05</u> 6.48	--	--	-do-
16	BLR-17	4	41.04	Mr. Rajendra Andral Engineers & Contractors, Gulbarga.	--	Sri. H.V.V. Appaji Sri. H.M.Renukaiah	17-4-99	30-5-99	29-5-2000	29.64	12.37	41.04	--	--	--	

C.C.S. - Corrected construction schedule

C.S. - Construction schedule

VILLAGEWISE PHYSICAL PROGRESS

For the month of DECEMBER 1999

District : Bellary

Sl. No.	Package No.	Village name	Start date Completion date	Status		Whether source established Yes/No.
1	BLR-1	K.Bevinahalli (MS 2)	07-02-98 06-08-99	OHT 7 - Completed CP - Procured	RM- 5.1 Km(C) DS - 2.2 Km(C)	YES 1 No.
2	BLR-1	P.D.Halli (MS 2)		OHT 7 - Completed CP - Procured	RM - 0.9 Km(C) DS - 2.5 Km(C)	YES 1 No.
3	BLR-1	Y.Kaggal (MS 3)		OHT 7 - completed CP - Procured	RM - 1.15 Km(C) DS - 1.2 Km(C)	YES 1 No.
4	BLR-1	Kamarchedu (MS 3)		OHT 7 - Completed CP - Procured	RM - 1.9 Kms(C) DS - 2.5 Kms(C)	YES 1 No.
5	BLR-2	Susheelnagar (MS 2)	24-08-98 23-2-2000	OHT 7 - Completed SP - Not procured	RM - Not started (0.6) DS - 3.5 Kms (5.4)	YES 1 No.
6	BLR-2	Krishnanagar (MS 1)		OHT 1 - Foundation SP - Not procured	RM -Not started (3.9) DS -Not started (5.0)	YES 1 No.
7	BLR-2	Bommaghatta (MS 2)		OHT 7 - Completed SP - Procured	RM -3.2 Kms (C) DS - 5.6 Kms (C)	YES 3Nos.
8	BLR-2	A.S.Gudi (MS 2)		OHT 7 - completed SP - Procured	RM -1.0 (2.9) DS - 3.5 Kms (4.8)	YES 5No.
9	BLR-3	Kyadigihal (MS 1)	23-03-98 22-09-99	OHT 7 - Completed SP - Procured	RM - 1.7 Km (C) DS - 2.0 Km(C)	YES 1 No.
10	BLR-3	D.Kaggal (MS 2)		OHT 7 - Completed SP - Procured	RM - 2.5 Kms (C) DS - 2.5 Km (C)	YES 4 Nos.

-105-

Sl. No.	Package No.	Village name	Start date Completion date	Status		Whether source established Yes/No.
11	BLR-3	Kurugodu (MS 2)		GLSR - 3 Nos. completed. SP - Procured	RM- 7.5 km (12.0) DS- 14.5 Kms (16)	YES 11 Nos.
12	BLR-4	S.L.Halli (MS 1)	23-04-98 22-10-99	OHT 5 – Completed SP - Procured	RM - 0.6 (C) DS- 1.4 Kms (C)	YES 2 Nos. (1 No. Existing)
13	BLR-4	Kanninahalli (MS 2)		OHT 7 - Completed SP - Procured	RM - 4.9Kms (C) DS- 2.9 Kms(C)	YES 1 No.
14	BLR-4	B.G.Halli (MS 3)		OHT 7 – Completed SP - Procured	RM – Not started (2.6) DS - 5.5 Kms (NC)	YES 3 Nos.
15	BLR-4	Tambrahalli (MS 2)		OHT7 – Completed SP - Procured	RM -2.0 Kms(2.2) DS- 8.5 Kms.(9.3)	YES 4 Nos.
16	BLR-4	Hakkandi (MS 2)		OHT 7 - Completed SP - Procured	RM – 2.2kms(C) DS -2.5 Kms(C)	YES 2 Nos. (1 No. Existing)
17	BLR-4	N.Basapura (MS 2)		OHT 7 - Completed SP - Procured	RM – 3.5 Kms (C) DS – 3.3 Kms (C)	YES 1 No.
18	BLR-4	Kuruvathi (MS 3)		OHT 3 – 2 nd Bracing beam SP - Not procured	RM - 1.4 (2.9) DS – 2.0 Kms (3.1)	YES 1 No.
19	BLR-4	Ambli (MS 2)		OHT 7 – Completed SP - Not procured	RM – Not started (2.7) DS – 3.0/0.5 Kms (3.0)	YES 2 Nos.
20	BLR-5	Ibrahimpura (MS 1)	12-03-98 11-09-99	OHT 6 -Side wall SP - Not procured	RM – Not started (1.2) DS-3.0 (C)	YES 1 No. SBW
21	BLR-5	Nagalapura (MS 3)		OHT 2 - GL Bracing beam SP - Not procured	RM - 0.12 (0.4) DS - 0.19 (2.2)	YES 1 No. SBW
22	BLR-5	Deshnur (MS 3)		OHT 2 - GL Bracing Beam SP - Not procured	RM - Not started (3.0) DS - 3.0 Kms (5.5)	YES 1 No. SBW

Sl. No.	Package No.	Village name	Start date Completion date	Status		Whether source established Yes/No.
23	BLR-5	Kottalachinta (MS 2)		OHT 6 - Side wall SP - Not procured	RM - 0.3 Kms (0.7) DS - 1.4 Kms. (2.3)	YES 1 No. SBW
24	BLR-5	Bagewadi (MS 2)		OHT 2 - GL Bracing beam SP - Not procured	RM - Not started (0.4) DS - Not started (3.5)	YES 1 No. SBW
25	BLR-6	Chirasthahalli (MS 2)	10-04-98 09-10-99	OHT 7 - Completed SP - Procured	RM -2.0/0.2Km (C) DS - 3.5 KM(C)	YES 1 No.
26	BLR-6	Eshapura (MS 1)		OHT 7 - Completed SP - Procured	RM-0.85 km(C) DS - 1.5 Km(C)	YES 1 No.
27	BLR-6	Harakanahal (MS 2)		OHT7 - Completed SP - Procured	RM - 2.85 Kms (3.45) DS-1.2 Kms(1.5)	YES 3 Nos.
28	BLR-6	Anekal (MS 2)		OHT 7 - Completed SP - Not procured	RM - 2.0 Kms (C) DS - 1.0 Kms (2.3)	YES 1 No.
28 (a)	BLR-6	Anekal Tanda (MS2)		OHT 7 - Completed SP - Not procured	RM - 2.6 (C) DS - 2.0 Kms (C)	YES 1 No.
29	BLR-6	Madur (MS 2)		OHT 7 - Completed SP - Not procured	RM - 2.0 (0.5) DS - 6.6 Kms (C)	YES 1 No.
30	BLR-7	Suggenahalli (MS 2)	23-02-98 22-08-99	OHT 7 - Completed SP - Procured	RM-5.5 Kms (C) DS - 4.2 Kms (C)	YES 1 No.
31	BLR-7	Malpanagudi (MS 2)		OHT 7- Completed SP - Procured	RM-1.7Kms (C) DS - 3.5 Km(C)	YES 5 Nos.
32	BLR-7	Kondanayakanahalli (MS 1)		OHT 7 - Completed SP - Procured	RM - 0.7 km(C) DS - 3.2 Km(C)	YES 2 Nos. (1No. Existing)
33	BLR-7	Gudiobalapura (MS 2)		OHT 7- Completed SP - Procured	RM-0.5Kms(C) DS - 3.2 Km (C)	YES 2 Nos.
34	BLR-7	Hampi (MS 3)		GLSR 4- Completed SP - Procured	RM - 2.0 Kms (3.0) DS - 2.2 km (2.9)	YES 3 Nos.

Sl. No.	Package No.	Village name	Start date Completion date	Status		Whether source established Yes/No.
35	BLR-8	Y.Budihal (MS 1)	21-03-98 20-09-99	OHT 7 - Completed SP - Procured	RM - 2.0 Kms (2.85) DS - 5.8 Km (C)	YES 5 Nos.
36	BLR-8	Karichedu (MS 2)		OHT7-Completed CP - Procured	RM - 1.0 Kms (1.1) DS - 2.0 Kms (C)	YES 2 Nos. (1 No. Existing)
37	BLR-8	Sindhavala (MS 2)		GLSR 4 - Completed CP - Procured	RM - Not started (2.0) DS - 1.3 Kms (3.5)	YES 1 No.
38	BLR-8	Yeshwanthanagar (MS 2)		OHT 7 - Completed SP - Procured	RM - 4.0/1.5 Kms (4.6) DS - 6.5 Km(C)	YES 2 Nos.
39	BLR-8	Bandri (MS 2)		OHT 7 - Completed SP - Procured	RM - 4.5 Kms (C) DS - 5.0 Kms (5.8)	YES 4 Nos. (1 No. Existing)
40	BLR-9	Nandibevoor	09-12-98 08-06-2000	OHT 4 - 3 rd Bracing beam SP - Not procured	RM - 3.0/1.8 Kms (4.8) DS - 4.5/0.5 Kms (5.0)	YES 4 Nos.
41	BLR-9	Konganahosur		OHT 1 - Foundation SP - Not procured	RM - 0.5 (1.0) DS - 2.4 Kms (C)	YES 1 No.
42	BLR-9	Nagarakatte		OHT 7 - Completed SP - Not procured	RM - 0.5 (0.6) DS - 2.0/0.7 Kms (2.4)	YES 1 No.
42 (a)	BLR-9	Kurubanhalli (Hamlet)		OHT 7 - Completed SP - Not procured	RM - 2.25/0.25 Kms (2.5) DS - 3.5/1.5 Kms (4.0)	YES 1 No.
43	BLR-9	Hallikere		OHT 5 - Bottom ring beam and slab SP - Not procured	RM - Not started (3.0) DS - 3.0/1.0 Kms (3.4)	YES 2 Nos.
44	BLR-10	Old Daroji (MS 1)	24-08-98 23-02-2000	GLSR 4- Completed SP - Procured	RM - 1.0 Kms (C) DS - 3.5 Kms (C)	YES 1 No.
45	BLR-10	Garga (MS 2)		OHT 4 - 3 rd bracing beam SP - Procured	RM - 1.2 Kms (2.0) DS - 3.0/0.6 Kms (3.7)	YES 2 Nos.
46	BLR-10	Honnahalli (MS 2)		OHT 7 - Completed SP - Procured	RM - 1.0 Kms (C) DS - 2.5 Kms (C)	YES 2 Nos.

Sl. No.	Package No.	Village name	Start date Completion date	Status		Whether source established Yes/No.
47	BLR-10	Muddathnur (MS 3)		OHT 7- Completed SP - Not procured	RM - 1.3 Kms (1.5) DS - 3.5 Kms (4.0)	YES 3 Nos.
48.	BLR-11	Hire Hadagali	--	OHT 2- GL Bracing beam SP - Not procured	RM - 3.5 Kms (11.0) DS - Not started (12.5)	NO 6 nos.
49.	BLR-12	Sattur	27-09-98 26-03-2000	OHT 5- Bottom ring beam & slab SP - Not procured	RM - 1.25 (1.5) DS - 1.2 Kms (1.3)	YES 2 Nos.
50.	BLR-12	Hosakote		OHT 7 - Completed SP - Not procured	RM - Not started (0.9) DS - 2.3 Kms (C)	2 Nos.
51.	BLR-13	Ravihal	17-04-99	Sump - Not started Reservoir - Excavation	G.M - 4.64 (4.7) R.M. - 0.8 (0.95) Treatment Plant - Not started	From Canal
52.	BLR-14	Sidiginamola	14-06-99	OHT6 - Sidewall SP - Not started	RM - Not started (2.3) DS - 2.0 Kms (2.2)	YES 1 No. SBW
53.	BLR-14	Kodal		GLSR - Completed SP - Not started	RM - Not started (1.3) DS - 2.0 Kms (2.4)	YES 1 No.
54.	BLR-15	Metri	28-04-99	GLSR - Not started SP - Not procured	RM - Not started (2.3) DS - Not started (6.6)	YES 3 nos.
55.	BLR-15	Kakubalu		OHT3 - 2 nd bracing beam SP - Not started	RM - 2.0 (2.1) DS - 3.0 Kms (3.5)	YES 3 nos.
56.	BLR-17	Ladakanabavi	17-04-99	--	DS - 4.2 Kms (C)	Nil
57.	BLR-17	Haragondanahalli		OHT1 - Foundation SP - Not procured	RM - 1.0 Kms (2.0) DS - 1.2 Kms (3.2)	YES 1 No.
58.	BLR-17	Hagaranoor		GLSR 3 - Masonry SP - Not Procured	RM - Not started (2.2) DS - 2.2 Kms (3.0)	YES 1 No.
59.	BLR-17	Angoor		OHT 1 - Foundation SP - Not Procured	RM - Not started (0.1) DS - Not started (2.3)	YES 1 No.

NOTE : OHT 1 - Foundation
OHT 2 - GL Bracing Beam
OHT 3 - 2nd Bracing Beam
OHT 4 - 3rd Bracing Beam
OHT 5 - Bottom Ring Beam and Slab
OHT 6 - Side wall

OHT 7 - Dome

GLSR - 1 Foundation
GLSR - 2 RCC Bed
GLSR - 3 Masonry
GLSR - 4 Roof
C - Completed

MS 1 - First Mile Stone
MS 2 - Second Mile Stone
MS 3 - Third Mile Stone

NC - Nearing Completion () Figure in Bracket shows total quantity

BB - Bracing Beam
GL- Ground Level
PSBW - Proposed shallow Bore Well
BRB & S - Bottom Ring Beam and Slab

STATUS POSITION OF OHT, GLSR & SUMP UNDER WORLD BANK ASSISTANCE - PHASE-II.

No. of OHT's	No. of OHT's completed	No. of OHT's under progress	No. of OHT Nearing completion	No. of OHT's Not started
52	35	16	1	--

	Package No.	Name of Village	No. of Sumps	No. of Sumps Completed	No. of Sumps Nearing Completion	No. of Sumps Under Progress	No. of Sumps Not Started
1.	BLR-02	Bommagatta	1	--	--	1	--
2.	"	A.S.Gudi	1	1	--	--	--
3.	BLR-03	Kurugodu	2	2	--	--	--
4.	BLR-07	Malpanagudi	1	1	--	--	--
5.	"	Hampi	1	--	--	1	--
6.	BLR-08	Bandri	1	1	--	--	--
7.	BLR-09	Nandi Bevoor	1	--	--	1	--
8.	BLR-11	Hire Hadagali	1	--	--	--	1
9.	BLR-13	Ravihal	1	--	--	--	1
10.	BLR-15	Metri	1	--	--	1	--
		Total	11	5	--	4	2

Sl. No.	Package No.	Name of Village	No. of GLSR	No. of GLSR Completed	No. of GLSR Nearing Completion	No. of GLSR Under Progress	No. of GLSR Not Started
1.	BLR-03	Kurugodu	3	3	--	--	--
2.	BLR-07	Hampi	1	1	--	--	--
3.	BLR-08	Sindhavalam	1	1	--	--	--
4.	BLR-10	Old Daroji	1	1	--	--	1
5.	BLR-15	Metri	1	--	--	--	--
6.	BLR-17	Hagaranoor	1	--	--	1	--
7.	BLR-14	Kodal	1	1	--	--	--
		Total	9	7	--	1	1

WATER SUPPLY COMPONENTS

FORMAT - 06
FOR THE MONTH OF DECEMBER 1999

FOR THE MONTH OF DECEMBER 1999															
Sl. No.	Package	Water supply components													Remarks
		HP		ST		CS		DB		CT		WP			
		T	A	T	A	T	A	T	A	T	A	T	A		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	BLR - 1	N.A	--	15nos.	10	N.A	--	21nos.	Nil	13 nos.	Nil	61 nos.	Nil		
2	BLR-2	N.A.	--	8 nos.	Nil	N.A	--	31nos.	Nil	17nos.	Nil	108nos			Contractor has not furnished the C.C.S. and target is considered as per N.C.B
3	BLR-3	N.A	--	91nos	40	N.A	--	38nos.	30	19nos.	15	124nos	50		
4	BLR-4	N.A	--	34nos	30	N.A	--	37nos	10	22nos	10	119nos	70		
5	BLR-5	N.A.	--	62nos	Nil	N.A.	--	33nos	Nil	16nos	Nil	90nos.	Nil	--	Contract is terminated
6	BLR-6	N.A	--	44	16	N.A	--	19nos	19	11nos.	8	58nos	25		All the works are proposed under III Milestone
7	BLR-7	N.A	--	32 nos	26	N.A	--	34nos	34	16nos.	16	102	80		
8	BLR-8	N.A	--	30nos	15	N.A	--	39nos	Nil	19 nos	Nil	125	50		
9	BLR-9	N.A	--	37nos	Nil	N.A	--	21nos	Nil	11nos	Nil	68	Nil		
10	BLR-10	N.A.	--	25nos.	5	N.A.	--	16nos.	5	10 nos	Nil	57nos.	20		
11	BLR-12	N.A.	--	25 nos	Nil	N.A	--	12nos.	Nil	6 nos.	Nil	40nos.	Nil		

HP - Hand Pump
ST - Stand Post
CT - Cattle troughs
CS - Cisterns

N.A. - Not applicable.
DB - Dust Bins
WP - Washing plat forms
C.C.S. - Construction schedule

C.S. - Construction schedule

INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.,
KIRWS & ESP PHASE-II PACKAGE - II
(WORLD BANK ASSISTANCE)

MONTHS: DECEMBER 99
DISTRICT: BELLARY

1. Hydraulic testing of PVC pipes

Sl. No.	Date of testing	Package no.	Name of Village	Components testes									Chainages (for RM)	OK/not OK	Remarks
				RM in Km		DM in Km		OHT							
				T	A	T	A	inlet pipes		outlet pipes					
				T	A	T	A	T	A	T	A				
1.	21-6-99 to 30-6-99	BLR-07	Kondanayakanahalli	0.73	0.73	3.10	3.0	30 RM	Nil	33 RM	Nil	0 to 0.5 0.5 to 0.73	OK		
2.	21-6-99	BLR-07	Gudi Obalapura	0.5	0.37	3.2	Nil	28 RM	Nil	30 RM	Nil	0 to 0.37	OK		
3.	24-6-99 to 29-6-99	BLR-07	Suggenahalli	3.5	2.19	4.0	2.72	33 RM	Nil	35 RM	Nil	0 to 0.5 0.5 to 1.0 1.0 to 1.5 1.5 to 2.19	OK		
4.	29-6-99 to 30-6-99 & 6-7-99 to 8-7-99	BLR-07	Malpanagudi	1.747	1.547	4.437	4.137	30 RM	Nil	33 RM	Nil	0 to 544 0 to 487 0 to 516	OK		
5.	26-6-99 to 28-6-99 & 10-7-99	BLR-07	Hampi	0.952	0.932	1.826	1.811	--	--	--	--	0 to 242 0 to 210 0 to 200 0 to 280	OK		
6.	12-7-99 to 13-7-99	BLR-04	Hakkandi	1.0	0.75	2.5	2.0	32RM	32 RM	33 RM	33RM	0 to 500 500 to 750	OK		
7.	15-7-99 to 18-7-99	BLR-04	Tambrahalli	2.0	1.8	5.0	4.112	28 RM	Nil	30 RM	Nil	0 to 500 500 to 950 500 to 850	OK		

Contd..2

2

Sl. No.	Date of testing	Package no.	Name of Village	Components testes								Chainages (for RM)	OK/not OK	Remarks
				RM in Km		DM in Km		OHT						
				T	A	T	A	inlet pipes		outlet pipes				
				T	A	T	A	T	A	T	A			
8.	19-7-99 to 29-7-99	BLR-04	B.G.Halli	--	--	5.5	2.838	25RM	Nil	26 RM	Nil	--	OK	
9.	21-7-99 to 22-7-99	BLR-04	Kannihalli	--	--	2.7	1.890	28 RM	Nil	29 RM	Nil	--	OK	
10.	21-7-99 to 22-7-99	BLR-04	Ambli	--	--	1.5	0.2	24 RM	Nil	26 RM	Nil	--	OK	
11.	24-7-99	BLR-08	Yeshwanthanagar	6.0	2.4	6.5	--	33RM	Nil	35 RM	Nil	0 to 500 500 to 1100 1100 to 1800 1800 to 2400	OK	
12.	24-7-99 to 27-9-99	BLR-08	Bandri	4.5	4.04	4.5	--	30RM	Nil	32 RM	Nil	0 to 180 0 to 600 600 to 1150 1150 to 1650 0 to 650 650 to 1250 1250 to 1850 1850 to 2390	OK	
13.	28-7-99 to 30-7-99	BLR-02	Bommaghatta	3.2	1.65	5.6	1.867	33 RM	Nil	35 RM	Nil	0 to 450 450 to 1000 1000 to 1650	OK	
14.	31-7-99	BLR-02	Susheelnagar	--	--	3.5	2.119	30RM	Nil	32 RM	Nil	--	OK	
15.	18-8-99 to 20-8-99	BLR-03	Kyadigihal	1.7	1.5	2.25	1.9	--	--	--	--	0 to 350 350 to 850 850 to 1350 1350 to 1500	OK	
16.	22-8-99 to 26-8-99	BLR-03	D.Kaggal	2.5	1.4	2.5	2.4	--	--	--	--	0 to 487 0 to 440 440 to 942		

-//3-

3

Sl. No.	Date of testing	Package no.	Name of Village	Components testes										Remarks
				RM in Km		DM in Km		OHT				Chainages (for RM)	OK/not OK	
								inlet pipes		outlet pipes				
				T	A	T	A	T	A	T	A			
17.	20-7-99 to 21-7-99	BLR-06	Harakanal	2.77	2.77	2.8	1.2	--	--	--	--	0-500 500-1000 1000-1500 1500-2125	OK	
18.	22-7-99 to 23-7-99	BLR-06	Chirasthalli	2.0	1.8	3.5	1.6	--	--	--	--	0-500 500-1000 1000-1500 1500-1800	OK	
19.	24-7-99 to 25-7-99	BLR-06	Eshapura	0.9	0.9	1.5	1.5	--	--	--	--	0-500 500-900	OK	
20.	28-7-99 to 29-7-99	BLR-06	Anekal Tanda	2.6	2.0	2.0	1.2	--	--	--	--	0-500 500-1000 1000-1500 1500-2000	OK	
21.	26-7-99 to 27-7-99	BLR-06	Anekal	2.0	1.2	2.3	--	--	--	--	--	0-500 500-1000 1000-1200	OK	
22.	30-7-99 to 01-8-99	BLR-06	Madur	2.5	1.2	6.6	1.0	--	--	--	--	0-500 500-1000 1000-1200	OK	
23.	1-10-99 to 5-10-99	BLR-04	N.Basapura	3.5	3.5	3.3	3.3	--	--	--	--	0-500 500-1000 1000-1500 1500-2000 2000-2500 2500-3000 3000-3500	OK	
24.	6-10-99 to 7-10-99	BLR-04	S.L.Halli	0.6	0.6	1.4	1.4	--	--	--	--	0-600	OK	
25.	8-10-99 to 10-10-99	BLR-04	Kanninahalli	4.9	3.0	--	--	--	--	--	--	0-500 500-1000	OK	

Sl. No.	Date of testing	Package no.	Name of Village	Components testes								Chainages (for RM)	OK/not OK	Remarks
				RM in Km		DM in Km		OHT						
								inlet pipes		outlet pipes				
				T	A	T	A	T	A	T	A			
26.	10-10-99 to 11-10-99	BLR-10	Old Daroji	1.2	1.2	5.5	5.5	--	--	--	--	0-500 500-1000 1000-1200	OK	
27.	12-10-99 to 13-10-99	BLR-10	Honnahalli	1.0	1.0	2.5	2.5	14RM	14RM	14RM	14RM	0-500 500-1000	OK	
28.	14-10-99 to 15-10-99	BLR-10	Muddathnur	2.5	1.5	4.0	2.5	--	--	--	--	0-500 500-1000 1000-1500	OK	
29.	10-10-99 to 22-10-99	BLR-13	Ravihal (SSI Scheme)	4.64 (G.M)	4.64	N.A	--	--	--	--	--	0-500 500-1160 1160-1460 1460-1960 1960-2510 2510-2990 2990-3590 3590-4010 4010-4640	OK	
30.	17-11-99 to 18-11-99	BLR-13	Ravihal (SSI Scheme)	0.90 (R.M)	0.80	N.A.	--	--	--	--	--	48-584 630-900	OK	
31.	02-11-99 to 04-11-99	BLR-04	Tambrahalli	4.00	3.20	9.30	--	--	--	--	--	0-500 500-1000 1000-1500 1500-2200	OK	
32.	17-10-99 to 18-10-99	BLR-01	K.Bevinahalli	4.8	4.8	2.6	2.6	--	--	--	--	0-500 500-1000 1000-1500 1500-2000 2000-2500 2500-3000 3000-3500 3500-4000 4000-4500 4500-4800	OK	

511 -

33.	19-10-99	BLR-01	P.D.Halli	0.9	0.9	2.3	2.3					0 – 500 500-900	OK	
34.	20-10-99 to 21-10-99	BLR-01	Kammarchedu	1.9	1.9	2.3	2.3					0-500 500-1000 1000-1500 1500-1900	OK	
35.	22-10-99	BLR-01	Y.Kaggal	1.8	1.8	1.2	1.2					0-500 500-1000 1000-1500 1500-1800		

G.M. Gravity Main.

**INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.,
KIRWS & ESP PHASE-II PACKAGE - II
(WORLD BANK ASSISTANCE)**

MONTHS: DECEMBER 99
DISTRICT: BELLARY

2. List of deficit Contractors in I Milestone.

Sl. No.	Package No.	No. of villages	Name of the Contractor	Contract value Rs. In lakhs	Date of start	Target for I MS Rs. In Lkhs	End of I MS Rs. In lakhs	Achievements to end of MS Cumulative	Shortfall in Progress in MS Cumulative		Shortfall in Physical status of works	Delay attributed to Department/ Contractor
									Amount Rs. In lakhs	%		
1	2	3	4	5	6	7	8	9	10	11	12	13
1.	BLR-9	4	Mr. G.V.Pratap Reddy, Engineers & Contractors, Hyderabad.	90.44	9-12-98	30.00	11.10	11.62	18.38	63.22	OHT - 1/ Nil R.M - 2/ Nil	Contractor
2.	BLR-15	2	M/s. B.R. Meti Lingsugur.	46.01	28-4-99	27.66	5.57	5.57	22.03	79.8	RM - 2/Nil DS - 4/2	-do-

- 117 -

INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.,
KIRWS & ESP PHASE-II. PACKAGE-II
3. Statement of Bottlenecks

Month : DECEMBER 99
District : Bellary.

Sl. No.	Package No.	No. of villages flushing to be done	No. of villages New Borewells to be drilled	No. of open wells Shallow/Borewells to be drilled	OHT sites under dispute	SBC results awaited	Sump sites to be handed over	GLSR sites to be handed over	Awaiting Energisation for commissioned	Pressure testing (RM + DS)	
										T	A
		1	--	--	--	--	--	--	--	--	--
1	BLR-1	--	--	--	--	--	--	--	--	--	--
	--	--	--	--	--	--	--	--	--	--	--
2	BLR-2	--	--	--	--	--	--	--	--	--	--
		--	--	--	--	--	--	--	--	--	--
3	BLR-3	--	--	--	--	--	--	--	--	--	--
		--	--	--	--	--	--	--	--	--	--
4	BLR-4	--	--	--	--	--	--	--	--	--	--
		--	--	--	--	--	--	--	--	--	--
5	BLR-5	--	--	--	--	--	--	--	--	--	--
		--	--	--	--	--	--	--	--	--	--
6	BLR-6	--	--	--	--	--	--	--	--	--	--
		--	--	--	--	--	--	--	--	--	--

Sl. No.	Package No.	No. of villages flushing to be done	No. of villages New Borewells to be drilled	No. of open wells Shallow/Borewells to be drilled	OHIT sites under dispute	SBC results awaited	Sump sites to be handed over	GLSR sites to be handed over	Awaiting Energisation for commissioned	Pressure testing (RM + DS)	
										T	A
7	BLR-7	--	--	--	--	--	--	--	--	--	--
		--	--	--	--	--	--	--	--	--	--
8	BLR-8	--	--	--	--	--	--	--	--	--	--
		--	--	--	--	--	--	--	--	--	--
9	BLR-9	--	--	--	--	--	--	--	--	--	--
		--	--	--	--	--	--	--	--	--	--
10	BLR-10	--	--	--	--	--	--	--	--	--	--
		--	--	--	--	--	--	--	--	--	--
11	BLR-12	--	--	--	--	--	--	--	--	--	--
		--	--	--	--	--	--	--	--	--	--
12	BLR-14	Kodal	--	--	--	--	--	--	--	--	--
		1	--	--	--	--	--	--	--	--	--
13	BLR-17	--	--	--	--	--	--	--	--	--	--

NOTE : List of villages Package wise to be appended.

**AGENDA FOR THE MEETING CONDUCTED BY
ENGINEER-IN-CHIEF, PHE ZONE, BANGALORE, ON 06-01-2000**

i) Bottlenecks latest position, including alternate BW's to be drilled, Open wells or Shallow BWs to be provided, OHTs/GLSR sites to be handed over etc.,	:	1) Kodai – Since the existing borewell is rejected by villagers.
ii) Awaiting Energisation	:	1) Anekal 2) Anekal Tanda 3) Providing Transformer to Eshapura
iii) Approval for design and modifications awaited from the E.E.s	:	Nil
iv) Extension of time proposals awaiting	:	Proposals are being processed
v) Permission pending from other departments for R.M., DM laying.	:	1) Hampi Sump site – By Archeological Department 2) Malapuriagudi (R.M.) – By railway Department. 3) A.S. Gudi (R.M & D.S) - -do- and P.W.D.
vi) Any other pending Proposals		

INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.,
KIRWS & ESP PHASE-II PACKAGE - II
(WORLD BANK ASSISTANCE)

MONTHS: DECEMBER 99
DISTRICT: BELLARY

4. List of works, the agency is unlikely to Achieve the Milestone targets

Sl. No.	Package No.	No. of villages	Name of the Contractor	Contract value Rs. In lakhs	Date of start	Mile Stone	End of Milestone I/II/III	Name of Schme/Villages	Financial cumulative for I/II/III			Status of works	Remarks
									T	A	Shorfall %		
1	2	3	4	5	6		7	8	9	10	11	A / T	13
1.	BLR-2	4	Mr. R.Maheswara Naidu, Hyderabad.	112.39	24-08-98	I	23-02-99	Bommaghatta	40.00	35.18	12.05	OHT - Nil/1 R.M. - 2/2 D.S. - 5.0/4	In II M.S.
						II	23-08-99	A.S.Gudi, Susheelnagar	90.00	47.75	--	OHT - Nil R.M. - Nil D.S. - Nil	
						III	23-02-2000	Krishnanagar	112.39	--	--	--	
2.	BLR-4	8	M/s. K.Ramakrishna, Engineers & Contractors, Hyderabad.	157.23	23-04-98	I	22-10-98	S.L.Halli,	81.22	42.80	47.30	OHT - Nil/1 R.M. - Nil/3 D.S. - 6.6/12	In III M.S.
						II	22-04-99	Hakkandi, N.Basapura, Tambrahalli, Kuruvathi, Kannehalli.	130.88	73.22	55.90	OHT - 4/5 R.M. - 3.3/7.35 D.S. - 12.5/17.2	
						II	22-10-99	Ambli, B.G.Halli.	157.23	114.79	--	--	
3.	BLR-05	5	M/s. Coramandal Presticrete (P) Ltd., Hyderabad.	94.07	12-03-98	I	11-09-98	Ibrahimpura	30.00	12.02	61.34	OHT - Nil/1 R.M. - Nil/1 D.S. - Nil/3	Contract is terminated
						II	11-03-99	Kottalachinta, Nagalapura,	70.00	26.34	64.0	OHT - Nil/3 R.M. - Nil/3 D.S. - 1.1/7.00	
						III	11-09-99	Bagewadi, Deshnur.	94.07	32.92	--	--	
4.	BLR-08	5	M/s. K.Ramakrishna, Engineers & Contractors, Hyderabad.	150.40	21-03-98	I	20-09-98	Y.Budihal	85.51	54.13	36.69	OHT - Nil/1 R.M. - Nil/3 D.S. - 8.00/8.48	In III M.S.
						II	20-03-99	Karichedu, Yeshwanthanagar, Bandri	139.41	75.12	43.52	OHT - 3/4 R.M. - 5.2/12.00 D.S. - 8/17.30	
						III	20-09-99	Sindhavalam	150.41	103.73	--	--	
5.	BLR-09	4	M/s. G.V. Pratap Reddy, Engineers & Contractors, Hyderabad.	90.44	09-12-98	I	08-06-99	Nagarakatte,	30.00	11.10	--	OHT - Nil/1 R.M. - Nil/2 D.S. - 4.71/4	In II M.S.
						II	08-12-99	Hallikere, Konganahosur,	70.00	34.48	--	--	
						III	08-06-2000	Nandi Bevoor.	90.44				

INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.,
KIRWS & ESP PHASE-II PACKAGE - II
(WORLD BANK ASSISTANCE)

MONTHS: DECEMBER 99
DISTRICT: BELLARY

5. List of Agencies on whom penal action has been recommended.

Sl. No	Package No.	No. of villages	Name of the Contractor	Contract value Rs. In lakhs	Date of start	Mile Stone	End of Milestone I/II/III	Name of Schme/Villages	Financial cumulative for I/II/III			Status of works	Details of penal action taken	Remarks
									T	A	Shorfall %			
1	2	3	4	5	6		7	8	9	10	11	A / T	13	14
1.	BLR-2	4	Mr. R.Maheswara Naidu, Hyderabad.	112.39	24-08-98	I	23-02-99	Bommaghatta	40.00	35.18	12.05	By the end of 1 st milestone as per target	L.D. clause levied	
						II	23-08-99	A.S.Gudi, Susheelnagar	90.00	47.75	--	One OHT are to be completed and One sump	from 23-02-99	
						III	23-02-2000	Krishnanagar	112.39	--	--	is to be completed.	--	
2.	BLR-04	8	Mr. K.Ramakrishna Engineers & Contractors Hyderabad.	157.23	23-04-98	I	22-10-98	S.L.Halli	81.22	42.80	47.30	By the end of 2 nd M.S. 29 Kms of Distribution	L.D. caluse levied	
						II	22-04-99	Hakkandi, N.Basapura Tambrahalli, Kuruvathi	130.88	73.22	55.90	system is to be achived	from 23-04-99	
						III	22-10-99	Kannenahalli, Ambli, B.G.Halli	157.23	114.79	--			
3.	BLR-05	5	M/s. Coramandal presticrete (P) Ltd., Hyderabad	94.07	12-03-98	I	11-09-98	Ibrahimipura	30.00	12-02	61.34	By the end of II milestone 3 OHTs are to	L.D. clause levied from 12-03-99	Contract is terminated
						II	11-03-99	Kottalachinta Nagalapura	70.00	26.34	72.00	be completed, DM 1.1 Kms is achieved instead of 10 Kms.		
						III	11-09-99	Bagewadi, Deshnur	94.07	32.92	--			
4.	BLR-08	5	Mr. K.Ramakrishna Engineers & Contractors Hyderabad.	150.40	21-03-98	I	20-09-98	Y.Budihal	85.51	54.13	36.69	By the end of II M.S.	L.D. Clause	
						II	20-03-99	Karichedu, Yeshwanthanagar,	139.41	75.12	43.53	1 GLSR & 9 Km of Rising main is to be	levied from 22-03-99	
						III	20-09-99	Bandri, Sindhavalam	50.41	103.73	--	achieved.		
5.	BLR-09	4	Mr. G.V. Pratap Reddy Engineers & Contractors Hyderabad	90.44	09-12-98	I	08-06-99	Nagarakatte,	30.00	11.10	18.90	By the end of I M.S. One OHT is to be	L.D. Clause	
						II	08-12-99	Hallikere, Konganahosur,	70.00	34.48	--	achieved	levied from 9-6-99	
						III	08-06-2000	Nandi Bevoor.	90.44		--			
6.	BLR-12	2	M/s. Navarang constructions	30.84	27-09-99	I	26-03-99	Sattur	16.09	9.27	34.74	By the end of I M.S. One OHT is to be	L.D. clause Levied from	
						II	26-09-99	Hosakote	27.46	15.16		achieved.	28-03-99	
						III	26-03-2000		30.84	17.86				

**INTEGRATED RURAL WATER SUPPLY AND
ENVIRONMENTAL SANITATION PROJECT
KARNATAKA
(World Bank Assistance)**

Phase II Package II Villages

PROGRESS REPORT

of Bidar District

For the Month of DECEMBER 1999

**INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD., NEW DELHI.
CONSULTANTS FOR CONSTRUCTION MANAGEMENT AND QUALITY CONTROL**

FORMAT-3

FINANCIAL&PHYSICAL PROGRESS PACKAGEWISE

NAME OF DISTRICT :BIDAR

For the month of December-99

Sl. No	Pack ages No	No.of Villag es in packa ges/ progr ess	Name of Contractor	Peri od Of com pleti on in mont h	Contract value in Rs. Lakhs	Date of start	Milest one	Financial Progress Cumulative In Rs. Lakhs		Physical progress (cumulative)												No. of sche mes comp mis sione d	No. of sche mes prop osed	Re mar ks
								T	A	SP in Nos.		CP in Nos.		RM in Kms		DM in Kms		OHT in Nos.		SUMP/GLSR in Nos.				
										T	A	T	A	T	A	T	A	T	A	T	A			
1	1	6	Satish V Guttedar	18	165.59	25.3.98	I	38.52	38.52	6	8	1	-	6.15	6.15	10.92	10.92	1	1	0/1	-	-	2	
							II	55.19	55.19	4	-	2	-	8.57	6.80	7.79	7.79	1	1	1/1	0/2	-	2	
							III	71.88	71.79	-	-	-	-	7.76	6.55	9.18	16.24	1	1	0/1	1/1	-	2	
2	2	6	H.A Phulse	18	107.77	9.1.98	I	55.80	55.80	6	6	-	-	9.41	9.41	11.68	11.68	1	-	0/1	-	-	2	
							II	35.92	21.90	2	4	-	-	2.81	2.81	6.60	6.60	2	-	-	0/1	-	2	
							III	16.05	15.90	2	-	-	-	1.72	0.90	6.27	5.82	2	5	-	-	-	2	
3	3	3	H.A Phulse	18	134.03	9.1.98	I	27.08	27.08	2	2	-	-	2.24	2.24	5.38	5.38	1	1	-	-	-	1	
							II	44.67	44.67	1	1	-	-	10.20	10.20	3.09	3.09	1	1	-	-	-	1	
							III	62.28	69.60	1	1	-	-	1.25	3.94	3.23	3.77	-	-	0/1	0/1	2	1	
4	4	5	Meera & ceiko	18	112.15	23.3.98	I	52.97	52.97	5	11	-	-	4.75	4.75	16.27	16.29	2	2	-	-	-	2	
							II	37.38	19.75	4	-	-	-	4.0	4.0	7.38	2.26	2	1	-	-	-	2	
							III	21.80	26.19	2	-	-	-	1.25	1.25	5.49	7.38	-	1	0/1	0/1	-	1	
5	5	5	Satish V Guttedar	18	113.14	5.3.98	I	40.21	40.21	5	11	--	1	4.38	4.38	10.81	10.81	2	2	-	-	-	2	
							II	37.71	37.71	4	-	2	-	3.73	3.73	12.91	12.91	1	1	1/1	0/1	-	2	
							III	35.22	32.63	2	-	-	-	7.31	8.06	6.33	6.68	1	-	-	-	1	1	

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
6	6	4	The General Manager KSCC Ltd	18	87.24	6.4.98	I	33.91	33.91	2	4	-	-	3.72	3.72	6.27	6.27	2	1	-	-	-	2	
							II	29.08	20.89	3	-	-	-	4.80	5.10	4.03	4.28	1	1	-	-	1	1	
							III	24.25	8.65	1	-	-	-	1.14	0.61	4.86	2.87	1	-	-	-	-	1	
7	7	3	R.Maheshwar Naidu	18	68.40	2.3.98	I	53.29	41.27	7	1	2	1	3.12	3.00	11.89	11.89	2	2	1/0	-	-	2	
							II	8.80	-	1	-	-	-	1.11	-	4.60	4.60	1	1	-	1/0	-	1	
							III	6.31	20.00	-	-	-	-	-	0.60	-	1.37	1	-	-	-	-	-	
8	8	4	The General Manager KSCC Ltd.	18	104.783	6.4.98	I	68.20	64.19	4	5	-	-	2.22	2.22	5.10	5.10	2	-	-	-	-	2	
							II	12	-	1	-	-	-	5.97	5.97	4.26	4.26	1	3	-	-	-	1	
							III	24.58	26.36	3	-	-	-	4.24	2.85	3.00	4.42	1	1up	-	-	-	0	
9	9	2	B .Ramesh	18	48.10	9.1.98	I	35.74	35.74	5	5	2	-	1.29	1.29	2.42	2.42	1	1.0	-	-	-	1	
							II	5.00	3.50	2	2	-	2	5.40	6.61	4.37	4.17	1	1	1/0	-	-	1	
							III	7.36	4.42	-	-	-	-	-	-	-	-	-	-	-	-	1	-	
10	10	1	Dhanraj S. Talampalli	18	66.24	9.3.98	I	22.08	22.08	-	-	-	-	-	-	-	-	-	-	-	-	1	-	
							II	22.08	22.08	4	4	-	-	3.52	4.00	10.76	13.00	-	-	0/1	0/1	-	1	
							III	22.08	31.84	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
11	11	2	K.H Phulse	18	87.40	17.2.98	I	24.68	24.68	1	5	-	-	2.25	2.25	3.49	3.49	1	-		-	-	-	
							II	31.36	31.36	4	2	-	-	2.01	2.01	6.28	6.28	1	1		-	-	1	
							III	31.36	36.78	4	-	-	----	2.07	1.99	6.28	7.15	-	1	-	-	1	1	
12	12	1	R.Maheshwar Naidu	18	43.52	12.3.98	I	30.00	30.00	4	4	-	-	4.38	3.42	10.49	11.55	1	1	-	-	-	-	
							II	13.52	6.57	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
							III	-	4.11	-	-	-	-	-	-	-	-	-	-	-	-	1	1	
13	13	2	Basawaraj R. sajjan	18	49.65	16.3.98	I	29.22	29.22	2	4	-	-	5.50	5.50	5.41	5.41	1	1	-	-	-	1	
							II	10.21	10.21	2	-	-	-	2.09	1.50	3.90	3.90	1	1up	-	-	-	-	
							III	10.21	4.22	-	-	-	-	-	-	-	1.79	-	-	-	-	-	1	
14	14	1	Basawaraj R. sajjan	18	47.85	11.3.98	I	40.00	40.00	6	6	2	1	5.56	5.50	11.03	11.03	1	-	1/0	1/0	-	-	
							II	7.85	2.26	-	-	-	-	-	-	-	0.97	-	1	-	-	-	-	
							III	-	1.73	-	-	-	-	-	-	-	-	-	-	-	-	-	1	
15	15	1	R.Maheshwar Naidu	18	132.89	25.3.98	I	44.29	44.29	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
							II	44.29	23.54	3	-	-	-	8.32	-	25.83	19.00	2	2	-	-	-	1	
							III	44.31	34.18	-	-	-	-	-	-	-	8.00	-	-	-	-	-	1	

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
16	16	3	G.S Kuberappa	18	122.54	17.2.98	I	27.95	27.95	3	6	-	2	4.29	4.29	4.04	4.04	1	1	-	-	-	1	
							II	47.29	47.29	6	5	2	-	5.05	5.05	11.81	11.81	1	1	-	-	-	1	
							III	47.29	34.54	2	-	-	-	1.56	1.66	2.23	1.64	1	1	1/0	-	-	1	
17	17	3	Bidar KLAC	18	63.88	20.6.98	I	21.29	15.82	2	-	2	-	2.69	1.80	5.35	5.35	1	1	-	-	-	1	
							II	21.29	-	1	-	-	-	0.80	-	5.88	5.55	1	1	-	-	-	2	
						20.6.99	III	21.29	32.89	1	-	-	-	1.22	-	4.83	0.80	1	1	-	-	-	-	
18	18	3	B.Ramesh	18	43.65	25.3.98	I	28.56	28.56	2	3	-	-	1.67	3.19	6.10	6.10	2	2	-	-	-	-	
							II	7.54	3.34	2	1	-	-	0.33	0.33	1.84	1.84	1	1	-	-	-	1	
							III	7.54	6.90	-	-	-	-	0.33	0.55	1.84	0.70	-	-	-	-	2	2	
19	19	2	B.Ramesh	18	53.97	25.3.98	I	30.15	30.15	3	2	-	-	5.49	5.49	3.60	3.60	1	-	-	-	-	1	
							II	11.91	7.97	2	2	2	2	1.78	1.98	0.41	0.41	1	1	-	-	-	2	
							III	11.91	4.24	1	-	-	-	-	1.68	-	7.99	-	1	1/0	-	-	-	
20	20	3	Satish V. Guttedar	18	53.48	25.3.98	I	17.83	17.83	3	7	-	-	1.37	1.39	2.84	2.84	1	-	-	-	-	1	
							II	17.83	17.54	2	-	-	-	0.54	0.54	2.50	2.50	1	2	-	-	-	1	
							III	17.83	15.89	2	-	-	-	4.11	8.26	6.52	6.20	1	1up	-	-	-	1	
21	21	2	Kotarki Shanker	12	43.83		I	21.915						1.1375	-	6.929		1						
							II	21.915						1.1375		6.929		1						
22	22	2	Hanumanth Rao Khuba	12	25.76		I	12.88						0.78		2.5075		1						
							II	12.88						0.78		2.5075		1						
23	23	1	Dhanraj Talampalli	12	50.06	20-5-99	I	25.03	35.55					1.25	3.00	5.53	3.00	0.4						
							II	25.03						1.25		5.53		0.7						
24	24	2	Hanumanth Rao Khuba	12	40.89		I	20.445						2.3305		3.7		1						
							II	20.445						2.3305		3.7				0/1				
25	25	2	P.Basaiah & Sons	12	70.61	25-6-99	I	35.305						3.8225		6.308		1		-				
							II	35.305						3.8225		6.308		1						
26	26	2	Permanent Prestress Pvt. Ltd.	12	26.31	25-5-99	I	13.155	4.92					2.285		2.86		1		-				
							II	13.155						2.285		2.86		1						

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
27	27	2	P. Basaiah & Sons	12	57.25		I	28.625						2.14		4.47 1		1		-				
							II	28.625						2.14		4.47 1		-		0/ 1				
28	28	2	Kotarki Shanker	12	46.31		I	23.155						3.67 75		5.65 5		1	-	-				
							II	23.155						3.67 75		5.65 5		1						
29	29	2	Satish.V. Guttadar	12	24.76		I	12.38						1.32 15		3.56 85		1	-	-				
							II	12.38						1.32 15		3.56 85		1						
total	29 pac kag es		19 Contractors	18	20.91 crores		I	721.77	733.60	142	11 9	16	10	-	67.9 5		130.3 2							
							II	500.86	375.57						60.3 3		109.3 7							
							III	483.48	472.90						21.7 4		51.79							
							I	192.89	62.50					18.7 47		41.5 29								
							II	192.89	-					18.7 47		41.5 29								
								2091.8 9	1644.57															

Total No. Of Packages/ villages = 29/77

Tenders Finalised Packages = 29/77

Tenders called for packages/villages = 0/0

Note: SP- Submersible pump
OHT - Over Head tank
UP- Under progress

CP - Centrifugal pump
GLSR - Ground level storage

RM - Rising Main
T- Target

DM - Distribution
A- Achievement


DISTRICT MANAGER
ICT (P) LTD
BIDAR.

FORMAT -4**District: Bidar**

Name of Address of DM:-P.V. Naik
MIG -32
KHB Colony
Bidar


Sl. No	Package No.	Total No. of village	Value of work in lakhs	Name & Address of contractors proposed	Name & Address of Contractor's personal	Name & Address of Asist. Engineer	Date of Award	Date of starting	Date of Completion	Financial Progress (cumulative) in Rs. Lakhs					
										MS-1		MS-2		MS-3	
										T	A	T	A	T	A
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	1	3	165.59	Satish V Guttadar Excise&PWD ClassI Contractor H.O: Trishnu Building Gulbarba	-	Jagadev S Jeevangi C/o Pola. S. Near Balaji temple Humnabad	20.1.98	25.3.98	24.9.99	38.52	38.52	56.19	55.19	71.86	71.79
2	2	6	107.77	K.H Phulse ClassI Contractor 8-9-191, Gurunagar Bidar -585401	-	Joseph.S/Subash Padsale Bidar	9.10.97	9.1.98	8.7.99	55.80	55.80	35.92	21.90	16.05	15.9
3	3	3	134.03	H.A.Phulse PWD Class I Contractor 8-9-191, Gurunagar Bidar -585401	-	Abdul Khadeer H.No 4-1- 135/1 Noor Khan Talim Bidar	8.1.98	9.1.98	8.7.99	27.08	27.08	44.67	44.67	62.28	69.60
4	4	5	112.15	Meera & Ceiko Pumps Pvt Ltd Regd. Office D.No 4-3-161, 215,315, Hill street Ranigunj Secunderabad	-	Mallikarjun Biradar C/o Baburao Mugla Near New water tank Bhalki	20.1.98	23.3.98	22.9.99	52.97	52.97	37.38	19.54	21.79	26.19
5	5	5	113.14	Satish.V Guttadar Excise & PWD ClassI Contractor H.O: Trishnu Building Gulbarga	-	Basawaraj Malkappa C/o Pola .S Near Balaji Temple Humnabad	20.1.98	5.3.98	4.9.99	40.21	40.21	37.71	37.71	35.22	32.63

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
6	6	4	87.24	The General Manager KSCC Ltd No.3 Goduthai Nagar Gulbarga	-	Jagadev S Jewargi C/o Pola.S. Near Balaji temple Humnabad	16.2.98	16.4.98	5.10.99	33.91	33.91	29.08	20.84	24.25	8.65
7	7	3	68.40	R.Maheshwar NaiduEngineer & Contractor G-1 plot No.4 uday Kiran Apartment Srinagar colony Hyderabad-500073	-	Syed Mujtaba Hussain Basavakalyan.	20.1.98	2.3.98	1.9.99	53.29	41.27	8.80		6.31	20.00
8	8	4	104.78	The General Manager KSCC Ltd Goduthai Nagar Gulbarga	-	Narendra N.D. H.No 8-2-140 Shahgunj Bidar	16.2.98	6.4.98	5.10.99	68.20	64.19	12.00		24.58	26.36
9	9	2	48.10	B.Ramesh ClassI Contractors LIG-94, KHB Colony Bidar	-	Narendra N.D. H.No 8-2-140 Shahgunj Bidar	8-1-98	9-1-98	8-7-99	35.74	35.74	5.00	3.50	7.36	10.02
10	10	1	66.24	Dhanraj S. Talampalli Calssl Contractor Hallikhed (B) Tq.Humnabad	-	Jagadev S Jewargi C/o Pola.S. Near Balaji temple Humnabad	31-1-98	9-3-98	8-9-99	22.08	22.08	22.08	22.08	22.08	31.84
11	11	2	87.40	K.H Phulse 8-9-191, Gurunagar Bidar -585401	-	B.G sriniva siah Gurunagar Bidar	16.2.98	17.2.98	16.8.99	24.68	24.68	31.36	31.36	31.36	36.78
12	12	1	43.52	R.Maheshwar NaiduContractors G-1.plotNo.4 Srinagar colony Hyderabad	-	Joseph Samuel H.No.12-1-56 Nazareth Colony Bidar	9-3-98	12-3-98	11.9.99	30.00	30.00	13.52	6.57	-	4.11
13	13	2	49.65	Basawaraj R. Sajjan ClassI Contractor Raj Nanda Nivas Vasanthanagar Gulbarga	-	Basawaraj Malkappa C/o Pola S Near Balaji Temple Humnabad	9-3-98	16.3.98	15.9.99	29.22	29.22	10.215	10.22	10.21	4.22
14	14	1	47.85	--- DO ---	-	----Do----	9-3-98	11.3.98	10.9.99	40.00	40.00	7.85	2.26		-

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
15	15	1	132.89	R.Maheshwar Naidu Contractors G-1, plot No.4 Srinagar colony Hyderabad	-	Joseph Samuel H.No.12-1-56 Nazareth Colony Bidar	24.3.98	25.3.98	24.9.99	44.29	44.29	44.29	23.54	44.29	34.18
16	16	3	122.54	G.S Kuberappa Class-I Contractor Dattatri Nilaya Basaveshwar colony shahapur	-	Shivpure Shrimanth C/o Yuvraj patil Kamalnagar	16.2.98	17.2.98	16.8.99	27.95	27.95	47.29	47.29	47.29	34.54
17	17	3	63.88	K.L.A.C Bidar	-	Subash M.Padasale KHB Colony Bidar	10.6.98	20.6.98	19.12.99	21.29	15.82	21.29		21.29	32.89
18	18	3	43.65	B.Ramesh Class-I Contractors LIG-94, KHB Colony Bidar	-	Shiva Kumar Patil H.No 9- 1-443 Nandi colony Bidar	24.3.98	25.3.98	24.9.99	28.56	28.56	7.54	3.34	7.55	21.48
19	19	2	53.97	B.Ramesh Class-I Contractors LIG-94, KHB Colony	-	Narendra N.D H.No. 8- 2-140 Shahgunj Bidar	24.3.98	25.3.98	24.9.99	30.15	30.15	11.91	7.97	11.91	20.39
20	20	3	53.48	Satish.V Guttedar Excise & PWD Class I Contractor H.O: Trishnu Build ing Gulbarga	-	Subash M.Padasale KHB Colony Bidar	24.3.98	25.3.98	24.9.99	17.83	17.83	17.83	17.54	17.83	15.89
21	21	2	43.83	Shankar Kotarki Engineers & Contractors Venkadiri Upstair 4-7-137, Gandhi Gunj Bidar - 585 401	-	Kuppana Shangond	<u>85-6</u> 15-4-99	21-6-99	20-6-2000	21.91 5		21.91 5			
22	22	2	25.76	Hanumanth Rao Khuba Class-I Contractor Aurad	-	Kuppana Shangond	<u>928</u> 10-6-99	21-7-99	20-7-200	12.88		12.88			
23	23	1	50.06	Dhanraj Talapalli	-	Shivaraj Palleri	<u>399</u> 6-5-99	20-5-99	5-5-2000	25.03	35.55	25.03			

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
24	24	2	40.89	Hanumanth Rao Khuba	-	Tariq Nayeem	<u>934</u> 10-6-99	27-7-99	26-7-2000	20.44 5		20.445			
25	25	2	70.61	P. Basaiah & Sons	-	Shivraj Palleri	<u>994-998</u> 17-6-99	25-6-99	24-6-2000	35.30 5	13.33	35.305			
26	26	2	26.31	Permanent Prestress Pvt. Ltd.	-	Tariq Nayeem	<u>76</u> 15-4-99	25-5-99	24-5-2000	13.15 5	4.92	13.155			
27	27	2	57.25	P. Basaiah & Sons	-	Syed Mujtaba Hussain	<u>999-1004</u> 17-6-99	21-7-99	20-7-2000	28.62 5		28.625			
28	28	2	46.31	Kotarki Shankar Engineers & Contractors Venkatidri Estates 9-7-131, Gandhi Gunj Bidar 585 401	-	Syed Mujtaba Hussain	<u>79-6</u> 15-4-99	23-7-99	22-7-2000	23.15 5		23.155			
29	29	2	24.76	Satish V Guttedar	-	Shivraj Palleri	<u>274</u> 3-5-99	26-7-99	25-7-2000	12.38		12.38			

Remarks: In Column No.12 .14 & 16 the figure above is cumulative and below is for present month


DISTRICT MANAGER
ICT (P) LTD.,
BIDAR.

FORMAT - 5

VILLAGE WISE PHYSICAL PROGRESS

DISTRICT : BIDAR

FOR THE MONTH OF December- 99

SI No.	Package No.	Village Name	Status		Whether Source Established
					Yes / No
1	2	3	4	5	6
1	BDR-1	Betgera	GLSR Completed	RM-2.70Kms/2.97 DM-5.80Km/5.80	Yes (PBN-2)
2	BDR-1	Kitta	OHT-7- Completed	RM-2.65KM/2.65 DM-7.50Km/7.50 3.80	Yes (PBW-4), (PBW-5) KEB- Yes Except Pump erection ready for Commissioning
3	BDR-1	Ghotala	OHT-7 Completed Sump Completed	RM-3.80 Km/3.50 DM-7.50KM/6.90	Yes (PBW-1) Yes (PBW-2) (PBW-3) New Borewell
4	BDR-1	Ladwanthi	GLSR Completed	RM-2.95KM/2.95 DM-3.25KM/3.25	Yes (PBW-4) KEB-No
5	BDR-1	Algood	GLSR Completed	RM-Nil DM-3.50KM/3.80	New Bore well drilled KEB- No.
6	BDR-1	Hirangaon	OHT-7 Completed	RM-6.90KM/6.70 DM-7.50KM/7.10	Yes (PBW-1) KEB-Yes
7	BDR-2	Hedgapur	OHT-7 Completed	RM-4.14Km/5.19 DM-5.0KM/5.24	Yes (PBW-1) No (PBW-3)
8	BDR-2	Santhpur1	GLSR Completed	RM-4.36Km/4.36 DM-6.2KM/6.440	Yes (PBW-1) , (PBW-7), KC-7 No (PBW-5), KC-3
9	BDR-2	Dapaka	OHT-7 Completed	RM-1.2Km/1.2 DM-3.8KM/3.8	Yes (PBW-3)
10	BDR-2	Kathagaon	OHT-7 Completed	RM-1.6Km/1.6 DM-2.7KM/2.71	Yes (PBW-4)
11	BDR-2	Khed	OHT-7 Completed	RM-1.0Km/1.0 DM-2.60KM/2.64	Yes (KC-4) (BW-5)
12	BDR-2	Donagaon	OHT-7 Completed	RM-0.82KM/0.80 DM-4.00KM/4.00	NEW BOREWELL DRILLED
13	BDR-3	Aliamber	OHT-7 Completed	RM-2.24Km/2.24 DM-5.385KM/5.385	Yes (PBW-1), (PBW-2)
14	BDR-3	Hangarga	OHT-7 Completed	RM-11.7Km/11.7 DM- 2.54KM/2.2	Open Well
15	BDR-3	Eklar	GLSR Completed	RM-1.25Km/1.25 DM-3.23KM/3.23	Yes (PBW-3)
16	BDR-4	H. Tugaon	OHT-7 Completed	RM-1.0KM/0.993 DM-5.28KM/5.523	Yes (PBW-2), KC-2
17	BDR-4	Bhatambra	OHT-7 Completed	RM-4.10Km/4.10 DM-10.50KM/10.50	Yes (PBW-1), (PBW-3)
18	BDR-4	Dhannura	OHT-7 Completed	RM-1.20KM/1.30 DM-6.0KM/6.135	Yes (PBW-5), (BW-F)

1	2	3	4	5	6
19	BDR-4	Wanjarkhed	OHT-7 Completed	RM-1.95Km/2.50 DM-1.20KM/1.69	Yes (PBW-1). FAIL
20	BDR-4	Chalkapur	GLSR- Completed	RM-1.0KM/1.26 DM-4.25KM/5.345	Open Well
21	BDR-5	Madargi	OHT-7 Completed	RM-2.80KM/2.80 DM-2.981KM/2.98	Yes (PBW-5) (PBW-1)
22	BDR-5	Kodambal	OHT-7 Completed	RM-2.2KM/2.2 DM-7.965KM/7.965	(PBW-4) (PBW-2). (PBW-3). (PBW-5)
23	BDR-5	Bemalkhed	GLSR completed. Sump Completed	RM-3.46KM DM-10.665KM/10.65	Yes (PBW-7). Yes KC-4, PBW-8
24	BDR-5	Waddankera	OHT-7 Completed	RM-4.90Km/2.51 DM-2.51KM/10.49	Yes (PBW-3)
25	BDR-5	Mangalgi	OHT-5	RM-2.81Km/2.81 DM-6.426KM/6.4	Yes (PBW-1). KC-3
26	BDR-6	Shamtabad	OHT-7 Completed	RM-1.53Km/1.53 DM-3.185KM/3.185	Yes KC-1
27	BDR-6	Nagankera	OHT-7 Completed	RM-2.19Km/2.19 DM-3.10KM/3.10	Yes (PBW-2)
28	BDR-6	Aurad (S)	OHT-7	RM-3.95Km/4.80 DM-3.50KM/4.038	Yes(PBW-3). Yes KC-1
29	BDR-6	Kanaji	OHT-7	RM-0.8Km/1.14 DM-3.00KM/4.86	Open Well
30	BDR-7	Muchalam	OHT-7 Completed	RM-1.845Km/1.845 DM-6.66Km/6.664	Yes KC-1. KC-2. (PBW-4)
31	BDR-7	Rajola	OHT-7 Completed Sump Completed	RM-1.25Km/2.95 DM-6.60KM/6.60	yes KC-1 (PBW-2) Yes KC-2. (PBW-4)
32	BDR-7	Jajamugali	OHT-7 Completed	RM-Nil DM- 4.60Km/4.60	New Bore well drilled but under dispute
33	BDR-8	Murki	OHT-7 Completed	RM-1.6KM/1.655 DM-4.62KM/4.625	Yes (PBW-1). (PBW-2) (PBW-3)
34	BDR-8	Kherda (B)	OHT-7 Completed	RM-0.34KM/0.57 DM-2.35KM/2.35	Yes (BW-1.2)
35	BDR-8	Hokrana	OHT-7 Completed	RM-5.00Km/5.97 DM-4.26KM/4.26	Open Well
36	BDR-8	Nidoda	OHT-5	RM-4.135KM/4.24 DM-2.9KM/3.0	Yes KC-3 KC-2
37	BDR-9	Saigaon	OHT-7 Completed	RM-5.4Km/5.4 DM-4.37KM/4.37	Yes (PBW-1). (PBW-2). (PBW-4) KC-2, 3
38	BDR-9	K. Jawalga	OHT-7 Completed	RM-1.29Km/1.2 DM-2.42Km/2.42	Yes KC-1. KC-2
39	BDR-10	K. Chincholli	GLSR completed	RM-4.0Km/3.695 DM-13.0KM/10.76	Yes KC-1. (PBW-4). KC-2
40	BDR-11	Nagoora	OHT-7 Completed	RM-2.25Km/2.25 DM-4.38KM/3.49	Yes KC-1. (BW-12)
41	BDR-11	Kamthana	OHT-7 Completed	RM-4.0Km/4.0 DM-13.00KM/12.46	Yes KC-5. KC-2. KC-3. KC-9 No (PBW-3)
42	BDR-12	Manhalli	OHT-7 Completed	RM-3.42Km/3.42 DM-11.55KM/10.49	Open Well
43	BDR-13	Kohinoor	OHT-7 Completed	RM-4.8Km/4.80 DM-5.6KM/5.60	Yes (PBW-1) Yes (PBW-6)

	1	2	3	4	5	6
2	44	BDR-13	Kherda (B)	OHT-6	RM-2.2Km/2.2 DM-4.5Km/4.5	Yes (PBW-1). (BW-1)
1	45	BDR-14	Nirma	OHT-7 Completed Sump Completed	RM-5.5Km/5.5 DM-12.0Km/12.0	Yes KC-1. (PBW-8). KC-3 (PBW-5) KC-4. (PBW-7)
1	46	BDR-15	Hallikhed (B)	OHT-7 Two OHT Completed	RM-Started DM-27.00Km/25.83	Open Well
1	47	BDR-16	Wadgaon-I.	OHT-7 Completed	RM-4.30Km/4.30 DM-4.04Km/4.04	Yes KC-3. (PBW-1), (PBW-2)
3	48	BDR-16	Kamalnagar	OHT-7 Completed	RM-5.04Km/5.04 DM-11.86Km/11.86	Yes (PBW-4). (PBW-1) (PBW-7). (PBW-1), (PBW-3). (PBW-5)
3	49	BDR-16	Kalgapur	OHT-7 Completed	RM-2.0Km/2.0 DM-2.23Km/2.23	Yes KC-1 (PBW-1)
3	50	BDR-17	Gadgi	OHT-7 Completed	RM-2.124Km DM-1.9Km	Yes (PBW-2). (PBW-1)
3	51	BDR-17	Chillargi MS 2	OHT-7 Completed	RM-0.61/0.800 DM-5.80/5.885	New Borewell is drilled
3	52	BDR-17	Chimkod	OHT-7 Completed	RM-1.10/1.20 DM-4.0/4.840	Yes (PBW-3)
3	53	BDR-18	Hippalgaon	OHT-7 Completed	RM-1.03Km/1.03 DM-2.55Km/2.55	Yes KC-1
3	54	BDR-18	Markal	OHT-7 Completed	RM-0.75Km/0.69 DM-2.99Km/3.02	Yes HP-4. Yes (BW-1)
3	55	BDR-18	Byalhalli	OHT-7 Completed	RM-0.8Km/0.79 DM-3.1Km/	Yes (PBW-1.2)
2	56	BDR-19	Sonala MS 1	OHT-7 Completed	RM-6.15Km/6.15 DM-3.75Km/3.60	Yes KC-2. KC-3
2	57	BDR-19	Nittur (B) MS 1	OHT-7 Completed	RM-1.78Km/1.70 DM-8.40Km/8.40	Yes KC-1. KC-3 Yes KC-2
3	58	BDR-20	Yarandgi	OHT-7 Completed	RM-1.200 Km/1.375 DM-3.400 Km/3.54	Yes BW-(pp). (PBW-3) No (PBW-2)
3	59	BDR-20	G. Chincholli	OHT-7 Completed	RM-0.620 Km/0.620 DM-3.00Km/3.115	Yes (PBW-1)
3	60	BDR-20	Warwatti (B)	OHT-6	RM-4.00 Km/4.15 DM-6.00 Km/6.525	Yes (PBW-1). (PBW-3) Yes KC-2
2	61	BDR-21	Bagdal	Land Disput.	RM- DM-	KC-2. KC-3. KC-4 KC-5, PBW-5 Sump 1CP
2	62	BDR-21	Yadlapur	OHT-5	RM- DM-	BW-8 (Newly drilled)
2	63	BDR-22	Bellura	OHT-1	RM- DM-	PBW-2. PBW-4. BW-1
2	64	BDR-22	Satholi	OHT-3	RM- DM-	PBW-1
1	65	BDR-23	Rajeshwar	OHT-5	RM- 3.00Kms DM- 3.00Kms	PBW-3. KC-1.KC-2. KC-3. 1 Sump. KC-4. KC-5. KC-6. KC-7. KC-8
2	66	BDR-24	Chintaki	-	RM- DM-	PBW-1.PBW-2.PBW-3 Sump- 1No.
2	67	BDR-24	Chondi Mukhed	-	RM- DM-	PBW-2. PBW-3
1	68	BDR-25	Belura	OHT-1	RM- DM-	PBW-1.PBW-2. PBW-3, PBW-4. Sump -1No.

1	2	3	4	5	6
69	BDR-25	Sastapur	OHT-1	RM- DM-	POW-1, POW-2
70	BDR-26	Ladha	OHT-2	RM- DM-	PBW-1, PBW-2, PBW-3
71	BDR-26	Ucha	OHT-5	RM- 0.9 DM- 2.6	PBW-1, PBW-2, PBW-3
72	BDR-27	Rolla	OHT-1	RM- DM-	PBW-2
73	BDR-27	Naryanapur	OHT-1	RM- DM-	PBW-4, KC-3, POW-1, POW-3, 1 Sump, 1 CP
74	BDR-28	Beeri (B)	OHT-1	RM- DM-	PBW-1, PBW-3
75	BDR-28	Mehkar	OHT-5	RM- DM-	PBW-2, KC-1, KC-2, KC-4, KC-5
76	BDR-29	Sonkera	-	RM- DM-	PBW-2, KC-2, BW-1
77	BDR-29	Warwatti (K)	OHT-1	RM- DM-	KC-1, KC-2

Note: OHT-1:- Foundation
OHT-2:- G.L Bracing Beam
OHT-3:- 2nd Bracing Beam
OHT-4:- 3rd Bracing Beam
OHT-5:- Bottom Ring Beam & Slab
OHT-6:- Side Wall
OHT-7:- Dome

MS 1 First Mile Stone
MS 2 Second Mile Stone
MS 3 Third Mile Stone

BB Bracing Beam
GL Ground Level
PSBW Proposed Shallow Borewell
BRB & S Bottom Ring Beam & Slab


DISTRICT MANAGER
ICT PVT LTD
BIDAR.

FORMAT-6

PHYSICAL PROGRESS FOR REMAINING WATER SUPPLY COMPONENTS

District: Bidar

For the month of December-99

Sl. No	Package	WATER SUPPLY COMPONENTS IN NOS												REMARKS
		HP		ST		CS		DB		CT		WP		All works are proposed under milestone 1.2 & 3
		T	A	T	A	T	A	T	A	T	A	T	A	
1	1	-	-	25	35	-	-	11	35	5	18	34	58	
2	2	-	-	42	32	-	-	32	40	17	17	100	82	
3	3	-	-	33	46	-	-	16	16	8	8	51	-	
4	4	-	-	62	-	-	-	43	-	22	-	135	63	
5	5	-	-	32	32	3	-	40	29	22	22	127	70	
6	6	-	-	26	-	-	-	23	23	11	-	75	-	
7	7	-	-	18	-	5	-	23	-	11	-	75	-	
8	8	-	-	23	16	-	-	23	-	11	-	70	58	
9	9	-	-	30	30	-	-	17	17	8	8	58	-	
10	10	-	-	26	26	-	-	13	13	7	7	44	50	
11	11	-	-	31	25	6	-	19	19	11	11	72	72	
12	12	-	-	24	24	1	-	24	24	10	10	64	60	
13	13	-	-	48	48	-	-	16	16	7	9	50	-	
14	14	-	-	26	26	4	-	16	16	9	9	56	-	
15	15	-	-	84	84	-	-	38	38	19	19	128	60	
16	16	-	-	65	55	-	-	26	26	14	14	95	95	
17	17	-	-	36	-	-	-	18	-	1	-	65	-	
18	18	-	-	17	17	4	-	16	16	9	9	51	-	
19	19	-	-	9	9	-	-	15	15	7	7	47	-	
20	20	-	-	7	7	-	-	20	20	12	12	70	40	
			Total	664	512	23	-	449	363	221	180	1467	708	

HP - Hand pump ST - Stand post CS - Cistern
CT - Cattle Trough WP - Washing Platform DB - Dust bin


DISTRICT MANAGER
ICT PVT LTD
BIDAR

INTERCONTINENTAL CONSULTANT AND TECHNOCRATS PVT. LTD.

KIRWS AND ESP PHASE-II PACKAGE-II

(WORLD BANK ASSISTANCE)

1. Hydraulics testing of PVC Pipes.

DISTRICT : Bidar

Sl. No.	Date of testing	Package No.	Name of Village	Components tested											Remarks
				RM in km		DM in km		OHT				Chainages		OK/ not OK	
								Inlet pipes		outlet pipes		RM KM	DM KM.		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
				T	A	T	A	T	A						
1	29-11-98	BDR-2	Hedgapur	5.19	4.14	5.24	2.1	-	-	-	-	0 to 4.14	0.to 2.1	OK	Comm./H.O
2	29-11-98	BDR-2	Santhapur	4.36	4.31	6.44	2.0	-	-	-	-	0. to 2.1	0 to 4.3	OK	
3	3-12-98	BDR-2	Dapka	1.23	1.2	3.89	3.8	-	-	-	-	0 to 2	0 to 1.2	OK	
4	3-12-98	BDR-2	Kathagoan	1.59	1.6	2.71	2.7	-	-	-	-	0 to 1.6	0 to 2.7	OK	
5	28-11-98	BDR-2	Khead	1.9	1	2.64	2.5	-	-	-	-	0 to 1	0 to 2.5	OK	
6	3-12-98	BDR-2	Doangoan	0.85	0.25	4.04	3.9	-	-	-	-	0 to 0.25	0 to 3.9	OK	
7	5-11-98	BDR-3	Aliamber	2.4	2.24	5.38	4.9	-	-	-	-	0 to 2.24	0 to 4.9	OK	
8	5-11-98	BDR-3	Hungarga	12.0	10.5	2.54	1.5	-	-	-	-	0 to 10.5	0 to 1.5	OK	
To 8/11/98															
9	7-11-98	BDR-3	Eklar	1.25	1.15	3.23	3.00	-	-	-	-	0 to 1.25	0 to 3.00	OK	Comm./H.O
10	10-12-98	BDR-6	Shamthabad	1.63	1.5	4.93	3.00	-	-	-	-	0 to 1.5	0 to 3.00	OK	-do-
11	9-12-98	BDR-6	Nagankara	3.3	3.3	3.39	2.00	-	-	-	-	0 to 3.30	0 to 2.00	OK	
12	1-12-98	BDR-6	Aurad(s)	4.8	3.94	6.19	3.00	-	-	-	-	0 to 3.94	0 to 3.00	OK	
13	4- 12-98	BDR-6	Kanaji	1.14	0.5	4.98	2.75	-	-	-	-	0 to 0.5	0 to 2.75	OK	
14	5-12-98	BDR-9	Saigaon	5.5	3.7	4.37	1.3	-	-	-	-	0 to 3.7	0 to 1.3	OK	
15	6-12-98	BDR-9	K.Jawalga	1.29	1.2	2.42	2.2	-	-	-	-	0 to 1.29	0 to 2.2	OK	Comm./H.O
16	9-12-98	BDR-19	Nittur 'B'	3.1	1.5	8.4	7.80	-	-	-	-	0 to 1.5	0 to 7.8	OK	
17	6-12-98	BDR-10	K. Chincholi	3.00	3.00	10.00	10.00	-	-	-	-	0 to 3.0	0 to 10.00	OK	Comm./H.O
18	2-12-98	BDR-11	Nagora	2.25	2.00	3.49	3.00	-	-	-	-	0 to 2.00	0 to 3.00	OK	Comm./H.O
19	4-12-98	BDR-11	Kamthana	4.03	2.0	12.46	11.00	-	-	-	-	0 to 2.00	0 to 11.00	OK	
20	14-12-98	BDR-16	Wadagaon	4.29	4.0	4.04	3.0	-	-	-	-	0 to 4.00	0 to 3.00	OK	
21	15-12-98	BDR-16	Kalagapur	2.56	2.0	2.23	2.25	-	-	-	-	0 to 2	0 to 2.25	OK	
22	15-12-98	BDR-16	Kamalnagar	5.5	2.0	11.86	11.00	-	-	-	-	0 to 2	0 to 11.00	OK	
23	28-11-98	BDR-18	Hippalgaon	6.9	1.03	2.7	2.55	-	-	-	-	0 to 0.73	0.to 3.1	OK	Comm./H.O
24	25-11-98	BDR-18	Markal	9.68	0.69	3.38	2.23	-	-	-	-	0 to 3.65	0 to 2.65	OK	
25	30-11-98	BDR-18	Byalahalli	6.75	0.73	3.69	3.1	-	-	-	-	0 to 0.73	0.to 3.1	OK	
26	11-12-98	BDR-19	Sonal	5.4	3.6	3.6	2.65	-	-	-	-	0 to 3.65	0 to 2.65	OK	
27	11-12-98	BDR-19	Nittur 'B'	3.1	1.5	8.4	7.8					0 to 1.5	0 to 7.8	OK	

District Manager ICT PVT. LTD. Bidar

INTERCONTINENTAL CONSULTANT AND TECHNOCRATS PVT. LTD.
KIRWS AND ESP PHASE-II PACKAGE-II

MONTH : December 1999

DISTRICT : Bidar

2. List of deficit Contractors

Sl. No.	Package No.	No. of Villages	Name of the Contractor	Contract value	Date Start	Target as 24-9-99	Achievement to end of MS Cumulative	Shortfall in Progress in MS Cumulative		Shortfall in Physical status of work	Delay attributed to Department /Contractor
								Amount	%		
1	2	3	4	5	6	7	9	10	11	12	13
1	BDR-5	1	Satish Guttedar	113.14	25/3/98	113.14	102.12			OHT Mangalgi	Contractor
2	BDR-6	4	KSCC	87.24	06/04/98	87.24	63.45			OHT at Kanji	Contractor
3	BDR-8	4	KSCC	104.78	06/04/98	104.78	79.84			OHT Nidoda	Contractor
4	BDR-13	2	Baswaraj R Sajjan	49.65	16/3/98	49.65	43.67			OHT Kherda	Contractor
5	BDR-20	3	Satish Guttedar	53.48	25/3/98	53.48	35.28			OHT Warwatti(B)	
6	BDR-21	2	Kotarki Shankar	43.83		43.83				All works	Contractor
7	BDR-22	2	Hanumant Rao Khoba	25.76		25.76				All works	Contractor
8	BDR-23	1	Dhanraj Tallampally	50.06	20/5/99	50.06	13.65			All works	Contractor
9	BDR-24	2	Hanumant Rao Khoba	40.86	25/6/99	40.86				All works	Contractor
10	BDR-25	2	P.Basaiah & Sons	70.61		70.61	13.33			All works	Contractor
11	BDR-26	2	Premanent Prestress	26.31	25/5/99	26.31				All works	Contractor
12	BDR-27	2	P.Basaiah & Sons	57.25		57.25				All works	Contractor
13	BDR-28	2	Kotarki Shankar	46.31		46.31				All works	Contractor
14	BDR-29	2	Satish Guttedar	24.76		24.76				All works	Contractor


District Manager
ICT Pvt. Ltd
Bidar

INTERCONTINENTAL CONSULTANT AND TECHNOCRATS PVT. LTD.
KIRWS AND ESP PHASE-II PACKAGE-II
(WORLD BANK ASSISTANCE)

MONTH : December 1999

DISTRICT : Bidar

(5) List of Agencies on Whom penal action has been recommended.

Sl. No.	Package No.	No. of Villages	Name of Contractor	Contract Value	Date of Start	End of Milestone W#III	Name of Scheme/ Villages	Financial cumulative for Milestone W#III			status of work	Details of Penal action	Remarks
								T	A	Shortfall %			
1	BDR-4	5	Meera & Ceiko	112.15	23/3/98	29/2/99	H.Tugaon	52.97	31.51	40.77	OHT completed	Rs.25000/-	Recovered
							Bhatambra						
							Dhannura						
							Wanjarkhed						
							Chalkapur						
2	BDR-2	6	H.A.Phulse	107.77	01/09/98	1/2/2000	Hedgapura	50.00	25	50.00	OHT Completed	Rs. 25000/-	Recovered
							Santhapur						
							Khed						
							Kathagaon						
							Donagaon						
							Dapka						
3	BDR-5	1	Satish Guttedar	113.14	25/3/98		5 Villages	113.14	102.12	9.74	OHT Mangalgiri		
4	BDR-6	4	KSCC	87.24	06/04/98		4 "	87.24	63.45	27.27	OHT at Kanji		
5	BDR-8	4	KSCC	104.78	06/04/98		4 "	104.78	79.84	23.81	OHT Nidoda		
6	BDR-13	2	Baswaraj R Sajjan	49.65	16/3/98		2 "	49.65	43.67	12.05	OHT Kherda		
7	BDR-20	3	Satish Guttedar	53.48	25/3/98		3 "	53.48	35.28	34.04	OHT Warwatti(B)		
8	BDR-21	2	Kotarki Shankar	43.83	20/5/99		2 "	43.83	20.1		All works		
9	BDR-22	2	Hanumant rao Khoba	25.76	20/5/99		2 "	25.76	20.1		All works		
10	BDR-23	1	Dhanraj Tallampally	50.06	20/5/99		1 "	50.06	13.65	72.74	All works		
11	BDR-24	2	Hanumant rao Khoba	40.86	25/6/99		2 "	40.86	20.1		All works		
12	BDR-25	2	P.Basaiah & Sons	70.61	25/6/99		2 "	70.61	13.33	81.13	All works		
13	BDR-26	2	Premanent Prestress	26.31	25/5/99		2 "	26.31	15.00	40.7	All works		
14	BDR-27	2	P.Basaiah & Sons	57.25	25/6/99		2 "	57.25	20.2	100.7	All works		
15	BDR-28	2	Kotarki Shankar	46.31	25/6/99		2 "	46.31	20.2	100.7	All works		
16	BDR-29	2	Satish Guttedar	24.76	25/6/99		2 "	24.76	20.2	100.7	All works		


District Manager
ICT Pvt. Ltd., Bidar

**INTERCONTINENTAL CONSULTANT AND TECHNOCRATS PVT. LTD.
KIRWS AND ESP PHASE-II PACKAGE-II
(WORLD BANK ASSISTANCE)**

MONTH : December 1999
DISTRICT : Bidar

(6) Ranking of Contractors.

Sl. No.	Package No.	No. of Villages	Name of Contractor	Contract Value	Date of Start	Financial cumulative for Milestone I/II/III			Physical targets Achieved	Remarks on Quality of works as per item No.7 of W.B.Aide Memoire	RANKING
						T	A	Shortfall %			
1.	BDR-1	6	Satish. V. Guttedar	165.59	25-Mar-98	165.59	170.20		1 GLSR Completed 3-OHT is completed 2-GLSR Completed R.M - 18.80 KMs D.M - 34.45 KMs	Maintain Quality at the Instance of the Consultants.	B
2.	BDR-2	6	H.A. Phulse	107.77	09/Jan/1998	107.77	92.38	14.20	05-OHT's Completed 1-GLSR Completed RM - 13.94 kms DM - 24.1 kms		B
3.	BDR-3	3	H.A. Phulse	134.03	09/Jan/1998	134.03	144.82		2-OHT completed 1-GLSR Completed R.M - 16.38 kms D.M - 12.24 kms		B
4	BDR-4	5	Meera & Ceiko	112.15	23-Mar-98	112.15	117.54	21.58	4-OHT Completed 1-GLSR Completed R.M - 10.00 kms D.M - 25.93 kms		B

- 140 -

Sl. No.	Package No.	No. of Villages	Name of Contractor	Contract Value	Date of Start	Financial cumulative for Milestone I/II/III			Physical targets Achieved	Remarks on Quality of works as per item No.7 of W.B.Aide Memoire	RANKING
						T	A	Shortfall %			
5	BDR-5	5.	Satish . V. Guttedar	113.14	5-Mar-98	113.14	110.14	2.65	3-OHT's completed 1-OHT Bottom slab 1 GLSR completed R.M - 15.29 km D.M - 30.40 km		B
6	BDR-6	4.	KSCC Ltd.	87.24	06April/1998	87.24	55.84	35.99	2-OHT Completed 1-OHT Top Dome R.M - 9.13 kms D.M - 13.17 kms		B
7	BDR-7	3.	R. Maheswar Naidu	68.40	2-Mar-98	68.40	71.63		3-OHT completed R.M - 3.60 kms D.M - 17.92 kms		B
8	BDR-8	4.	KSCC Ltd.	104.78	06/April/1998	104.78	80.55	13.52	3-OHT Completed 1-OHT Side wall R.M - 11.04 kms D.M - 14.13 kms		B
9	BDR-9	2.	B.Ramësh	48.10	09/Jan/1998	48,10	47.84	0.55	2-OHT completed R.M - 6.60 kms D.M - 6.79 kms		B
10	BDR-10	1.	Dhanraj .S. Talampalli	66.24	9-Mar-98	66,24	76.00		1- GLSR completed R. M - 4.00 kms D.M - 13.00 kms		B

Sl. No.	Package No.	No. of Villages	Name of Contractor	Contract Value	Date of Start	Financial cumulative for Milestone I/II/III			Physical targets Achieved	Remarks on Quality of works as per item No.7 of W.B.Aide Memoire	RANKING
						T	A	Shortfall %			
11	BDR-11	2.	K.H. Phulse	87.40	17-Feb-98	87.40	92.04		2-OHT Completed R.M - 6.25kms D.M - 17.38 kms		B
12	BDR-12	1.	R. Maheshwar Naidu	43.52	12-Mar-98	43.52	40.62	-	1-OHT completed R.M - 3.42 D.M - 11.55		B
13	BDR-13	2.	Baswaraj R.Sajjan	49.65	16-Mar-98	49.65	55.49	-	1-OHT Completed 1-OHT Side wall R.M - 7.0kms D.M - 10.10 kms		B
14	BDR-14	1.	Basawaraj R.Sajjan	47.85	11-Mar-98	47.85	49.58	-	1 OHT completed R.M - 5.5km D.M - 12.00 km		B
15	BDR-15	1.	R.Maheshwar Naidu	132.89	25-Mar-98	132.89	115.73	12.92	2-OHT completed R.M - Started D.M - 27.04kms		B
16	BDR-16	3.	G.S. Kuberappa	122.54	17-Feb-98	122.54	103.96	15.16	3-OHT Completed R.M - 11.30kms D.M - 18.07 kms		B
17	BDR-17	3.	KLAC Ltd.	63.88	20-Jun-98	63.88	47.82	25.14	2-OHT Completed 1-OHT Top Dome U/P R.M - 2.724 kms D.M - 14.00 kms		B
18	BDR-18	3	B.Ramesh	43.65	25-Mar-98	43.65	45.53	-	3-OHT Completed R.M - 2.85 kms D.M - 8.64kms		B

Sl. No.	Package No.	No. of Villages	Name of Contractor	Contract Value	Date of Start	Financial cumulative for Milestone I/II/III			Physical targets Achieved	Remarks on Quality of works asper item No.7 of W.B.Aide Memoire	RANKING
						T	A	Shortfall %			
19	BDR-19	2.	B.Ramesh	53.97	25-Mar-98	53.97	58.38	-	2-OHT Completed R.M - 9.15 kms D.M - 12.00 kms		B
20	BDR-20	3.	Satish.V. Guttedar	53.48	25-Mar-98	53.48	44.96	15.94	2-OHT Completed 1-OHT Top Dome R.M - 9.91 KMs D.M - 10.75 KMs		B


 District Manager
 ICT Pvt. Ltd.
 Bidar.

1/42-

**INTEGRATED RURAL WATER SUPPLY AND
ENVIRONMENTAL SANITATION PROJECT
KARNATAKA
(World Bank Assistance)**

Phase II Package II Villages

PROGRESS REPORT

of Gulbarga District

For the Month of DECEMBER 1999

**INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD., NEW DELHI.
CONSULTANTS FOR CONSTRUCTION MANAGEMENT AND QUALITY CONTROL**

FORMAT - 3

PHYSICAL PROGRESS PACKAGE WISE FOR DECEMBER 1999

NAME OF DISTRICT : GULBARGA Phase-II

SI No	Package No.	No. of villa-ges	Name of contractor	Period of compl- -etion in months	Contract values in Rs. lakhs	Date of start	Mile stone	Financial Progress		Physical Progress												No. of schemes commis- -sioned	No. of scheme Prop- -sed	Remarks
								T	A in lakhs	S.P		C.P		R.M		D.M		OHT		Sump/ GLSR				
										T	A	T	A	T	A	T	A	T	A					
1	GLB-1	4	S.V.Guttedar	18	62.2	22-1-98	I	18	18	1	--	--	--	1	1.6	3	4.3	1	--	--	--			
							II	36	37.7	4	--	--	--	3	4.9	8	12.3	2	2	--	--			
							III	62.2	55.18	9	9	--	--	5	5	15	14	4	4	--	--			
2	GLB-2	4	M/s Coramandel Prescrete Pvt Ltd.	18	53	7-4-98	I	11	7.4	1	--	--	--	1	--	2	2	1	--	--	--			
							II	32	16.2	3	--	--	--	4	2.1	7	4.5	2	2	--	--			OHT 1 up
							III	53	35.9	5	6	--	--	6	5.7	12	11	4	4	--	--			
3	GLB-3	4	H.A.Phulse	18	88	4-4-98	I	17	39.6	2	--	--	--	2	6.2	4	11.7	1	--	--	--			
							II	53	54.9	5	7	--	--	6	8.6	13	18.4	3	3	--	--			
							III	88	69	8	7	--	--	10	9.2	21	18.4	5	4	--	--			OHT 1 up
4	GLB-4	3	S.M.Amerkhed	18	66.5	3-2-98	I	13	13	1	1	--	--	1	3.6	2	2.5	1	--	--	--			
							II	33	28.5	4	1	--	--	4	4.2	5	3.6	2	1	--	--			
							III	66.5	43.50	6	1	--	--	7	4.3	9	4.0	3	2	--	--			OHT 1 up
5	GLB-5	3	H.A.Phulse	18	95.8	8-4-98	I	20	46	1	--	--	--	2	1.6	2	3.5	--	--	--	--			
							II	58	62.5	3	2	--	--	5	6	7	6.8	1	--	--	--			
							III	95.8	77.28	5	2	--	--	9.5	8.5	12	11.6	2	2	--	--			
6	GLB-6	3	S.V.Guttedar	18	68.4	11-4-98	I	13	10.6	1	--	--	--	2	2	2	2.7	--	--	--	--			
							II	40	36.1	3	2	2	--	5	6	7	5.2	1	--	1/Nil	--			OHT 1 up
							III	68.4	58.5	5	7	2	2	8	8.6	12	11.7	2	1	1/Nil	--			
7	GLB-7	1	B.R.Sajjan	18	66.3	1-2-98	I	15	21.4	1	--	--	--	1	--	2	3	1	--	--	--			
							II	40	34.6	2	--	--	--	4	--	5	8	1	1	--	--			
							III	66.5	46.0	3	--	--	--	6.4	--	9	8	1	1	--	--			

FORMAT - 3

PHYSICAL PROGRESS PACKAGE WISE FOR DECEMBER 1999

NAME OF DISTRICT : GULBARGA Phase-II

Sl No	Package No.	No. of villa- ges	Name of contractor	Period of compl- etion in months	Contract values in Rs. lakhs	Date of start	Mile stone	Financial Progress		Physical Progress												No. of schemes commis- sioned	No. of scheme Prop- sed	Remarks
								T	A in lakhs	S.P		C.P		R.M		D.M		OHT		Sump/ GLSR				
										T	A	T	A	T	A	T	A	T	A	T	A			
8	GLB-8	2	M/s K.S.C.C	18	88.8	26-4-98	I																	
								18	33	2	--	--	--	2	4.5	3	3	1	1	--	--			
								54	67.2	5	8	1	2	5	5	10	12	2	2	1/nil	1/nil			
								88.8	90.32	8	8	2	2	8.3	7.9	16	14.20	3	3	1/nil	1/nil			
9	GLB-9	3	H.A.Phulse	18	63	16-4-98	I																	
								12	42.9	1	--	--	--	2	5.5	1	3.2	1	--	--	--			
								36	49	2	2	--	--	7	9.5	4	5.5	2	--	--	--			
								63	59.3	4	4	--	--	12	10.7	7	5.9	3	1	--	--			OHT 2 up
10	GLB-10	3	S.V.Guttedar	18	75.9	27-3-98	I																	
								13	26	3	--	--	--	1	2	3	3.6	--	--	--	--			
								38	40	8	5	--	--	4	3.2	8.2	10.3	1	--	Nil/1	1			
								75.9	55.20	13	13	--	--	7	6.9	13	11.9	2	2	1	--			
11	GLB-11	4	G.S.Kuberappa	18	107	10-4-98	I																	
								22	46	1	--	--	--	2	8.5	2	7.8	1	--	--	--			
								64	68.0	4	--	--	--	6	10	8	11	2	--	Nil/1	--			
								107	90.63	7	7	--	--	10	10	13	11	3	2	--	--			OHT 1 up
12	GLB-12	3	K.H.Phulse	18	59	12-5-98	I																	
								18	25	1	--	--	--	1	1	2	2.2	1	--	--	--			
								36	41.4	4	4	--	--	4	4	7	5	2	--	--	--			OHT 1 up
								59	41.44	6	4	--	--	6	4.2	11	8.7	3	1	--	--			
13	GLB-13	2	B.Ramesh	18	73.3	8-5-98	I																	
								15	28.0	1	--	--	--	1	4	2	5.2	--	--	--	--			
								44	47.2	4	--	1	--	4	4	7	5.2	1	--	1/Nil	--			
								73.3	56.98	7	1	2	--	8	5	11	7	2	--	1/Nil	--			OHT 2 up
14	GLB-14	4	K.H.Phulse	18	58.8	9-5-98	I																	
								11	23	1	--	--	--	1	2.9	2	6.4	1	--	--	--			
								35	29.3	4	2	--	--	3	3.8	7	6.4	2	1	--	--			
								58.8	49.68	6	4	--	--	6	4.5	11	9	4	3	--	--			OHT 1 up

FORMAT - 3

PHYSICAL PROGRESS PACKAGE WISE FOR DECEMBER 1999

NAME OF DISTRICT : GULBARGA Phase-II

Sl No	Package No.	No.of villa-ges	Name of contractor	Period of compl- -etion in months	Contract values in Rs. lakhs	Date of start	Mile stone	Financial Progress		Physical Progress												No.of schemes commis- -ioned	No. of scheme Prop- -sed	Remarks
								T	A	S.P		C.P		R.M		D.M		OHT		Sump/ GLSR				
								in lakhs		T	A	T	A	T	A	T	A	T	A	T	A			
										T	A	T	A	T	A	T	A	T	A					
15	GLB-15	4	K.H.Phulse	18	56	20-5-98	I	11	23.0	1	--	--	--	1	2.5	2	6.3	1	--	--	--			
							II	34	31.2	2	3	--	--	2	4.5	7	9.8	2	2	--	--			OHT 1 up
							III	56	49.38	4	3	--	--	4	4.9	11	10.2	4	3	--	--			
16	GLB-16	3	S. V. Guttedar	18	47	4-7-98	I	13	11.7	1	--	--	--	1	1.2	3	7.2	--	--	--	--			
							II	38	35.6	4	2	--	--	2	3.2	9	9.2	1	1	--	--			
							III	47	41.5	6	8	--	--	5	3.7	15	11.6	2	2	Nil/1	--			
17	GLB-17	3	G.S.Kuberappa	18	62.5	26-4-98	I	12	30	1	--	--	--	2	--	2	3.5	1	--	--	--			
							II	37	37.9	2	--	--	--	5	5.5	6	6.7	2	--	--	--			
							III	62.5	58.66	4	--	--	--	9	5.8	10	6.7	3	3	--	--			
18	GLB-18	3	H.S.Kumbar	18	55	9-7-98	I	11	11	1	--	--	--	1	1	2	3	--	--	--	--			
							II	33	17.5	3	--	1	--	4	4	7	8.2	1	--	Nil/1	--			OHT 1 up
							III	55	30	5	5	2	--	8	4	11	9.5	2	1	Nil/1	Nil/1			
19	GLB-19	3	K.H.Phulse	12	43.40	15-7-99	I	22.00	14.0	--	--	--	--	0.5	--	5	--	1	--	--	--			
							II	43.40	--	4	--	--	--	1.5	--	9.4	--	3	--	--	--			
20	GLB-20	3	Rajendra. Andral.	12	56	5-7-99	I	28	40.30	1	--	--	--	5	3	3	--	1	--	--	--			OHT 1 up
							III	56	--	4	--	--	--	13	10.9	9.5	2	3	2	--	--			
21	GLB-21	3	G. V. Pratapreddy	18	57	4-9-98	I	11.4	14.5	1	--	--	--	1	1	2	2	1	--	--	--			
							II	34	22.75	4	--	1	--	3	4	7	9.5	1	1	1/0	1/1			OHT 1 up
							III	57	37.80	7	7	2	2	5	--	12	--	2	1	1/1	1/1			
22	GLB-22	4	M/s Parmanent Prestress(P)Ltd.	12	54.7	21-3-99	I	27.34	14.51	3	--	--	--	2	2	4	--	1	1	--	--			OHT 3 up
							III	54.70	16.30	8	--	--	--	6	3.5	10.6	2	4	--	--	--			
23	GLB-23	3	M/s Parmanent Prestress(P)Ltd.	12	50.40	2-5-99	I	25.40	12.30	2	--	--	--	1	--	6	--	1	--	--	--			OHT 2 up
							III	50.40	13.62	4	--	--	--	4.6	--	12.4	--	3	--	--	--			

[Signature]
DIST. Mgr, ICT, Gulbarga-2

FORMAT-4

Name & address of DM :- J.D.Boli

C/o B.N.Patil

H.No 1-867/3-D

Venkatesh Nagar

Gulbarga. Ph. 35780

District : Gulbarga phase-II

For the month of December 1999

Sl No.	Package No.	Total No. of villages	Value of work in Rs	Name & address of contractor	Name and address of contractor personal	Name & address of Assistant Engineer	Date of award	Date of starting	Date of completion	Financial progress (Cumulative in Rs. Lakhs)						Expenditure during the month in lakhs
										M1		M2		M3		
										T	A	T	A	T	A	
1	GLB-1	4	62.2	Sri S.V.Guttadar PWD Class I contractor Trishul building ,MSK Mill road,Gulbarga.	-----	Er. Ram.Hanumanthrao H.No. 2-609,Navaranga Challi ,Jagat, Gulbarga.	13-1-98	22-1-98	22-7-99	18	18	36	37.7	62.2	55.18	--
2	GLB-2	4	53	M/s Coramandel Prestcrete Pvt Ltd. No.8-2-268/1/B/18,plot No 18,Aurora colony-11 Road No 3,Banjara hills Hyderabad - 500034.	-----	1. Er. D.S.Phadnis C/o M.D.Farooq D.No 1-1-13/1, Badi Darga Street,Chincholi. 2. Er. Shaliendra.Shahapur C/o Prathviraj Gowda Mansangal Gopan Gowda Mailapur base , Yadgir. 3. Rajeshkumar C/o M.D.Farooq D.No 1-1-13/1, Badi Darga Street , Chincholi.	31-3-98	7-4-98	7-10-99	11	7.43	32	16.20	53	35.9	--
3	GLB-3	4	88	Sri H.A.Phulse PWD Class I contractor H.No 8-1-191, Guru Nagar , Bidar.	-----	Er. S.B.Badiger C/o Mailarappa. Zamadar Karuna Nivas , Diggi base Shahapur.	28-1-98	4-4-98	4-10-99	17	39.6	53	54.9	88	69.00	--
4	GLB-4	3	66.5	Sri S.M.Amerkhed Engineer & Contractor MIG 32, Rampur road , Nijalingappa Nagar , Raichur - 584 101	-----	Er. Ravindra.G.Kalagi C/o Sharanbasappa.Patil Post : Javali (D) Tq: Aland Dist : Gulbarga.	13-1-98	3-2-98	3-8-99	13	13	33	28.5	66.5	43.5	7.30
5	GLB-5	3	95.8	Sri H.A.Phulse PWD Class I contractor H.No 8-1-191, Guru Nagar , Bidar.	-----	Er. S.B.Badiger C/o Mailarappa. Zamadar Karuna Nivas , Diggi base Shahapur.	29-1-98	8-4-98	8-10-99	20	46	58	62.5	95.8	77.28	--

FORMAT-4

Name & address of DM :- J.D.Boli

C/o B.N.Patil

H.No 1-867/3-D

Venkatesh Nagar

Gulbarga. Ph. 35780

District : Gulbarga phase-II

For the month of December 1999

Sl No.	Package No.	Total No. of villages	Value of work in Rs	Name & address of contractor	Name and address of contractor personal	Name & address of Assistant Engineer	Date of award	Date of starting	Date of completion	Financial progress (Cumulative in Rs. Lakhs)						Expenditure during the month in lakhs
										M1		M2		M3		
										T	A	T	A	T	A	
6	GLB-6	3	68.4	Sri S.V.Guttedar PWD Class I contractor Trishul building ,MSK Mill road,Gulbarga.	-----	1. Er. Rajashekhar.R.Mulge At post : Jawalga (J) Tq: Aland , Dist: Gulbarga. 2. Er. Mallikarjun.Madani Plot.No274,CIB colony, Glb.	17-2-98	11-4-98	11-10-99	13	10.6	40	36.06	68.4	58.50	5.1
7	GLB-7	1	66.3	Sri B.R.Sajjan PWD Class I contractor H.No.1-31/1A,Rajendra Nivas. Near Govt press Station road , Gulbarga.	-----	Er. Ravindra.G.Kalagi C/o Sharanbasappa.Patil Post : Javali (D) Tq: Aland Dist : Gulbarga.	13-1-98	1-2-98	1-8-99	15	21.4	40	34.60	66.3	46.0	--
8	GLB-8	2	88.8	General Manager M/s K.S.C.C Vivikanand Nagar , Gulbarga.	-----	Er. Sanjeev.Tirmal C/o Prakash.R.Biral Station area. Nalwar Tq: Chittapur , Dist : Glb.	16-3-98	26-4-98	26-10-99	18	33	54	67.2	88.8	90.32	--
9	GLB-9	3	63	Sri H.A.Phulse PWD Class I contractor H.No 8-1-191, Guru Nagar , Bidar.	-----	Er. Rajashekhar.Konek C/o Arun.Shantappa H.No 2-1-101/ A Jewargi , Dist : Gulbarga.	21-2-98	16-4-98	16-10-99	12	42.9	36	49	63	59.30	--
10	GLB-10	3	75.9	Sri S.V.Guttedar PWD Class I contractor Trishul building ,MSK Mill road,Gulbarga.	-----	1. Er. Rajashekhar.R.Mulge At post : Jawalga (J) Tq: Aland , Dist: Gulbarga. 2. Er. Ravindra.G.Kalagi C/o Sharanbasappa.Patil Post : Javali (D) Tq: Aland Dist : Gulbarga.	27-2-98	27-3-98	27-9-99	13	26	38	40.00	75.9	55.20	--
11	GLB-11	4	107	Sri G.S.Kuberappa PWD Class I contractor Parvati Nilay.Baswesh -war colony. Behind tahsil office Shahapur.	-----	1. Er. D.S.Phadnis C/o M.D.Farooq D.No 1-1-13/1, Badi Darga Street.Chincholi. 2. Er. Rajeshkumar (-do-)	27-3-98	10-4-98	10-10-99	22	46	64	68	107	90.63	--

FORMAT-4

Name & address of DM :- J.D.Boli
C/o B.N.Patil
H.No 1-867/3-D
Venkatesh Nagar
Gulbarga. Ph. 35780

District : Gulbarga phase-II

For the month of December 1999

Sl No.	Package No.	Total No. of villages	Value of work in Rs	Name & address of contractor	Name and address of contractor personal	Name & address of Assistant Engineer	Date of award	Date of starting	Date of completion	Financial progress (Cummulative in Rs. Lakhs)						Expenditure during the month in lakhs
										M1		M2		M3		
										T	A	T	A	T	A	
12	GLB-12	3	59	Sri K.H.Phulse PWD Class I contractor H.No 8-1-191, Guru Nagar , Bidar.	-----	Er. Vijaykumar.Srivastava C/o Gajanand Traders Hshanapur APMC Market yard , Shorapur.	4-5-98	12-5-98	12-11-99	18	25	36	41.4	59	41.44	--
13	GLB-13	2	73.3	Sri B.Ramesh PWD Class I contractor LIG 94 , KHB colony Bidar.	-----	Er. Sanjeev.Tirmal C/o Prakash.R.Biral Station area, Nalwar Tq: Chittapur , Dist : Glb.	4-5-98	8-5-98	8-11-99	15	28	44	47.2	73.3	56.98	--
14	GLB-14	4	58.8	Sri K.H.Phulse PWD Class I contractor H.No 8-1-191, Guru Nagar , Bidar.	-----	1. Er. Shaliendra.Shahapur C/o Prathviraj Gowda Mansangal Gopan Gowda Mailapur base , Yadgir. 2 Er. Chanappa.B.Kindiger C/o Basalingappa.Manager New siddeshwar lodging Station Bazar, Yadgir.	4-5-98	9-5-98	9-11-99	11	23	35	29.30	58.8	49.68	--
15	GLB-15	4	56	Sri K.H.Phulse PWD Class I contractor H.No 8-1-191, Guru Nagar , Bidar.	-----	1. Er. Sanjeev.Tirmal C/o Prakash.R.Biral Station area, Nalwar Tq: Chittapur , Dist : Glb. 2. Er. Mallikarjun.Madani Plot.No274,CIB colony,Glb	4-5-98	20-5-98	20-11-99	11	23	34	31.2	56	49.38	--
16	GLB-16	3	47	Sri S.V.Guttedar PWD Class I contractor Trishul building ,MSK Mill road.Gulbarga.	-----	Er. Vijaykumar.Srivastava C/o Gajanand Traders Hshanapur APMC Market yard , Shorapur.	27-2-98	27-3-98	27-9-99	13	11.7	38	35.6	47.0	41.5	-- 0.70

FORMAT-4

Name & address of DM :- J.D.Boli

C/o B.N.Patil

H.No 1-867/3-D

Venkatesh Nagar

Gulbarga. Ph. 35780

District : Gulbarga phase-II

For the month of December 1999

SI No.	Package No.	Total No. of villages	Value of work in Rs	Name & address of contractor	Name and address of contractor personal	Name & address of Assistant Engineer	Date of award	Date of starting	Date of completion	Financial progress (Cumulative in Rs. Lakhs)						Expenditure during the month in lakhs
										M1		M2		M3		
										T	A	T	A	T	A	
17	GLB-17	3	62.5	Sri G.S.Kuberappa PWD Class I contractor Parvati Nilay,Baswesh -war colony, Behind tahsil office Shahapur.	-----	Er. Rajashekhar.Konek C/o Arun.Shantappa H.No 2-1-101/ A Jewargi , Dist : Gulbarga.	17-4-98	26-4-98	26-10-99	12	30	37	37.93	62.5	58.66	8.11
18	GLB-18	3	55	Sri H.S.Kumbar. PWD Class I contractor C/o S.V.Seelvant H.No 10-E-1049 , behind Indira hospital . Public Garden road Gulbarga.	-----	1. Er. Rajeshkumar C/o M.D.Farooq D.No 1-1-13/1, Badi Darga Street,Chincholi. 2. Er. Joyti BabuRao.K At Post : Keriambalga Tq : Aland. Dist: Gulbarga.	19-6-98	9-7-98	9-1-2000	11	11	33	17.5	55	30	--
19	GLB-19	3	43.40	Sri K.H.Phulse PWD Class I contractor H.No 8-1-191, Guru Nagar , Bidar.	-----	1. Er. Shaliendra.Shahapur C/o Prathviraj Gowda Mansangal Gopan Gowda Mailapur base , Yadgir.	2-7-99	15-7-99	15-7-200	22.00	14.0	43.40	--	--	--	--
20	GLB-20	3	56	Rajesndra.Andral Engineer & contractor Behind Hotel Lake view Sharan Nagar,Gulbarga.	-----	Er. Santoshkumar.Totnalli C/o Venkatesh Marketing 1-194 ,Behind old I.B Station. road , Gulbarga - 585102.	--	5-7-99	5-7-2000	28	40.30	56	--	--	--	--
21	GLB-21	3	57	Sri G.V.Pratapreddy Engineer & contractor opp: A.P.Chest hospital S.R.Nagar , Hyderabad.	-----	1. Er. Sharanbasappa. M. Jampani. Brahampur , Gulbarga.	1-9-98	4-9-98	4-3-2000	11.4	14.5	34	22.75	57	37.80	--

FORMAT-4

Name & address of DM :- J.D.Boli
C/o B.N.Patil
H.No 1-867/3-D
Venkatesh Nagar
Gulbarga. Ph. 35780

District : Gulbarga phase-II

For the month of December 1999


SI No.	Package No.	Total No. of villages	Value of work in Rs	Name & address of contractor	Name and address of contractor personal	Name & address of Assistant Engineer	Date of award	Date of starting	Date of completion	Financial progress (Cumulative in Rs. Lakhs)						Expenditure during the month in lakhs
										M1		M2		M3		
										T	A	T	A	T	A	
22	GLB-22	4	54.7	M/s Paramenent Prestress Pvt Ltd. Opp Shivasharan Sankiran. Court road Gulbarga.	-----	1. Er. Sadashiva.Yelgod S/o Y.L.Siddramappa H.No 1-1495/2 (C) Godutai Nagar, Jewargi rd, Gulbarga. 2 Er. Chanappa.B.Kindiger C/o Basalingappa.Manager New siddeshwar lodging Station Bazar, Yadgir.	13-3-99	21-3-99	21-3-200	27.34	16.30	54.7	--	--	--	--
23	GLB-23	3	50.40	M/s Paramenent Prestress Pvt Ltd. Opp Shivasharan Sankiran. Court road Gulbarga.	-----	1. Er. Sadashiva.Yelgod S/o Y.L.Siddramappa H.No 1-1495/2 (C) Godutai Nagar, Jewargi rd, Gulbarga. 2. Er. Ram.Hanumanthrao H.No. 2-609,Navaranga Challi ,Jagat, Gulbarga.	26-4-99	2-5-99	2-5-2000	25.4	13.62	50.4	--	--	--	--


(Er. J.D.Boli)
DM, ICT Pvt Ltd
Gulbarga.

FORMAT - 5

**VILLAGEWISE PHYSICAL PROGRESS FOR DECEMBER 1999
DISTRICT : GULBARGA.**

Sl. No.	Package No.	Village Name	Status				Whether source established Yes / No	Hydraulic testing of pipes laid
1	GLB-1	S.Saradagi 2 nd m.stone	OHT1 - SP- 3 RM- T A 1.3 1	OHT2- Completed Sump- Nil CP- Nil DM- T A 6.2 6.0	Yes		Hydraulic testing of pipes laid done.	
	GLB-1	Kumsi 3 rd m.stone	OHT1 - SP- 2 RM- T A 1.2 1.30	OHT2- Completed. Sump- Nil CP- Nil DM- T A 3.15 3.00	Yes		-- do --	
	GLB-1	Dasatapur 1 st m.stone (Commissioned)	OHT1 - SP- 2 RM- T A 1.3 1.3	OHT2- Completed Sump- Nil CP- Nil DM- T A 1.5 1.5	Yes		-- do --	
	GLB-1	Arunkal 3 rd m.stone	OHT1 - SP- 2 RM- T A 1.40 1.40	OHT2- Completed Sump- Nil CP- Nil DM- T A 3.60 3.50	Yes		-- do --	
2	GLB-2	Ranjole 2 nd m.stone (Commissioned)	OHT1 - SP- 1 RM- T A 2.85 2.8	OHT2- Completed Sump- Nil CP- Nil DM- T A 3.10 3.0	Yes		-- do --	
	GLB-2	Dugnoor 1 st m.stone	OHT1 - SP- 2 RM- T A 0.660 0.50	OHT2- Completed Sump- Nil CP- Nil DM- T A 2.22 2.0	Yes		-- do --	
	GLB-2	Kallur raod 3 rd m.stone	OHT1 - SP- 1 RM- T A 0.18 0.40	OHT2- Completed. Sump- Nil CP- Nil DM- T A 3.3 3.0	Yes			
	GLB-2	Degalmadi 3 rd m.stone	OHT1 - SP- 2 RM- T A 2.29 2.00	OHT2- Completed CP- Nil DM- T A 3.50 3.00	Yes			



FORMAT - 5

VILLAGEWISE PHYSICAL PROGRESS FOR DECEMBER 1999 DISTRICT : GULBARGA.

Sl. No.	Package No.	Village Name	Status				Whether source established Yes / No	Hydraulic testing of pipes laid
3	GLB-3	Kakkasagera 2 nd m.stone	OHT1 - SP- 1 RM- T 2.17	A 2.20	OHT2- Completed Sump- Nil CP- Nil DM- T 3.30	A 3.0	Yes	Hydraulic testing of pipes laid done.
	GLB-3	Gundhalli tanda 1 st m.stone	OHT1 - SP- 1 RM- T 2.56	A 3.06	OHT2- Completed Sump- Nil CP- Nil DM- T 2.30	A 2.40	Yes	Hydraulic testing done
	GLB-3	Gundhalli main 1 st m.stone	OHT1 - SP- 1 RM- T 1.0	A 0.20	OHT2- Completed Sump- Nil CP- Nil DM- T 2.3	A 2.0	Yes	-- do --
	GLB-3	Mudbole 3 rd m.stone	OHT1 - SP- 2 RM- T 2.56	A 2.80	OHT2- Completed Sump- Nil CP- Nil DM- T 6.76	A 6.0	Yes	-- do --
	GLB-3	Mudnoor K 3 rd m.stone	OHT1-foundation completed. SP- 2 RM- T 1.52	A 0.90	OHT2- Staging in progress Sump- Nil CP- Nil DM- T 6.70	A 5.00	Yes	-- do --
4	GLB-4	Tadakal 3 rd m.stone	OHT1 - SP- Nil RM- T 1.60	A Nil	OHT2- Bottom slab in progress. Sump- Nil CP- Nil DM- T 4.80	A Nil	No	No
	GLB-4	Kerimbarga 1 st m.stone	OHT1 - SP- 1 RM- T 4.24	A 4.3	OHT2- Completed Sump- Nil CP- Nil DM- T 2.0	A 2.4	Yes	Hydraulic testing of pipes laid done.
	GLB-4	Teerth 2 nd m.stone	OHT1 - SP- Nil RM- T 0.69	A Nil	OHT2- Completed. Sump- Nil CP- Nil DM- T 2.20	A 1.60	Yes	-- do --

FORMAT - 5

**VILLAGEWISE PHYSICAL PROGRESS FOR DECEMBER 1999
DISTRICT : GULBARGA.**

Sl. No.	Package No.	Village Name	Status	Whether source established Yes / No	Hydraulic testing of pipes laid
5	GLB-5	Rajankollur 2 nd m.stone	OHT1 - SP- Nil RM- T A 5.92 5.90 OHT2- Completed. Sump- Nil CP- Nil DM- T A 7.02 7.0	Yes	Hydraulic testing of pipes laid done.
	GLB-5	Gundalgera 3 rd m.stone	Existing GLSR SP- Nil RM- T A 2.25 1.20 Sump- Nil CP- Nil DM- T A 2.65 2.6	Yes	No
	GLB-5	Bapparga 1 st m.stone	OHT1 - SP- 2 RM- T A 1.36 1.40 OHT2- Completed Sump- Nil CP- Nil DM- T A 2.04 2.00	Yes	No
6	GLB-6	Badadal 1 st m.stone (Commissioned)	Existing GLSR SP- 1 RM- T A 1.20 1.10 Sump- Nil CP- Nil DM- T A 2.68 2.70	Yes	No
	GLB-6	Mashal 3 rd m.stone	OHT1- SP- 5 RM-T A 2.82 2.00 OHT2- Completed Sump- Roof slab in progress CP- 2 DM- T A 6.47 6.30	Yes	No
	GLB-6	Astaga 2 nd m.stone	OHT1 - SP- 1 RM- T A 4.26 5.50 OHT2- Side wall in - progress. Sump- Nil CP- Nil DM- T A 3.07 2.70	Yes	Hydraulic test conducted for the pipes laid.
7	GLB-7	Khajuri All 3 m.s	OHT1 - SP- Nil RM- T A 6.35 Nil OHT2- Completed Sump- Side wall in progress CP- Nil DM- T A 8.60 8.00	Yes	-- do --
8	GLB-8	D.Tegnoor 3 rd m.stone	OHT1 - SP- 2 RM- T A 1.29 0.50 OHT2- Completed. Sump- Nil CP- Nil DM- T A 3.30 2.00	Yes	Hydraulic testing of pipes laid done.

FORMAT - 5

VILLAGEWISE PHYSICAL PROGRESS FOR DECEMBER 1999 DISTRICT : GULBARGA.

Sl. No.	Package No.	Village Name	Status	Whether source established Yes / No	Hydraulic testing of pipes laid
	GLB-8	Nalwar main 1 st m.stone	OHT1 - SP- 4 RM- T A 5.80 5.70 OHT2- OHT Completed Sump- Completed CP- 2 DM- T A 8.85 8.00	Yes	Hydraulic testing of pipes laid done.
	GLB-8	Nalwar hamlet 2 nd m.stone	OHT1 - SP- 2 RM-T A 0.975 1.70 OHT2- OHT Completed Sump- Nil CP- Nil DM- T A 3.96 4.20	Yes	-- do --
9	GLB-9	Kukunoor 2 nd m.stone	OHT1 - SP- 2 RM- T A 2.19 2.00 OHT2- Top dome in progress Sump- Nil CP- Nil DM- T A 1.87 1.40	Yes	-- do --
	GLB-9	Yelwar 1 st m.stone	OHT1 - SP- 2 RM- T A 7.67 7.50 OHT2- Completed Sump- Nil CP- Nil DM- T A 3.20 3.00	Yes	-- do --
	GLB-9	Halgadla 3 rd m.stone	OHT1- SP- Nil RM- T A 1.70 1.20 OHT2-Sidewall in progress Sump- Nil CP- Nil DM- T A 1.43 1.50	No	-- do --
10	GLB-10	Nimbal 1 st m.stone (Comissioned)	GLSR-Completed Sump- Nil SP- 5 CP- Nil RM- T A DM- T A 3.67 3.50 4.07 4.30	Yes	-- do --
	GLB-10	Kadganchi 3 rd m.stone	OHT1 - SP- 6 RM- T A 2.60 Nil OHT2- Completed. Sump- Nil CP- Nil DM- T A 4.60 3.60	Yes	-- do --
	GLB-10	Madaki 2 nd m.stone	OHT1 - SP- 2 RM- T A 3.46 3.40 OHT2- OHT completed. Sump- Nil CP- Nil DM- T A 4.05 4.00	Yes	-- do --

FORMAT - 5

VILLAGEWISE PHYSICAL PROGRESS FOR DECEMBER 1999 DISTRICT : GULBARGA.

Sl. No.	Package No.	Village Name	Status	Whether source established Yes / No	Hydraulic testing of pipes laid
11	GLB-11	Ainapur 3 rd m.stone	GLSR- Roof slab in progress. Sump- SP- 2 CP- 2 RM- T A DM- T A 3.46 3.60 5.82 3.50	Partly established	Hydraulic testing of pipes laid done.
	GLB-11	Nagaidalai 2 nd m.stone	OHT1 - OHT2- Completed Sump- Nil progress. SP- 2 CP- Nil RM- T A DM- T A 2.19 2.10 1.86 1.80	Yes	-- do --
	GLB-11	Rudranoor 3 rd m.stone	OHT1 - OHT2-Staging in progress Sump- Nil SP- 1 CP- Nil RM- T A DM- T A 0.72 0.80 1.55 1.50	Yes	-- do --
	GLB-11	Chimmaidalai 1 st m.stone	OHT1 - OHT2- Completed. Sump- Nil SP- 2 CP- Nil RM- T A DM- T A 3.34 3.3 4.17 4.00	Yes	-- do --
12	GLB-12	Balwandagi 3 rd m.stone	OHT1- OHT2- Completed Sump- Nil SP- 2 CP- Nil RM- T A DM- T A 3.21 0.20 3.17 2.00	Yes	No
	GLB-12	Jeeratagi 2 nd m.stone	OHT-PCC laid OHT2- land under dispute. Sump- Nil SP- 1 CP- Nil RM- T A DM- T A 4.84 4.0 3.72 3.50	Yes	Hydraulic testing of pipes laid done.
	GLB-12	Ankalga 1 st m.stone	OHT1-foundation OHT2- excavation done Sump- Nil SP- 1 CP- Nil RM- T A DM- T A 0.270 Nil 3.91 3.20	Yes	No
13	GLB-13	Ravoor 1 st & 2 nd m.s	OHT1 - OHT2- Top dome in Sump- Nil progress. SP- Nil CP- Nil RM- T A DM- T A 1.54 1.00 6.40 2.20	No	Hydraulic testing of pipes laid done.

FORMAT - 5

VILLAGEWISE PHYSICAL PROGRESS FOR DECEMBER 1999 DISTRICT : GULBARGA.

Sl. No.	Package No.	Village Name	Status				Whether source established Yes / No	Hydraulic testing of pipes laid
	GLB-13	Bhimanhalli 3 rd m.stone	OHT1- SP- 1 RM- T A 5.45 4.00	OHT2- Bottom slab in Sump- Nil progress. CP- Nil DM- T A 4.76 4.00			Partly established	Hydraulic testing of pipes laid done.
14	GLB-14	Killankera 2 nd m.stone (Commissioned)	OHT1 - SP- 1 RM- T A 1.54 1.00	OHT2- Completed Sump- Nil CP- Nil DM- T A 2.26 2.20			No	-- do --
	GLB-14	Kotagera 1 st m.stone	OHT1 - SP- 1 RM- T A 1.75 1.50	OHT2- Completed. Sump- Nil CP- Nil DM- T A 3.86 3.20			Yes	-- do --
	GLB-14	Balched 3 rd m.stone 2.00 2.0	OHT1 - SP- 2 RM- T A 2.00 2.00	OHT2- Completed. Sump- Nil CP- Nil DM- T A 2.75 2.50			Yes	-- do --
	GLB-14	Kudlur 3 rd m.stone 0.30 Nil	OHT1-PCC laid SP- Nil RM- T A 0.30 Nil	OHT2- Staging in Sump- Nil progress CP- Nil DM- T A 1.81 1.10			Yes Flushed yiled & water test not received.	-- do --
15	GLB-15	Hagargundagi 3 rd m.stone	OHT- Foundation excavation done SP- Nil RM- T A 2.93 2.90	OHT2- Staging in Sump- Nil progress CP- Nil DM- T A 3.35 3.40			Yes	-- do --
	GLB-15	B.Tegnoor- 1 st m.stone	OHT1- SP- 1 RM- T A 0.165 0.50	OHT2- Completed. Sump- Nil CP- Nil DM- T A 2.295 2.00			Yes	-- do --
	GLB-15	Melkunda 2 nd m.stone (Commissioned)	OHT1 - SP- 1 RM- T A 0.285 0.60	OHT2- Completed. Sump- Nil CP- Nil DM- T A 1.71 1.90			Yes	-- do --

FORMAT - 5

VILLAGEWISE PHYSICAL PROGRESS FOR DECEMBER 1999 DISTRICT : GULBARGA.

Sl. No.	Package No.	Village Name	Status	Whether source established Yes / No	Hydraulic testing of pipes laid
	GLB-15	Mudbule 2 nd m.stone	OHT1- SP- 1 RM- T A 0.60 0.60 OHT2- Completed Sump- Nil CP- Nil DM- T A 3.15 2.90	Yes	Hydraulic testing of pipes laid done.
16	GLB-16	Devatkal 3 rd m.stone	GLSR- Masonry in progress. Sump- Nil SP- 2 CP- Nil RM- T A DM- T A 1.64 Nil 2.66 1.00	Yes	-- do --
	GLB-16	Devapur 2 nd m.stone	OHT1 - SP- 4 RM- T A 2.90 3.00 OHT2- Completed Sump- Nil CP- Nil DM- T A 7.285 6.00	Yes	-- do --
	GLB-16	Arkera 1 st m.stone (Commissioned)	OHT1 - SP- 2 RM- T A 0.43 0.70 OHT2- Completed. Sump- Nil CP- Nil DM- T A 4.37 4.60	Yes	-- do --
17	GLB-17	Kondagalli 2 nd m.stone	OHT1-PCC laid SP- Nil RM- T A 0.795 Nil OHT2- Completed. Sump- Nil CP- Nil DM- T A 2.53 1.00	No	
	GLB-17	H.Allapur 1 st m.stone	OHT1- SP- Nil RM- T A 7.65 5.80 OHT2- Completed Sump- Nil CP- Nil DM- T A 4.44 3.20	KC-7 to be flushed	Hydraulic testing of pipes laid done.
	GLB-17	Aurad 3 rd m.stone	OHT1- SP- Nil RM- T A 1.475 Nil OHT2- Completed. Sump- Nil CP- Nil DM- T A 2.50 2.50	Yes Water test awaited for PBW-3.	-- do --
18	GLB-18	Padasawwali 1 st m.stone	OHT1 - SP- 2 RM- T A 2.10 2.00 OHT2- Completed. Sump- Nil CP- Nil DM- T A 3.63 3.20	Yes	-- do --

FORMAT - 5

**VILLAGEWISE PHYSICAL PROGRESS FOR DECEMBER 1999
DISTRICT : GULBARGA.**

Sl. No.	Package No.	Village Name	Status	Whether source established Yes / No	Hydraulic testing of pipes laid
	GLB-18	Kolakunda 3 rd m.stone	GLSR- Completed. Sump- Nil SP- 2 CP- 1 RM- T A DM- T A 243 1.00 5.225 3.80	Yes	Hydraulic testing of pipes laid done.
	GLB-18	Raikod 2 nd m.stone	OHT1- OHT2- Staging in progress Sump- Nil SP- 1 CP- Nil RM- T A DM- T A 1.675 1.00 2.07 2.50	Yes	-- do --
19	GLB-19	Rampurhalli	OHT1-Excavation OHT2- Staging in in progress. Sump-Nil progress SP-Nil CP- RM- T A DM- T A 0.47 Nil 1.57 Nil	Yes	
	GLB-19	Honagunta	OHT1-Excavation OHT2- in progress. Sump- SP- Nil CP- RM- T A DM- T A 0.305 Nil 4.995 Nil	No	
	GLB-19	Jogur	OHT1-Excavation OHT2- Staging in in progress Sump- progress SP- Nil CP- RM- T A DM- T A 0.720 Nil 2.805 Nil	Yes	
20	GLB-20	Itga	OHT1-Excavation OHT2- in progress. Sump- SP- Nil CP- RM- T A DM- T A 0.180 Nil 2.815 Nil	Partly established	
	GLB-20	K.Bhosaga	OHT1- OHT2- Completed Sump- SP- Nil CP- RM- T A DM- T A 6.76 5.0 3.115 1.00	Yes	
	GLB-20	Magangera	OHT1 - OHT2-Completed Sump- SP- Nil CP- RM- T A DM- T A 6.435 5.90 3.60 1.00	Partly established	

FORMAT - 5

**VILLAGEWISE PHYSICAL PROGRESS FOR DECEMBER 1999
DISTRICT : GULBARGA.**

Sl. No.	Package No.	Village Name	Status	Whether source established Yes / No	Hydraulic testing of pipes laid
21	GLB-21	Chichansoor 2 nd m.stone	GLSR- Completed. Sump- Completed. SP- 4 CP- 2 RM- T A DM- T A 2.13 2.00 5.87 5.00	Yes	Hydraulic testing of pipes laid done.
	GLB-21	Sawaleshwar 1 st m.stone	OHT1- OHT2- OHT completed. Sump- Nil SP- 1 CP- Nil RM- T A DM- T A 1.00 0.90 2.65 2.60	Yes	-- do --
	GLB-21	Polakpalli 3 rd m.stone	OHT1-Raft in progress. OHT2- Bottom slab in progress Sump- CP- SP- 2 DM- T A RM- T A 4.32 1.9 1.72 1.00	Yes	-- do --
22	GLB-22	Hirolli	OHT1 - OHT2-Top dome in prog Sump- Nil -ress. SP- Nil CP- Nil RM- T A DM- T A 1.915 1.50 3.925 1.00	Yes	
	GLB-22	Buragapalli	OHT1- OHT2- Completed. Sump- Nil SP- Nil CP- Nil RM- T A DM- T A 2.28 2.00 2.55 1.00	Yes	
	GLB-22	Chintakunta	OHT1- OHT2- Staging in progress Sump- CP- SP- Nil DM- T A RM- T A 2.175 Nil 1.110 1	Yes	
	GLB-22	Chintapalli	OHT1-Excavation OHT2- in progress Sump- SP- Nil CP- RM- T A DM- T A 0.635 Nil 1.90 Nil	No	

FORMAT - 5

**VILLAGEWISE PHYSICAL PROGRESS FOR DECEMBER 1999
DISTRICT : GULBARGA.**

Sl. No.	Package No.	Village Name	Status	Whether source established Yes / No	Hydraulic testing of pipes laid
23	GLB-23	Kalgurthi	OHT1- SP- Nil RM- T A 1.44 Nil OHT2- Bottom slab in Sump- Nil progress. CP- Nil DM- T A 3.595 Nil	Yes	
	GLB-23	Salahalli	OHT1- SP- Nil RM- T A 2.34 Nil OHT2-Staging completed. Sump- Nil CP- Nil DM- T A 2.665 Nil	No	
	GLB-23	Bagodi	OHT1- SP- Nil RM- T A 4.795 Nil OHT2- Sump- Nil CP- Nil DM- T A 12.375 Nil	Yes	


 (Er. J.D.Boli)
 DM, ICT Pvt Ltd
 Gulbarga.

FORMAT -6

PHYSICAL PROGRESS OF REMAINING WATER SUPPLY COMPONENTS **Phase -II Gulbarga District**

For the month of December 99

Sl No.	Package No.	WATER SUPPLY COMPONENTS (TARGET)												Remarks
		HP		ST		CS		DB		CT		WP		
		T	A	T	A	T	A	T	A	T	A	T	A	
1	GLB-1	--	--	36	14	--	--	26	20	13	08	75	34	All works proposed under 3rd mile stone.
2	GLB-2	--	--	24	16	--	--	24	08	12	06	71	30	
3	GLB-3	--	--	31	10	--	--	23	12	12	06	73	40	
4	GLB-4	--	--	48	08	--	--	20	06	12	02	76	10	
5	GLB-5	--	--	26	10	--	--	26	16	08	06	45	30	
6	GLB-6	--	--	45	08	--	--	32	08	14	04	56	20	
7	GLB-7	--	--	24	--	--	--	13	10	06	04	40	20	
8	GLB-8	--	--	68	50	--	--	27	15	14	04	84	60	
9	GLB-9	--	--	33	07	--	--	13	06	07	04	41	20	
10	GLB-10	--	--	44	30	--	--	10	04	08	02	64	40	
11	GLB-11	--	--	26	15	--	--	21	10	10	06	64	40	
12	GLB-12	--	--	12	--	--	--	14	--	07	--	43	--	
13	GLB-13	--	--	53	--	--	--	30	--	13	--	87	--	
14	GLB-14	--	--	24	18	--	--	17	12	10	06	61	40	
15	GLB-15	--	--	31	13	--	--	17	08	09	04	51	20	
16	GLB-16	--	--	27	08	--	--	17	04	09	04	56	30	
17	GLB-17	--	--	17	06	--	--	12	06	07	04	41	40	
18	GLB-18	--	--	16	06	--	--	19	04	12	02	60	10	
19	GLB-19	--	--	39	--	--	--	21	--	09	--	58	--	
20	GLB-20	--	--	19	--	--	--	12	--	07	--	28	--	
21	GLB-21	--	--	09	--	--	--	17	--	08	--	58	--	
22	GLB-22	--	--	26	--	--	--	18	--	14	--	64	--	
23	GLB-23	--	--	26	--	--	--	14	--	07	--	43	--	


 (Er. J.D.Boli)
 DM , ICT Pvt Ltd
 Gulbarga.

INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD
KIRWS & ESP PHASE-II PACKAGE
(WORLD BANK ASSISTANCE)

Month : December 1999
District : Gulbarga

1. Hydraulic testing of PVC pipes.

Sl No.	Date of testing	Package No.	Name of village	Components tested										Remarks	
				RM in Km		DM in Km		OHT				Chainages	OK/ not OK ⊕		
								Inlet		Outlet					
				T	A	T	A	T	A	T	A				
1	11/98	GLB-1	1) S.Saradagi	1.3	0.6	6.0	5.0	--	--	--	--	--	O.K		
	11/98		2) Kumsi l.	1.2	1.2	3.2	2.5	--	--	--	--	--			
	11/98		3) Dasatapur	0.92	0.9	1.5	1.6	1	1	1	1	--			O.K
	11/98		4) Arunkal	1.4	1.0	3.7	2	--	--	--	--	--			O.K
2	11/98	GLB-3	1) Gundhalli main	0.2	0.2	2.5	1.57	--	--	--	--	--	O.K		
			Gundhalli tanda	3.5	2.5	2.4	2.4	--	--	--	--	--	O.K		
	11/98		2) Mudbole	2.5	2.8	6.7	6.0	--	--	--	--	--	O.K		
	11/98		3) Kakkasagera	2.2	2.2	3.3	3.0	--	--	--	--	--	O.K		
	11/98		4) Mudnoor.K	1.53	0.9	6	5	--	--	--	--	--	O.K		
3	1/99	GLB-4	1) Keriambalga	4.2	4.0	2.0	1.5	1	1	1	1	--	O.K		
			2) Teerth	0.62	--	2.2	1.60	--	--	--	--	--	O.K		
4	11/98 8/99	GLB-5	1) Rajankollur	5.9	5.27	7	5.3	--	--	--	--	--	O.K		
			2) Bapparga	1.4	0.86	2.1	2.0	--	--	--	--	--	O.K		
			3) Gundalgera	2.25	--	2.65	--	--	--	--	--	--	O.K		
5	3/99	GLB-7	1) Khajuri	6.3	--	8.7	6.0	--	--	--	--	--	O.K		
6	12/98	GLB-8	1) Nalwar	6.8	4.2	12.9	8.5	--	--	--	--	--	O.K		
			2) D.Tegnoor	1.3	--	3.3	0.6	--	--	--	--	--	O.K		
7	11/98	GLB-9	1) Yelwar	8.0	7.5	3.2	3.0	--	--	--	--	--	O.K		
			2) Kuknoor	2.2	2.0	2.0	--	--	--	--	--	--	O.K		
			3) Halagadla	1.7	--	1.5	1.45	--	--	--	--	--	O.K		
8	11/98	GLB-10	1) Nimbali	3.7	--	4	3.5	2	2	1	1	--	O.K		
			2) Madaki	--	--	--	--	--	--	--	--	--	--		
			3) Kadganchi	2.6	--	4.6	--	--	--	--	--	--	--		

1. Hydraulic testing of PVC pipes.

Month : December 1999

Sl No.	Date of testing	Package No.	Name of village	Components tested										Remarks
				RM in Km		DM in Km		OHT				Chainages	OK/ not OK ⊕	
								Inlet		Outlet				
				T	A	T	A	T	A	T	A			
9	11/98	GLB-11	1) Nagaidalai	2.2	2.14	1.8	1.6	--	--	--	--	--	O.K	
	11/98		2) Chimmaidalai	3.4	3.3	4.2	3.7	--	--	--	--	O.K		
	11/98		3) Ainapur	3.5	3.5	5.8	3.5	--	--	--	--	O.K		
10	11/98 & 12/98	GLB-12	1) Jeeratagi	4.8	4	3.7	3.5	--	--	--	--	--	O.K	
			2) Ankalga	0.3	--	3.9	1.0	--	--	--	--	O.K		
			3) Balwandagi	3.2	--	3.2	--	--	--	--	--	--	--	
11	12/98	GLB-13	1) Ravoor	2.6	--	6.4	1.4	--	--	--	--	--	O.K	
			2) Bhimanhalli	5.4	4.0	4.8	3.0	--	--	--	--	--	O.K	
12	11/98	GLB-14	1) Kudlur	0.3	--	1.8	0.9	--	--	--	--	--	O.K	
			2) Kotagera	1.7	0.8	3.9	2.0	--	--	--	--	--	O.K	
			3) Balched	2	2.0	2.8	1.5	1	1	1	1	--	O.K	
			4) Killankera	1.5	0.8	2.3	1.0	1	1	1	1	--	O.K	
13	12/98	GLB-15	1) Hagargundagi	2.9	2.9	3.4	3.4	--	--	--	--	--	O.K	
			2) B. Tegnoor	0.2	--	2.3	2.0	--	--	--	--	--	O.K	
			3) Melkunda	0.6	--	1.7	1.5	1	1	1	1	--	O.K	
			4) Mudbule	0.6	0.60	3.2	2.9	--	--	--	--	--	O.K	
14	3/99	GLB-16	1) Arkera	0.43	0.60	4.4	4.2	1	1	1	1	--	O.K	
			2) Devapur	2.9	2.5	7.3	5.5	--	--	--	--	--	O.K	
15	11/98	GLB-17	1) H. Allapur	7.6	5.5	4.4	3.2	--	--	--	--	--	O.K	
			2) Aurad	--	--	2.8	2.5	--	--	--	--	--	O.K	
16	2/99 27/7/99 26/7/99	GLB-18	1) Raikod	1.6	1.0	2.0	1.5	--	--	--	--	--	O.K	
			2) Padasawali	2.5	2.0	3.6	2.5	--	--	--	--	--	O.K	
			3) Kolkunda	2.43	1.0	5.2	2.8	--	--	--	--	--	O.K	
17	8/99	GLB-21	1) Chichansoor	2.1	2.0	5.8	5.0	--	--	--	--	--	O.K	
			2) Savaleshwar	1.0	0.9	2.6	2.0	--	--	--	--	--	O.K	
			3) Polakpalli	1.7	1.0	4.3	1.9	--	--	--	--	--	O.K	
18	17/9/99 18/9/99	GLB-2	1) Ranjole	2.85	1.9	3.1	3.4	1	1	1	1	--	O.K	
			2) Dugnoor	0.6	0.5	2.2	2.0	--	--	--	--	--	O.K	
19	1/10/99 to 3/10/99 5/10 to	GLB-6 6/10/99	1) Mashal	2.82	2.0	6.47	6.3	--	--	--	--	--	O.K	
			2) Badadal	1.20	1.0	268	2.70	--	--	--	--	--	O.K	

INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD
KIRWS & ESP PHASE-II PACKAGE
(WORLD BANK ASSISTANCE)

3. Statement of Bottlenecks.

Month : December 1999
District : Gulbarga

Sl. No.	Name of package / village	No of villages flushing to be done	No. of villages New borewells to be drilled	No. of open wells Shallow borewells to be drilled	OHT sites under disputes	SBC results awaited	Sump sites to be handed over	GLSR sites to be handed over	Awaiting Energisation for commissioned	Pressure testing (RM + DM) T A
1	GLB-1 1) S.Saradagi 2) Kumsi 3) Dasatapur 4) Arunkal	-- -- -- --	-- -- -- --	Nil	--	--	--	--	--	Hydraulic test conducted for the laid PVC pies vide format No 1.
2	GLB-2 1) Rajole 2) Dugnoor 3) Kallor road 4) Degalmadi	-- -- -- --	-- -- -- --	Nil	--	--	--	--	--	-- do --
3	GLB-3 1) Kakkasgera 2) Gundhalli main Gundhalli tanda 3) Mudbole 4) Mudnoor K	-- -- -- --	-- -- -- --	Nil	--	--	--	--	--	Hydraulic test conducted for the laid PVC pies vide format No 1
4	GLB-4 1) Teerth 2) Keriambalga 3) Tadakal	-- -- --	-- -- --	Nil Tadakal	--	--	--	--	--	-- do --
5	GLB-5 1) Rajankollur 2) Bapparaga 3) Gundalgera	-- -- --	-- Redrilling to be done for PBW-2	Nil	--	--	--	--	--	-- do --

3. Statement of Bottlenecks.

Month : December 1999
District : Gulbarga

Sl. No.	Name of package / village	No of villages flushing to be done	No. of villages New borewells to be drilled	No. of open wells Shallow borewells to be drilled	OHT sites under disputes	SBC results awaited	Sump sites to be handed over	GLSR sites to be handed over	Awaiting Energisation for commissioned	Pressure testing (RM + DM) T A
6	GLB-6 1) Badadal 2) Mashal 3) Astaga	-- -- --	--	Nil	--	--	--	--	--	Hydraulic test conducted for the laid PVC pipes vide format No 1.
7	GLB-7 1) Khajuri	--	--		--	--	--	--	--	-- do --
8	GLB-8 1) D.Tegnoor 2) Nalwar main Nalwar tanda	-- --	--	Nil	--	--	--	--	--	-- do --
9	GLB-9 1) Kuknoor 2) Yelwar 3) Halgadla	-- -- --	--	Nil Halgadla (1)	--	--	--	--	--	-- do --
10	GLB-10 1) Nimbali 2) Kadaganchi 3) Madaki	-- -- --	--	Nil	--	--	--	--	--	-- do --
11	GLB-11 1) Ainapur 2) Nagaidalai 3) Rudranoor 4) Chimmaldalai	-- -- -- --	--	Nil	--	--	--	--	--	-- do --

3. Statement of Bottlenecks.

Month : December 1999

District : Gulbarga

Sl. No.	Name of package / village	No of villages flushing to be done	No. of villages New borewells to be drilled	No. of open wells Shallow borewells to be drilled	OHT sites under disputes	SBC results awaited	Sump sites to be handed over	GLSR sites to be handed over	Awaiting Energisation for commissioned	Pressure testing (RM + DM) T A
12	GLB-12 1) Balwandagi 2) Jeeratagi 3) Ankalga	-- -- --	--	Nil	-- Jeeratagi Ankalga	--	--	--	--	Hydraulic test conducted for the laid PVC pipes vide format No 1.
13	GLB-13 1) Ravor 2) Bhimanhalli	-- --	-- Bhimanhalli	--	--	--	-- Bhimanhalli	--		-- do --
14	GLB-14 1) Killankera 2) Kotagera 3) Balched 4) Kudlur	-- -- -- --	--	Nil	--	--	--	--		-- do --
15	GLB-15 1) Hagargundagi 2) B.Tegnoor 3) Melkunda 4) Mudbule	-- -- -- --	--	Nil	--	--	--	--	--	-- do --
16	GLB-16 1) Devatkal 2) Devapur 3) Arker	-- -- --	--	Nil	--	--	--	--	--	-- do --
17	GLB-17 1) Kondagalli 2) H.Allapur 3) Aurad	-- -- --		Nil	--	--	--	--	--	-- do --

3. Statement of Bottlenecks.

Month : December 1999

District : Gulbarga

Sl. No.	Name of package / village	No of villages flushing to be done	No. of villages New borewells to be drilled	No. of open wells Shallow borewells to be drilled	OHT sites under disputes	SBC results awaited	Sump sites to be handed over	GLSR sites to be handed over	Awaiting Energisation for commissioned	Pressure testing (RM + DM) T A
18	GLB-18 1) Padasawali 2) Kolkunda 3) Raikod	-- -- --	--	Nil	--	--	--	--		Hydraulic test conducted for the laid PVC pipes vide format No 1.
19	GLB-19 1) Rampurhalli 2) Hunagunta 3) Jogur	-- -- --	-- --	Hungunta	--	--	--	--		
20	GLB-20 1) Itga 2) K.Bhosaga 3) Magangera	-- -- --	--	Nil	--	--	--	--	--	
21	GLB-21 1) Chichansoor 2) Savaleshwar 3) Polakpalli	-- -- --	--	Nil	--	--	--	--	--	Hydraulic test conducted for the laid PVC pipes vide format No 1.
22	GLB-22 1) Hirolli 2) Burgapalli 3) Chintkunta 4) Chintpalli	-- -- -- --	--	Nil	--	--	--	--	--	
23	GLB-23 1) Kalgurthi 2) Salahalli 3) Bagodi	-- -- --	--	Nil	--	--	--	--	--	

[Signature]
DM, ICT Pvt Ltd Gulbarga.

INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD
KIRWS & ESP PHASE-II PACKAGE
(WORLD BANK ASSISTANCE)

Month : December 1999
District : Gulbarga

4. List of works , the Agency is unlikely to achieve the mile stone targets.

Sl No.	Package No.	No. of villages	Name of contractor	Contract value	Date of start	End of Mile stone I / II / III	Name of scheme / villages	Financial cummulative for Mile stone I / II / III			Status of works	Remraks
								T	A	Shortfall %		
		No	Such Agencies	are at	present.							


DM, ICT Pvt Ltd
Gulbarga.

INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD
KIRWS & ESP PHASE-II PACKAGE
(WORLD BANK ASSISTANCE)

5. List of Agencies on whom penal action has been recommended.

Month : December 1999

District : Gulbarga

Sl No.	Package No.	No. of villa-ages	Name of contractor	Contract value Rs. in lakhs	Date of start	End of Mile stone I / II / III	Name of scheme / villages	Financial cummulative in lakhs for Milestone I/II/III			Status of works	Details of penal action	Remarks
								T	A	Short fall %			
1	GLB-2	4	M/s Coramandal Prestcrete(pvt) Ltd. Hyderabad	53.00	7/4/98	I- 7/10/98 II- 7/4/99 III-7/10/99	1) Ranjole 2) Dugnoor 3) Kallur rd 4) Degalmadi	I- 11 II- 32 III- 53	7.4 16.2 35.9	32.72% 49.37% 32.26%	In three (3)villages work is completed in all respects. In another one (1)village work is nearing completion. One village is commissioned. One village will be commis-sioned during Nov 99 and balance one village will be commissioned during Dec 99	The contractor has been informed to leavy the L.D in T.Off lett No. DM/ICT /GLB/2849-52 dt 23-9-99 till commissioning of all villages & again infomred in T.Off lett No. DM/ICT/ GLB/2987-89 dt 27-10-99.	Fine not recovered so far.
2	GLB-3	4	Sri H.A.Phulse Pwd class I cont Bidar.	88.00	4/4/98	I- 4/10/98 II- 4/4/99 III-4/10/99	1) Kakkasgara 2) Gundahalli main & tandra 3) Mudbule 4) Mudnoor k	I- 17 II- 53 III- 88	39.6 54.9 69.0	-- -- 21.59%	OHT, RM & DM completed in 3 villages. one village is commissioned. Another two villages are yet to be comm-issioned. In Mudnoor village OHT just started. RM & DM completed except in rocky out crop area.	The contractor has been informed to leavy the L.D in T.Off lett No. DM/ICT /GLB/2843-46 dt 23-9-99 from 4-10-99 to till comm-ssioning of all villages.	Fine not recovered so far.
3	GLB-6	3	Sri S.V.Guttedar Gulbarga.	68.4	11/4/98	I- 11/10/98 II-11/4/99 III-11/10/99	1) Badadal 2) Astaga 3) Mashal	I - 13 II - 40 III-68.4	10.6 36.6 54.0	18 % 7.6 % 21 %	Out of three villages one is commissioned. RM & DM except in rocky out crop & OHT in Mashal village is completed. RM and DM in Astga village completed & sidewall of OHT in progress.	L.D of Rs. 5000 /- is recovered in the R.A bill submitted during Oct 1999.	Lumpsum fine of Rs 5000/- recovered.


Continued.....

5. List of Agencies on whom penal action has been recommended.

Month : December 1999

District : Gulbarga

Sl No	Package No.	No. of villa-ages	Name of contractor	Contract value Rs. in lakhs	Date of start	End of Mile stone I / II / III	Name of scheme / villages	Financial cummulative in lakhs for Milestone I/II/III			Status of works	Details of penal action	Remarksss
								T	A	Short fall %			
4	GLB-11	4	G.S.Kuberrappa PwD class I cont Shahapur.	107.00	10/4/98	I- 10/10/98 II- 10/04/99 III-10/10/99	1) Rudranoor 2) Ainapur 3) Chimmada 4) Nagaidalai	I- 22 II- 64 III- 107	46 68 90.5	--- --- 15.42%	RM & DM in all the villages are completed. OHT in Chim-mmidalai & Nagaidalai completed. OHT in Rudranoor is nearing completion. GLSR at Ainapur is nearing completion. The Chimmidalai village will be commissioned by the end of 1999.	The contractor has been informed to leave the L.D in T. Off lett No. DM/ICT / GLB / 2930-2932 dated 13-10-99, from 10-10-99 till commissioning of scheme.	Fine not recovered so far.


(Er. J.D.Boli)
DM, ICT Pvt Ltd
Gulbarga.

**INTEGRATED RURAL WATER SUPPLY AND
ENVIRONMENTAL SANITATION PROJECT
KARNATAKA
(World Bank Assistance)**

Phase II Package II Villages

PROGRESS REPORT

of Raichur District

For the Month of DECEMBER 1999

**INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD., NEW DELHI.
CONSULTANTS FOR CONSTRUCTION MANAGEMENT AND QUALITY CONTROL**

FORMAT-3

FINANCIAL & PHYSICAL PROGRESS PACKAGE WISE

NAME OF THE DISTRICT : RAICHUR.

For the month of Dec '99

SI No	Pack age No.	Numb er of Villag es in packa ge/pro gress	Name of contract or	Peri od of com pleti on in mon ths	Contra ct values in Rs. lakhs	Date of Start	Milest one	Financial progress cumulative during the month in Rs. lakhs		Physical progress (cumulative)												No of sche mes com missione d	No. of sche mes prop osed	Rem arks		
										T	A	SP in Nos.		CP in Nos.		RM		DM		OHT					SUMP/ GLSR	
												T	A	T	A	T	A	T	A	T	A				T	A
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25		
1	1	5/5	N. S. Prakash	18	78.93	23.1.98	I	24	24	3	3p	-	-	3.87	3.87	5	5	1	1c	-/-	-/-	1	1			
							II	56	56	6	6p	2	2	5.64	5.64	9	9	2	2c	-/-	-/-	Nil	2			
							III	78.93	171.1/15.97	11	10	2	2	7.31	24.22	15	18.35	5	5c	-/-	-/-	Nil	5			
2	2	4/4	N.S. Prakash	18	83.60	17.2.98	I	25	25	5	5	2	2	4.5	4.5	4	4	1	1c	1/-	1c/-	Nil	1			
							II	59	59	7	7	2	2	7	7	10	10	2	2c	1/-	1c/-	Nil	2			
							III	83.6	103.8/9.78	10	11	4	4	10.3	17.87	16.26	16.6	4	4c	2/-	1c + 1up/-	Nil	4			
3	3	5/2	M/s Malu Constructions	18	109.26	5.12.98	I	33	33	-	-	-	-	5	5	3	2	2	2c	-/-	-	-	1			
							II	76	70.83/10.45	2	-	4	4	12	12	8	8	4	2c+2up	-/-	-	-	3			
							III	109.26	-	2	-	4	4	18	16	11.10	9.2	6	2c+4up	-/-	-	-	5			
4	4	4/4	K.L.A. C.	18	64.48	22.5.98	I	19	13.37	2	2	-	-	0.87	0.87	3	3	1	1c	-/-	-/-	Nil	1			
							II	45	13.37/Nil	6	6	-	-	2.51	2.51	7	7	3	2c + 1up	-/-	-/-	Nil	3			
							III	64.48	-	8	8	-	-	4.71	4	9.52	9.51	4	2c + 2up	-/-	-/-	Nil	4			

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
5	5	5/5	N.S. Prakash	18	121.4 6	17.2.98	I	36	.36	7	7	2	2	10.0	10	8.0	8	1	1 c	-/-	-/-	Nil	1	
							II	84	84	10	8	2	2	11.1 6	11.1 6	14	14	3	3c	1/-	1c /-	Nil	3	
							III	121. 46	155.46/ 12.64	12	15	6	6	12.2	16.6 7	23. 84	27.1 0	5	5c	3/-	3c /-	Nil	5	
6	6	5/5	Amara gundap pa A Meti	18	105.8 7	18.2.98	I	32	32	4	4 P	-	-	5	5	7	.7	1	1 c	-/-	-/-	1	1	
							II	74	74	8	8 P	2	2	9	9	11	11	3	3c	1/-	1c /-	Nil	3	
							III	105. 97	80.89/ Nil	13	14	2	2	11	15.7 9	14. 6	14.5 2	5	3c+ 2up	1/-	1c /-	Nil	5	
7	7	5/4	M/s Coram andal	18	88.13	1.3.98	I	26	26	2	2	-	-	2	2	3	3	1	1c	-/-	-/-	Nil	1	
							II	62	62	8	8	2	-	6.74 5	6.74 5	8.1	8.1	3	3c	1/-	1p /-	Nil	3	
							III	88.1 3	72.16/ 16.37	13	10	4	-	9.31 8	10.5 6	14. 22	14.2 3	5	4c+ 1up	1/-	1p /-	Nil	5	
8	8	4/4	S. M. Amark hed	18	139.1 9	25.2.98	I	42	42	6	6	2	2p	12	12	18	18	1	1 up	1/ 1	1c /1 c	Nil	1	
							II	97	97	9	-	2	2p	15	14	23	23	1	1 up	1/ 2	1c /2 c	1	1	
							III	139. 19	122.84/ 10.17	10	-	2	2p	16.3 65	18.2 6	30. 4	27.9 4	2	2up	1/ 2	1c /2 c	Nil	2	
9	9	2/2	K. Ramak rishna	18	61.28	27.10.9 8	I	18	18	2	2	-	-	3	3	5	5	1	1c	-/-	-/-	Nil	1	
							II	42	42	4	4	-	-	6	6	13	13	2	2c	-/-	-/-	Nil	2	
							III	61.2 8	56.08/ Nil	4	4	2	-	9.59	10.2 7	17. 18	18.8 7	2	2c	-/-	-/-	Nil	2	
10	10	16/1 6	M/s Malu Constr actions	18	579.0 7	5.12.98	I	174	174	-	-	-	-	17	17	13	13	6	6 up	1/ 1	-	Nil	6	
							II	405	405	-	-	10	-	39	39	30	30	13	13 up	2/ 1	-	Nil	13	
							III	579. 07	451.23/ Nil	-	-	18	-	55.4 0	-	44. 3	42.5 5	19	15 up	2/ 1	-	Nil	19	

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
11	11	5/5	Amar gunda ppa A. Meti	18	96.18	3.3.98	I	29	29	6	6P	-	-	6	6	8	8	1	1 c	1/-	1c /-	Nil	1	
							II	67	63.96	8	-	2	-	7	7	12	12	3	3 c	1/-	-/2 up	Nil	3	
							III	96.18	101.26/ Nil	12	-	2	-	9.05	21.3 4	17.3 2	18.1 8	3	3c	1/ 2	- /1 c +1 up	Nil	5	
12	12	3/3	S. M. Amar khed	18	141.7 6	25.2.9 8	I	43	43	2	2	-	2p	4	4	14	14	1	1 c	-/-	-/-	Nil	1	
							II	99	99	9	9	2	2p	9	9	21	21	3	3 c	1/-	1c /-	Nil	3	
							III	141.7 6	114.34/ Nil	11	-	2	2p	12.7 7	14.7 0	30.3	32.8 6	6	6c	-/-	-/-	Nil	6	
13	13	5/5	Prata p reddy	18	75.42	17.10. 98	I	23	23	2	-	-	-	3	3	5	5	1	1 c	-	-	Nil	1	
							II	53	53	6	-	-	-	8	8	11	11	3	3c	-	-	Nil	3	
							III	75.42	60.47/ 8.21	9	-	-	-	10.7 4	10.7 4	16.1	16.1 4	5	4c+ 1up	-	-	Nil	5	
14	14	2/2	K. Rama krishn a	18	63.84	27.10. 98	I	19	19	2	-	-	-	3	3	4	4	1	1c	1/-	1c /-	Nil	1	
							II	43	37/Nil	10	-	2	-	8	4	10	10	2	2 c	1/-	1c /-	Nil	2	
							III	63.84		10	-	2	-	10.2 6	-	14	11.9 6	2	2c	1/-	1c /-	Nil	2	
15	15 Ko ppa l	1/1	M. Mahu r	18	54.2	8.4.98	I	16	16	1	-	-	-	2.90	2.90	13.8	13.3	1	1 c	-/-	-/-	Nil	1	
							II	38	38	4	4	-	-	2.90	2.90	13.8	13.3	2	2c	-/-	-/-	Nil	2	
							III	54.2	46.58/ 4.58	4	4	-	-	2.90	8.7	13.8	13.3	2	2c	-/-	-/-	Nil	2	
15	15 Rai chu r	2/2	M. Mahu r	18	23.23	8.4.98	I	7	7	-	-	-	-	-	-	-	-	-	-/-	-/-	Nil	-		
							II	16	16	3	3	-	-	2.0	2.0	2.5	2.5	1	1c	-/-	-/-	Nil	1	
							III	23.23	26.94/Nil	5	-	-	-	2.90	3.73	4.1	7.58	2	2c	-/-	-/-	Nil	2	
TOTAL for Package RCR -15 3/3					77.48	8.4.98	I	23	23	1	-	-	-	2.90	2.9	13.8	13.8	1	1 c	-/-	-/-	Nil	1	
				II			54	73.52/ 4.58	6	-	-	-	4.90	4.90	16.3	16.3	3	3c	-/-	-/-	Nil	3		
				III			77.43		9	-	-	-	5.80	12.5	17.9	20.2 7	4	4c	-/-	-/-	Nil	4		

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
16	16	3/3	K.L.A. C.	18	60.47	27.5.98	I	18	18	4	-	-	-	4.60	-	4.9 4	1.9 4	1	1 c	1/-	-/-	Nil	2	
							II	42	24.33	6	-	2	-	6.5	-	8.7	8.7	3	3c	1/-	-/-	Nil	3	
							III	60.4 7	27.53/ Nil	6	-	2	-	6.5	-	8.7	8.1 7	3	3c	1/-	-/-	Nil	3	
17	17	1/1	M/s Navara ng Raichu r	12	16.79	15.6.98	I	5	5	2	1	-	-	3.4	3.4	1.6	1.6	1	1 c	-/-	-/-	Nil	1	
							II	12	12	2	1	-	-	3.4	3.4	1.6	1.6	1	1 c	-/-	-/-	Nil	1	
							III	16.7 9	16.87/ Nil	2	-	-	-	3.4	3.4	1.6	4.1 2	1	1c	-/-	-/-	Nil	1	
18	18	3/3	Amara gundap pa Meti	12	161.4 1	16.12.98	I	48	48	4	-	-	-	5	5	8	8	1	1 c	-/-	-/-	nil	1	
							II	112	68.70/ 5.48	10	-	2	-	10	-	11	11	2	2c	1/-	-/-	Nil	2	
							III	161. 41	-	15	-	2	-	15.4	-	25. 78	25. 78	4	2c+2 p	1/-	-/-	Nil	4	
19	19	2/-	B.R. Meti	12	34.93	15.4.99	I	11	8.85/ 5.71	2	-	-	-	0.37	-	2.2	2.2	1	1c	-	-	Nil	1	
							II	24	-	3	-	2	-	3.4	-	6.4 6	6.4 6	1	1c	-/-	-	Nil	2	
							III	34.9 3	-	5	-	2	-	3.4	-	6.4 6	6.3 4	2	1c+ 1p	-/-	-	Nil	2	

FORMAT-4

Name & Address of DM :- Sri. V.G.Khened

Khened Complex, No. 11-13-77, Netaji Road

RAICHUR. Ph. No. (08532)41527 office

(08532)43889 Residence

District : RAICHUR

For the month of Dec'99.

Sl.No.	Pack age No.	Tot al No. of Vill age s	Value of work in Rs. in lakhs	Name & Address of Contractor	Name & Address of Assistance Engineer	Date of award	Date of starting	Date of completion	Financial Progress(cumulative) during the month in Rs. Lakhs. ^{current}					
									M1		M2		M3	
									T	A	T	A	T	A
1	1	5	78.93	N.S.Prakash H.No.1-11-154/8 Venkatesh Nagar Raichur Ph: (08532)20979	Nandagiri.S.C. C/o Mohammad Ali Building Near Mazoor Road MANVI Ph: (08538)20267 pp	8.8.97	23.1.98	22.7.99	24	24	56	56	78.93	171.1/ 15.97
2	2	4	83.60	N.S.Prakash H.No.1-11-154/8 Venkatesh Nagar Raichur Ph: (08532)20979	Ghokhale Gurupaddappa Bannigol Automobiles Mohan Complex NH 13 Road, KUSTAGI Ph. No. 67276(08536)pp	30.8.97	17.2.98	16.8.99	25	25	59	59	83.60	103.8/ 9.78
3	3	5	109.26	M/s Malu Constractions Gulbarga	Sri. Madhu C/o B. Veeranna Advocate, Near Govt. girls high school Deodurg.	19.9.98	5.12.98	4.6.2000	33	33	76	70.83/ 10.45	109.26	
4	4	4	64.48	Deputy Director Land Army Corporation Ltd. Raichur	Santosh Kumar Mishra C/o R.C.K. Construction Near S.V.E.M. School Bus Stand Road, Koppal Ph: No. 30485(08534)	6.4.98	22.5.98	21.11.99	19	13.37 /Nil	45	-	64.48	13.37/Nil
5	5	5	121.45	N.S.Prakash H.No.1-11-154/8 Venkatesh Nagar Raichur Ph: (08532)20979	Devanna Bannigol Automobiles Mohan Complex-NH 13 Road, KUSTAGI Ph. No. 67276(08536)pp	23.9.97	17.2.98	16.8.99	36	36	84	84	121.46	155.46/ 12.64
6	6	5	105.97	Amaragundappa Meti Nagarhal (Post) Tq : Lingasugur Dt: Raichur Ph.No.(08537)57099 pp	Shankara Naik C/o Pampal Bhimayya Main Bazar Lingasugur	-	18.2.98	17.8.99	32	32	74	74	105.9	80.89/ Nil
7	7	5	88.12	M/s Coramandala Pvt. Ltd. HYDERABAD	Santosh Kumar Mishra C/o R.C.K. Construction Near S.V.E.M. School Bus Stand Road, Koppal Ph: No. 30485(08534)	16.12.97	28.2.98	27.8.99	26	26	62	62	88.13	72.16/ 16.37

Sl. No	Package No.	Total No. of Villages	Value of work in Rs. in lakhs	Name & Address of Contractor	Name & Address of Assistance Engineer	Date of award	Date of starting	Date of completion	Financial Progress(cumulative) during the month in Rs. Lakhs.					
									current					
									M1		M2		M3	
									T	A	T	A	T	A
8	8	4	139.19	S.M. Amarakhed MIG 32, Rampur Road Nijalingappa Colony RAICHUR Ph: No.40981,23971	N. Muniraj H.No. 5-6-72 Saibhani Chowk RAICHUR Ph:No. 42412(08532)	6.1.98	25.2.98	24.8.99	42	42	97	97	139.19	122.84/ 10.17
9	9	2	61.28	K.Ramakrishna	Sri Vidya Sagar C/o Abdul Aziz Anchi, J.P. Nagar Karatagi.	-	27.10.98	26.4.2000	18	18	42	42	61.28	56.08/ Nil
10	10	16	579.07	M/s Malu Constractions	Sri. Umapasrad Sri. Umesh N.Bulla Sri. Suresha	21.9.98	5.12.98	-	174	174	405	405	579.07	451.23/ Nil
11	11	5	96.17	Amaragundappa A Meti Nagarhal (Post) Tq : Lingasugur Dt: Raichur Ph:No.(08537)5709 9 pp	Shankar Nayak	13.1.98	3.2.98	2.9.99	29	29	67	67	96.18	101.26/ Nil
12	12	3	141.76	S.M. Amarakhed MIG 32, Rampur Road Nijalingappa Colony RAICHUR Ph: No.40981,23971	Earanna C/o Kalayan Mandap, Herur Village Gangavati Ph:No. (08533) 72349,732266	27.11.97	25.2.98	24.8.99	43	43	99	99	141.76	114.34/ Nil
13	13	5	75.42	Pratap Reddy	Sri. Sharanabasavaraj	-	17.10.98	-	23	23	53	53	75.42	60.47/ 8.21
14	14	2	63.84	K. Ramakrishna	Sri. Hamiduddin	-	27.10.98	-	19	19	43	37/ Nil	63.84	37/ Nil

Sl. No	Packag e No.	Total No. of Vill ages	Value of work in Rs. in lakhs	Name & Address of Contractor	Name & Address of Assistance Engineer	Date of award	Date of starting	Date of completion	Financial Progress(cumulative) during the month in Rs. Lakhs. current					
15	15 Raichur	2	23.23	Malleshappa S. Mahar Lalbahadur Shastri Nagar Jewargi Road Gulbarga-585102	Earanna C/o Kalayan Mandap, Herur Village Gangavati Ph:No. (08533) 72349,732266	18.2.98	8.4.98	30.9.99	7.00	7	16.00	16	23.23	26.94/ Nil
	15 Koppal	1	54.19	Malleshappa S. Mahar Lalbahadur Shastri Nagar Jawargi Road Gulbarga-585102	Earanna C/o Kalayan Mandap, Herur Village Gangavati	18.2.98	8.4.98	30.9.98	16	16	38	38	54.20	46.58/ 4.58
	Total	3	77.42			-do-	-do-	-do-	23	23	54	54	77.43	73.52/ 4.58
16	16	3	60.46	Deputy Director Land Army Corporation Ltd. Raichur	N. Muniraj H.No. 5-6-72 Sheti Bowdi Chowk Raichur Ph:No. (08532) 42412	6.4.98	27.5.98	26.11.99	18	18	42	27.53 / Nil	60.47	27.53/ Nil
17	17	1	16.79	M/s Navarang Construction Company Raichur	Nandagiri S.C. C/o Mohammed Ali Building Near IB, Mastoor Road Manvi Ph:No. (08538) 20267 pp	6.4.98	15.6.98	14.6.99	5	5	12	12	16.79	16.87/ Nil
18	18	3	161.41	Amaragundappa Meti	Shankar Naik	26.11.98	16.12.98	-	48	44	112	68.70 / 5.48	161.41	68.70/ 5.48
19	19	2	34.93	B.R. Meti	Sri. Hameeduddin Sri. Gokhale		15.4.99		11	8.85/ 5.71	24	-	34.93	-

FORMAT - 5

VILLAGE WISE PHYSICAL PROGRESS

District : Raichur

For the month of Dec'99

Sl. No.	Package No.	Village Name	Start Date	Status		Weather power supply is given Yes/No
1.	RCR-1	Sadapur (MS1)	23.1.98	Commissioned on 25.7.99		Yes
2	RCR-1	Mustur (MS1&2)		Commissioned on 23.11.99		Yes
3	RCR-1	Galag (MS2&3)		OHT 7- completed SP-2 Procured RM-completed	CP-2 Procured DM-completed	WUP
4	RCR-1	Gavigat (MS1&3)		Commissioned on 31.12.99		WUP
5	RCR-1	Jambaldinni (MS 3)		OHT7-completed SP-Not Procured	DM-completed RM - 5/10	Yes
6	RCR-2	Hirebannigol (MS 1)	17.2.98	Commissioned on 17.10.99		Yes
7	RCR-2	Nelagal (MS1&2)		Commissioned on 22.11.99		Yes
8	RCR-2	Hiregonnagar (MS 2&3)		OHT 7- completed SP- Procured	DM- completed RM -Completed	Yes
9	RCR-2	Challgera (MS 3)		OHT 7-completed 1 SP-Procured for PBW3 RM-5/8	SUMP-under progress 2 CP- procured DM-completed	WUP
10	RCR-3	Head works & Pumping Machinery		Intake well- cofferdam laid Connecting pipeline - 42/105 m Jack well-steining completed Pumping main - completed Gravity main - Completed WTP - under progress MBR - under progress		
11	RCR-3	Kirkihalli (MS 1&2)	5.12.98	OHT7-completed	DM-completed RM-completed	Yes
12	RCR-3	Herur (MS 1&2)		OHT3- 2 nd BB	DM-completed	WUP
13	RCR-3	Yatgal (MS 2&3)		OHT7- completed	DM-completed GM-completed	WUP
14	RCR-3	Itagi (MS 3)		OHT2-GLBB	DM-Completed	WUP
15	RCR-3	Gugal (MS 3)		OHT1- GLBB MBR3- 2 nd BB	DM- completed	WUP
16	RCR-4	Guladahalli (MS 1&2)	22.5.98	OHT 7- completed SP-Not Procured	RM- 2.17/UP DM-2.675/UP	Yes
17	RCR-4	Budugumpa (MS 1)		OHT7-completed SP-Not Procured	RM-Completed DM-completed	Yes
18	RCR-4	Vanaballery (MS 1&2)		OHT7-completed SP-Not Procured	RM- T/A = 0.76/UP DM-completed	Yes

Sl. No.	Package No.	Village Name	Start Date	Status		Weather power supply is given Yes/No
19	RCR-4	Kunikera (MS2)		OHT7-completed SP- Not procured	RM-0.97/UP DM-2.15/Nil	Yes
20	RCR-5	Vanageri (MS1)	17.2.98	Commissioned on 17.10.99		WUP
21	RCR-5	Hanumanal (MS1&2)		Commissioned on 31.10.99		Yes
22	RCR-5	Hulgera (MS 2&3)		OHT7-completed SP-procured.	RM-completed DM-completed SUMP-under progress	WUP
23	RCR-5	Tuggaldona (MS 3)		Commissioned on 29.12.99		WUP
24	RCR-5	Malgitti (MS1&2)		Commissioned on 29.11.99		WUP
25	RCR-6	Nagarhal (MS 1&2)	18.2.98	Commissioned on 9.2.99		Yes
26	RCR-6	Goudur (MS1)		Commissioned on 23.12.99		Yes
27	RCR-6	Hulgunchi (MS 2&3)		OHT 3-2 nd BB SP-Procured	RM-completed DM-completed	WUP
28	RCR-6	Bassapur (MS 3)		Commissioned on 31.11.99 & handed over on 2.1.2000		-
29	RCR-6	Gonwatla (MS 2&3)		OHT4-3 rd BB SP-Not Procured	RM- completed DM-completed	WUP
29a	RCR-6	Gonwatla Tanda		Commissioned on 30.12.99		
30	RCR-7	Koradakera (MS 1)	1.3.98	Commissioned on 10.9.99		WUP
31	RCR-7	Nerebenchi (MS 3)		Commissioned on 11.12.99		Yes
32	RCR-7	Karamudi (MS1&2)		OHT7-completed SP- Not procured	RM- completed DM-completed SUMP-under progress	WUP
33	RCR-7	Muddaballi (MS2&3)		OHT7-Top dome SP- Procured RM- completed	SUMP-completed CP-Not Procured DM-completed	WUP
34	RCR-7	Vadaganal (MS 3)		Commissioned on 9.12.99		WUP
35	RCR-8	Gabbur (MS1)	25.2.98	Commissioned on 25.7.99		Yes
36	RCR-8	Bagalwad (MS1&2)		GLSR-completed 1 SP- procured	RM-6.93/3 Km DM- completed	WUP
37	RCR-8	Gonal (MS2&3)		OHT 7-Top dome SP-Not Procured	RM-3.16/Nil DM-completed	Yes
38	RCR-8	Turakundona (MS 3)		OHT 7-completed SP-Not Procured	RM-completed DM-completed	WUP
39	RCR-9	Jeeralkagudi (MS1)	27.10.98	Commissioned on 30.12.99		WUP
40	RCR-9	Singhnol (MS1&2)		OHT7-completed SP-	RM-completed DM-completed	WUP

Sl. No.	Package No.	Village Name	Start Date	Status		Weather power supply is given Yes/No
41	RCR-10	Head works & Pumping Machinery	5.12.98	Intake channel- 90% completed Jack well- 17m steining done (95%) VTP- Pumping main – 10.338/3 Gravity main-45.07/31 WTP- 9/4 MBR- 3/- Sump- 3/1		SNS
42	RCR-10	H. Akkur (MS 2&3)		OHT2-GLBB	DM-completed 2CP	WUP
43	RCR-10	Tigeri (MS 2&3)		OHT6-BRB SUMP-	DM-completed 2CP-	WUP
44	RCR-10	Mattur (MS 2&3)		OHT7-Top dome	DM-completed	WUP
45	RCR-10	Neeralagi (MS 2&3)		OHT6-BRB SUMP-	DM- completed 2CP-	WUP
46	RCR-10	Bellur (MS 2&3)		OHT3-2 nd BB	DM-completed	WUP
47	RCR-10	Domabarahalli (MS 1&2)		OHT7-completed	DM-completed	WUP
48	RCR-10	Budihal (MS2&3)		OHT1-foundation excavation	DM-completed	WUP
49	RCR-10	Hiresindogi (MS 2&3)		OHT4-3 rd BB	DM-completed	WUP
50	RCR-10	Chikksindogi (MS 2&3)		OHT2- GLBB	DM-completed	WUP
51	RCR-10	Bisarahalli (MS 2&3)		OHT5-BRB&S	DM-completed 2CP-	WUP
52	RCR-10	Bikkenhalli (MS 2&3)		OHT7-completed	DM- completed	WUP
53	RCR-10	Maina halli (MS 2&3)		OHT3-2 nd BB	DM-completed	WUP
54	RCR-10	Handaral (MS 2&3)		OHT3-2 nd BB	DM-completed	WUP
55	RCR-10	Hanwal (MS 2&3)		OHT5-BRB&S	DM-completed	WUP
56	RCR-10	Kathralli (MS 2&3)		OHT2-GLBB	DM-completed	WUP
57	RCR-10	Kolur (MS 2&3)		OHT5-BRB&S.	DM-completed	WUP
58	RCR-11	Ankasdoddi (MS 2&3)	3.3.98	Commissioned on 29.1.99 & handed over on 7.2.99		Yes
59	RCR-11	Yerajenti (MS 3)		Commissioned on 30.11.99		Yes
60	RCR-11	Medinapur (MS 1)		OHT 7-Completed SP-Not Procured RM-completed	DM-completed Sump-under progress	WUP
61	RCR-11	Santekallur (MS 1&2)		Commissioned on 26.9.99		SNS
62	RCR-11	Karadigudda (MS 3)		OHT7-Completed SP-Not Procured	RM-Completed DM-completed	Yes
63	RCR-12	Eleganoor village (MS1)	25.2.98	Commissioned on 4.2.99		Yes
64	RCR-12	Eleganoor Camp (MS2)		Commissioned on 20.8.99		Yes

Sl. No.	Package No.	Village Name	Start Date	Status		Weather power supply is given Yes/No
65	RCR-12	Hosakera Kottai Camp (MS 3)		Commissioned on 31.8.99		Yes
66	RCR-12	Hosakera Diggi Camp (MS1&3)		OHT 7-completed SP-Not Procured	RM-2.24/Nil DM-completed	WUP
67	RCR-12	Hosakera Soul Camp (MS 2&3)		Commissioned on 20.8.99		Yes
68	RCR-12	Bevinal (MS2)		Commissioned on 31.8.99		Yes
69	RCR-13	Huliyapur (MS 1)	17.10.98	Commissioned on 26.11.99		WUP
70	RCR-13	Navalahalli (MS 1&2)		OHT7-completed SP- not procured	RM- completed DM- completed CP-	WUP
71	RCR-13	Kydeguppa (MS 3)		Commissioned on 24.12.99		WUP
72	RCR-13	Nidasheshi (MS 2&3)		OHT7-completed SP- not procured	RM- 1.8/Nil DM- completed CP-	WUP
73	RCR-13	Kalalbandi (MS 2)		Commissioned on 11.12.99		WUP
74	RCR-14	Ojanahalli (MS 2)	27.10.98	OHT7-completed SP- not procured	RM- 5.33/Nil DM- completed	WUP
75	RCR-14	Bhagyanagar (MS 2)		OHT7-completed SP- not procured	RM- 4.93/Nil DM- completed	SNS
76	RCR-15	Herur (MS2)	8.4.98	Commissioned on 18.10.99		Yes
77	RCR-15	Herur Camp (Bapureddy camp) (MS1)		OHT7-completed SP-Not Procured	RM-0.46/Nil DM-completed	WUP
78	RCR-15	Hullur (MS3)		OHT7-completed SP-Not Procured	RM-completed DM-completed	Yes
79	RCR-15	Kannur (MS 3)		OHT7-completed SP-Not Procured	RM-2/Nil DM-completed	Yes
80	RCR-16	Katlatkur (MS 2)	27.5.98	OHT7-completed SP-Not Procured	RM-2.92/Nil DM-completed	Yes
81	RCR-16	Bijangera (MS3)		OHT7-completed SP-Not Procured RM-3.0/Nil	SUMP-Site to be finalised CP-Not Procured DM-3.94/Nil	SNS
82	RCR-16	Ramathnal (MS 1)		Commissioned on 31.10.99		Yes
83	RCR-17	Sannahosur (MS 1)	15.6.98	Commissioned on 26.10.99		Yes
84	RCR-18	Kota (MS 1)	16.12.98	OHT7-completed	RM-9.9/3 DM-completed	SNS
85	RCR-18	K. Hosalli (MS 3)		OHT4-3 rd BB OW-not started	RM-2.3/Nil DM-completed	SNS
86	RCR-18	Satyanarayan camp		OHT4-3 rd BB DM-completed	OW-not feasible RM-2.3/Nil	SNS
87	RCR-18	Tavaragera (MS 2)		OHT7-completed SUMP-	RM-3.16/Nil DM-completed	SNS
88	RCR-19	Kandkur		OHT5-BRB&S	RM- 3.0/Nil DM- completed	SNS

Sl. No.	Package No.	Village Name	Start Date	Status		Weather power supply is given Yes/No
89	RCR-19	Veerapur	15.4.99	OHT7- completed	RM- 3.2/Nil DM- completed	WUP

NOTE : OHT 1 – Foundation

OHT 2-GL Bracing Beam

OHT 3 – 2nd Bracing Beam

OHT 4 – 3rd Bracing Beam

OHT 5 – Bottom Ring Beam & Slab (BRB &S)

OHT 6 – Side Wall (SW)

OHT 7 – Dome

BB – Bracing Beam

GL – Ground Level

PSBW – Proposed Shallow Bore Well

F & YT – Flushed & Yield Tested

WUP – Work Under Progress

SNS -

MS 1 – First Mile Stone

MS 2 – Second Mile Stone

MS 3 – Third Mile Stone

FORMATE-6

PHYSICAL PROGRESS FOR REMAINING WATER SUPPLY COMPONENTS

District : Raichur

For the month of Dec'99.

SL. No.	PACKAGE	WATER SUPPLY COMPONENT IN NOS												REMARKS
		HP		SP		CS		DB		CT		WP		
		T	A	T	A	T	A	T	A	T	A	T	A	
1	1	-	-	30	18	-	-	22	6	13	-	75	20	
2	2	-	-	26	15	-	-	23	24	14	-	79	48	
3	3	-	-	28				10	-	5	-	30	-	
4	4	-	-	37	-	-	-	20		10		70		
5	5	-	-	31	24	-	-	29	24	14		92	73	
6	6	-	-	34	17	-	-	22	9	11	4	64	37	
7	7	-	-	39	22	-	-	23		11		66	31	
8	8	-	-	61	49	-	-	36	26	18	6	108	40	
9	9	-	-	27	27			12	12	6	6	38	38	
10	10			35				56	-	32	-	176	-	
11	11	-	-	34	19	-	-	26	14	15	2	91	42	
12	12	-	-	42	29	-	-	26	30	12	3	81	86	
13	13			40	21			19	-	10	-	61	23	
14	14			14	14			19	19	9	-	59	59	
15	15	-	-	26	26	-	-	27	17	9	3	53	53	
16	16	-	-	25	-	-	-	12	8	6	-	41	-	
17	17	-	-	14	5	-	-	11	11	3	-	14	16	
18	18													
19	19													
Total Raichur	7	-	-	239	134	-	-	154	72	70	14	451	155	
Total Koppal	10	-	-	304	179	-	-	161	126	66	6	924	411	
Gross Total	17	-	-	543	313	-	-	315	198	136	20	1198	566	

HP – Hnad Pump

SP – Stand Post

CS – Cistern

CT - Cattle Trough

WP – Washing Platform

DB – Dust Bin

INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.
KIRWS & ESP PHASE-II PACKAGE-II
(WORLD BANK ASSISTANCE)

District : Raichur

Month : Dec'99

1. Hydraulic testing of PVC pipes.

Sl. No.	Date of testing	Package No.	Name of Village	Components tested								Chainages	OK/ not OK	Remarks
				RM in km		DM in Km		OHT						
								Inlet pipes(mm dia)		Outlet pipes(mm dia)				
				T	A	T	A	T	A	T	A			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	28.2.99	RCR-9	Singhanal			6.024	6.396	-	-	63	-	Node 27-28	OK	10kg/cm ²
										63	-	Node 31-29	OK	12kg/cm ²
										63	-	Node 65-63	OK	9.5kg/cm ²
	3.8.99	RCR-9	Singhnal	7.74	3.000	-	-	-	-	-	-	OHT-PBW 110mm dia	OK	12 KSC
2	27.11.98	RCR-8	Turukundona	1.5	0.6	5.915	3.5					PBW6 RM- 300Rm	OK	
												17-18(70m) (DM)	OK	
												131-148(125m) (DM)	OK	
												139-144(80m) (DM)	OK	
3	28.11.98	RCR-8	Bagalwada	6.935	4.5	7.59	7.0					PBW6 RM- 250Rm	OK	
										63	-	Node 1-8 (DM) (115m)	OK	
										63	-	Node 8-9(DM) (75m)	OK	
										63	-	Node 10-11 (75m) (DM)	OK	
										63	-	Node 247-249 (70m) (DM)	OK	

Sl. No.	Date of testing	Packa ge No.	Name of Village	Components tested										Chainages	OK/ not OK	Remarks
				RM in km		DM in Km		OHT								
								Inlet pipes(mm dia)		Outlet pipes(mm dia)						
				T	A	T	A	T	A	T	A					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15		
4	13.1.99	RCR-12	Hosakera (Kottai camp)	1.775	1.775							PBW3 to OHT 1.775Rm (RM)	OK	75mm dia 6KSC		
5	18.1.99	RCR-12	Soul camp			6.045	6.016					309 to 310 (25Rm) (DM)	OK	63mm dia 4KSC		
						0.866	0.758					44 to 45 (70Rm) (DM)	OK	110mm dia 4KSC		
						3.878	3.572					54 to 55 (60Rm) (DM)	OK	63mm dia 4KSC		
6	30.1.99	RCR-12	Eleganoor camp			1.965	2.478					1 to 29 (155Rm) (DM)	OK	63mm dia 4KSC		
						0.130	0.312					107 to 124 (1104Rm) (DM)	OK	63mm dia 4KSC		
						3.020	2.674					116 to 117 (176Rm) (DM)	OK	75mm dia 4KSC		
7	27.1.99	RCR-12	Eleganoor village			0.07	0.066					46-47 (66Rm) (DM)	OK	63mm dia 4KSC		
						5.325	5.402					3-4 (66Rm) (DM)	OK	90mm dia 4KSC		
8	23.1.99	RCR-12	Bevinal			0.22	0.22					75 to 74 (75Rm) (DM)	OK	63mm dia 4KSC		
						1.533	1.533					PBW13 to Sump (RM)	OK	75mm dia 4KSC		
9	2.2.99	RCR-15	Herur			8.19	8.04					PBW1 to Sump 13-109 (DM)	OK	90mm dia 6KSC		
						0.48	0.48					11-16 (39Rm) (DM)	OK	63mm dia 4KSC		
10	2.2.99	RCR-15	Bapureddy camp			0.414	0.410					7-6 (DM)	OK	110mm dia 4KSC		
						3.81	3.61					266 to 267 (DM)	OK	63mm dia 4KSC		
						0.055	0.055					266 to 268 (DM)	OK	75mm dia 4KSC		

Sl. No.	Date of testing	Package No.	Name of Village	Components tested								Chainages	OK/ not OK	Remarks
				RM in km		DM in Km		OHT						
								Inlet pipes(mm dia)		Outlet pipes(mm dia)				
				T	A	T	A	T	A	T	A			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
11	30.3.99	RCR-9	Jeerkalgudi (camp)	1.85	Nil	11.44	11.44					Node126-127 T.115 A. 104 (m)	OK	63mm dia 12.5KSC
												Node 129-131 T.65 A.67 (m) (2.055 Km)	OK	63mm dia 10KSC
	29.5.99	RCR-9	Jeerkalgudi				2.148					Node 93-113	OK	90mm dia 12KSC
							0.358					Node 73-76	OK	75mm dia 10.5KSC
	2.6.99	RCR-9	Jeerkalgudi				1.576					Node 96-97	OK	63mm dia 12KSC
												Node 111-112	OK	63mm dia 10.5KSC
	28.6.99	RCR-9	Jeerkalgudi				2.512					Node 61-62	OK	63mm dia 10.5KSC
							0.114					Node 8-7	OK	75mm dia 11KSC
												Node 9-8	OK	90mm dia 11KSC
	30.6.99	RCR-9	Jeerkalgudi				0.996					Node 2-3	OK	110mm dia 12KSC
							0.030					Node 2-OHT	OK	140mm dia 12KSC
	22.7.99	RCR-9	Jeerkalgudi	1.05	1.05							OHT-Sump	OK	110mm dia 6KSC
12	5.4.99	14	Bhagyanagar			6.660	4.810			63	-	Node 58-59 65mtr (DM)	OK	4KSC 10.5 kg/cm ²
										63		Node 11-12 80mtr (DM)	OK	4KSC 12.5 kg/cm ²

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
										63		Node 96-97 40mtr (DM)	OK	4KSC 12.5 kg/cm ²
	6.4.99	14	Bhagyanagar			4.015	2.235			63		Node 254-255 200mtr (DM)	OK	4KSC 12.5 kg/cm ²
										63		Node 224-222 35mtr (DM)	OK	4KSC 12.5 kg/cm ²
										63		Node 205-206 150mtr (DM)	OK	4KSC 12.5 kg/cm ²
13	13.2.99	2	Nilogal	-	-	0.12	0.4	-	-	63		120m	OK	7.0 KSC
				-	-	0.48	0.24	-	-	63		48m	OK	7.5 KSC
				-	-	0.05	0.02	-	-	63		50m	OK	7.6KSC
				-	-	0.01	0.01	-	-	75		10m	OK	8.2KSC
	14.2.99	2	Nilogal	-	-	0.035	0.025	-	-	90		35m	OK	9.5KSC
				-	-	0.04	0.025	-	-	160		240m	OK	10.0 KSC
				-	-	0.07	0.03	-	-	110		75m	OK	9.5KSC
				-	-	0.315	0.035	-	-	110		315m	OK	10.2KSC
				-	-	0.078	0.040	-	-	63		78m	OK	7.5KSC
	15.2.99	2	Nilogal	-	-	5.0	5.0	-	-	63		Node 1-2 (170m)	OK	7.5KSC
										63		Node 11-9 (30m)	OK	7.2KSC
										75		Node 61-14 (10m)	OK	8.3 KSC
										90		Node 14-13 (35m)	OK	9.5KSC
										110		Node 5-6 (35m)	OK	9.5KSC
										160		Node 1-4 (240m)	OK	9.8KSC
	20.4.99	2	Nilogal	2.82	-	-		75					OK	10.5KSC
	21.4.99	2	Nilogal					90					OK	11.2KSC
14	11.4.99	2	Hiregonnagar	2.315	2.070	-	-	75				2070m	OK	10.5KSC
				1.625	1.30			90				1300m	OK	10.9KSC
	12.4.99	2	Hiregonnagar			2.74	1.5	-	-	63		Node 123-134 (110m)	OK	7.2KSC
										63		Node 125-135 (125m)	OK	7.5KSC
										63		Node 111-112 (90m)	OK	8KSC

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
										63		Node 123-124 (30m)	OK	8.5KSC
15	17.2.99	5	Tuggaldona	-	-	3.675	4.202	-	-	63		Node 4-5	OK	10.5KSC
										75		Node 31-35	OK	10.5KSC
										110		Node 1-3	OK	11KSC
										140		Node 0-1	OK	11KSC
16	14.2.99	5	Hanumanal			5.673	6.614			63		Node 34-38	OK	10.5KSC
										75		Node 27-29	OK	10.5KSC
										90		Node 2-4	OK	10.5KSC
										110		Node 0-1	OK	11KSC
										140		Node 10-14	OK	11KSC
	12.4.99	5	Hanumanal	1.9	2.73					75			OK	13.4KSC
										90			OK	13.5KSC
										110			OK	13.5KSC
17	20.5.99	14	Bhagyanagar				0.390		70			2 to 108 70mtr DM	OK	10kg/cm ² 75 mm
									30			8 TO 108 30mtr DM	Ok	10 kg/cm ² 90mm
									30			245 to 261 30mtr DM	OK	7.5 kg/cm ² 110mm.
18	17.6.99	RCR-18	Tavaragera				0.388					57 to 56 30mtrs DM	OK	9.5kg/cm ² 140mm
												39 to 58 96.5mtrs DM	OK	9.0kg/cm ² 140mm
												59 to 60 44mtrs DM	OK	9.0kg/cm ² 140mm
	4.6.99						0.578					2 to 3 29.5mtrs DM	OK	10.0kg/cm ² 160mm
												4 to 5 66.5mtrs DM	OK	9.5kg/cm ² 160mm
	13.6.99											2 to 6 100 mtrs DM	OK	9.5kg/cm ² 160mm
	28.6.99						0.231					4 to 60 231.0 mtrs DM	OK	9.5kg/cm ² 200mm
	7.6.99						4.298					5 to 10 177mtrs DM	OK	9.5kg/cm ² 63mm
												6 to 14 131.5mtrs DM	OK	10.0kg/cm ² 63mm
												12 to 11 51.0mtrs DM	OK	9.5kg/cm ² 63mm
	10.6.99						0.238					88 to 87 19.5mtrs DM	OK	9.5kg/cm ² 90mm

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
												67 to 87 96.5mtrs DM	OK	10.0kg/cm2 90mm
												75 to 83 15.0mtrs DM	OK	9.0kg/cm2 90mm
	15.6.99						1.435					8 to 4 121.5mtrs DM	OK	9.5kg/cm2 110mm
												5 to 9 150mtrs DM	OK	10.0kg/cm2 110mm
												5 to 33 138.5mtrs DM	OK	9.5kg/cm2 110mm
19	30.8.99	RCR-10	Gravity main	3.05 (GM)								Node 4-7 (Zone-III) 60m.	OK	110mm dia
												30m	OK	110mm dia
	31.8.99	RCR-10	Gravity main	1.17 (GM)								45mtrs Sump-2 to Node-1 (Zone- II) 60m	OK	110mm dia 160mm dia
	1.9.99	RCR-10	Gravity main	0.953 (GM)								90 mtrs Node 1-2 Zone-II 70mtrs	OK	160mm dia 140mm dia
	2.9.99	RCR-10	Gravity main	2.702 (GM)								40m Node 2-3 Zone-II 40m	OK	140mm dia 140mm dia
20	9.11.99	RCR-1	Mustur	6.52	4.7							70m Jn.Pt. to OHT 34m length	OK	140mm dia 90mm dia 6KSC
	10.11.99											28m length 31m length	OK	90mm dia 6KSC 90mm dia 6KSC
	11.11.99											18m length 23m length	OK	90mm dia 6KSC 90mm dia 6KSC
	12.11.99	RCR-1	Mustur			2.2	0.8					49m length 40m length 24m length Node 17-21 30m	OK	90mm dia 6KSC 90mm dia 6KSC 90mm dia 6KSC 63mm dia 4KSC
	13.11.99											Node 24 to 25 44m	OK	63mm dia 4KSC
	14.11.99											Node 29 to 30 22m	OK	63mm dia 4KSC
	15.11.99											Node 32 to 34 32m Node 9 to 10 18m	OK	63mm dia 4KSC 63mm dia 4KSC

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
	7.12.99	RCR-1	Jambaldinni	9.9	5.6							Jn.Pt. to OHT 15m length	OK	110mm dia 6KSC
	8.12.99											45m length	OK	110mm dia 6KSC
												216m length	OK	110mm dia 6KSC
												50m length		
	9.12.99											150m length	OK	110mm dia 6KSC
	10.12.99											90m length		
												100m length	OK	110mm dia 6KSC
	19.12.99											30m length		
	20.12.99											18m length	OK	110mm dia 6KSC
												124m length	OK	110mm dia 6KSC
												23m length		

INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.
KIRWS & ESP PHASE-II PACKAGE-II

2. List of deficit Contractors in III Milestone

Month : Dec'99

District : Raichur

Sl. No.	Package No.	No. of Villages	Name of the Contractor	Contract value (Rs. In Lakhs)	Date of Start	Target for 3 MS (Rs. In Lakhs)	End of I MS	Achievement to end of MS Cumulative (Rs. In Lakhs)	Shortfall in progress in MS Cumulative		Shortfall in Physical status of works	Delay attributed to department/ Contractor
									Amount (in lakhs)	%		
1	2	3	4	5	6	7	8	9	10	11	12	13
1	4	4	M/s KLAC Raichur	64.48	22.5.98	64.48	21.11.99	13.37	51.11	79.26	OHT & RM are completed in 3 villages, DM completed in all villages.	Contractor

**INTEGRATED RURAL WATER SUPPLY AND ENVIRONMENTAL SANITATION PROJECT.
KARNATAKA INTEGRATED RURAL WATER SUPPLY AND ENVIRONMENTAL SANITATION PROJECT. (WORLD BANK
ASSISTED) PHASE-II PACKAGE-II**

3. Statement of Bottlenecks

Month : Dec '99

District : Raichur

Sl. No.	No. of villages flushing to be done	No. of villages New Borewells to be drilled	No. of Open Wells Shallow/ borewells to be drilled	OHT Sites under dispute	SBC results awaited	Sump sites to be handed over	GLSR sites to be handed over	Awaiting Energisation for commissioned
1	Nil	4	Nil	-	1	1	Nil	6

1. New Bore wells yet to be drilled.

Sl. No.	Package No.	Village	No. of borewells to be drilled
1	9	Singnal	2
2	16	Bijangera	PE
3	18	K.Hosalli	3
4	19	Kandkur	3
TOTAL			8

Note: PE – Partly Established

2) SBC Results yet to be handed over by the EE

Sl. No.	Package No.	Village	Remark
1	10	Kolur	OHT
Total		1 Villages	

4) SUMP Sites yet to be handed over by the EE

Sl. No.	Package No.	Village	Remark
1	14	Bhagyanagar	Site is to be finalised

Land acquisition for OHT on private Land

Sl. No.	Package No.	Village	Action taken
1	4	Vanaballery (MS 1&2)	Not paid
2	4	Budugumpa (MS 1)	Not paid
3	6	Hulgunchi (MS 1&2)	Not paid
4	7	Wadaganal	Not paid
5	10	Niralgi	Not paid
6	10	Chikkasindogi	Not paid
7	13	Navalahalli	Not paid
8	15	Hullur (MS 1)	Not paid
9	15	Konnur (MS 2)	Not paid
10	18	Kota	Not paid
11	18	K. Hosalli	Not paid
12	19	Veerapur	Not paid
13	19	Kandkur	Not paid
8 Packages		13 villages	

**INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.
KIRWS & ESP PHASE-II PACKAGE-II
(WORLD BANK ASSISTANCE)**

4. List of works, the Agency is unlikely to Achieve the Milestone targets.

District : Raichur

Month : Dec`99

Sl. No.	Package No.	No. of villages	Name of contractor	Contract Value (Rs. Lakhs)	Date of Start	End of Milestone III	Name of Scheme/Villages	Financial cumulative for Milestone I/II/III			Status of works	Remarks
								T	A	Shortfall %		
Nil												

**INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.
KIRWS & ESP PHASE-II PACKAGE-II
(WORLD BANK ASSISTANCE)**

5. List of Agencies on whom penal action has been recommended.

District : Raichur

Month : Dec'99

Sl. No.	Package No.	No. of villages	Name of contractor	Contract Value (Rs. Lakhs)	Date of Start	End of Milestone III	Name of Scheme/Villages	Financial cumulative for Milestone I/II/III			Status of works	Details of penal action
								T	A	Shortfall %		
1	4	4	M/s KLAC Raichur	64.48	22.5.98	21.11.99	1.Budugumpa 2.Vanabellary 3. Kunikeri 4. Guldhalli	64.48	13.37	79.26	OHT & RM are completed in 3 villages & DM are completed in all villages	Liquidated damages are proposed from 22.11.98 at the rate of Rs. 600/day
2	7	5	M/s Coramandal	88.13	1.03.98	31.8.99	1.Koradakera 2. Karamudi 3. Nerabench 4. muddaballi 5. Vadaganal	88.13	72.16	15.97	WSS at Koradakera Nerebenchi and vadagnal are commissioned. OHT & sump are in progress at Muddaballi and Sump is in progress at Karmudi.	Liquidated damages are being recovered at the rate of Rs.600 per day from 1.9.98.
3	16	3	M/s KLAC Raichur	60.47	27.5.98	26.11.99	1.Bijangera 2. Katlatkur 3.Ramthnal	60.47	27.53	54.47	Water supply scheme at Ramathnal village is commissioned, OHT & DM are completed in other two villages & RM is to be started.	Liquidated damages are proposed from 26.11.98 at the rate of Rs. 600/- per day

**INTEGRATED RURAL WATER SUPPLY AND
ENVIRONMENTAL SANITATION PROJECT
KARNATAKA
(World Bank Assistance)**

Phase II Package II Villages

PROGRESS REPORT

of Shimoga District

For the Month of DECEMBER 1999

**INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD., NEW DELHI.
CONSULTANTS FOR CONSTRUCTION MANAGEMENT AND QUALITY CONTROL**

PHYSICAL PROGRESS PACKAGEWISE FOR THE MONTH OF December'99
PART-I - Villages

District : SHIMOGA

District : SHIMOGA								PART-I - Villages															Commission ed	No. of schem es propo sed	Remark s
Sl. NO.	Package No.	No. of villag es in pack age/ prog ress	Name of the contractor	Peri od of com pleti on in mont hs	Contrac t value	Date of start	Mile ston e	Financial progress in lakhs commutative in Rs. Lakhs		Physical progress															
										Cumulative During the month															
								T	A	SP in nos.		CP in nos.		RM in Kms		DS in Kms		OHT in Nos.		Sump/GL SR in Nos.					
11	12	13	14	15	16	17	18	19	20	21	22	23	24	25											
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	
1	SMG-1	6/6	R. Maheswara Naidu	18	96.17	13-2-98	I	18.78	26.72	2	-	-	-	1.0	3.40	5.0	6.20	1	1C	-	-	2- Handed over 02	1		
							II	43.73	36.12	4	10	-	-	3.0	2.80	9.0	8.73	2	2C	-	-		2		
							III	33.66	38.21	4	01	-	-	3.0	3.77	9.0	8.205	2	2C	1	1C		3		
2	SMG-2	4/4	S. Umesh	18	66.41	24-8-99	I	16.72	29.40	1	-	-	-	1.0	5.00	4.0	12.32	1	1 C	-	-	02	1		
							II	24.99	13.65	2	04	-	-	3.0	0.58	9.0	7.514	1	1C	-	-		1		
							III	24.70	9.08	2	-	-	-	2.0	-	9.0	-	2	1C/1up	-	-		2		
3	SMG-3	6/6	S.V. Bandi	18	81.29	28-2-98	I	18.74	18.74	2	2	-	-	1.0	1.00	6.0	10.40	1	1C	-	-	2- Handed over 03	1		
							II	43.46	40.50	3	7	-	-	2.0	4.212	11.0	12.94	2	2C	-	-		2		
							III	19.10	38.10	4	02	-	-	2.0	4.585	12.0	8.292	2	2C	-	-		3		
4	SMG-4	4/4	V. Narasimhan	18	68.44	4-4-98	I	17.44	18.40	1	2	-	-	1.0	1.70	3.0	6.00	1	1C	-	-	1- Handed over 01	1		
							II	27.48	18.13	2	2	-	-	1.0	-	7.0	3.56	1	1C	-	-		1		
							III	23.52	11.02	2	03	-	-	1.0	2.50	7.0	7.51	2	1C/1up	-	-		2		
5	SMG-5	7/7	A.S. Rangappa	18	109.33	13-2-98	I	18.59	36.82	2	2	-	-	2.0	2.00	6.0	6.00	1	1C	-	-	3- Handed over 04	1		
							II	50.86	43.74	5	5	-	-	5.0	5.00	11.0	11.00	3	3C	-	-		3		
							III	39.88	23.52	4	7	-	-	5.0	7.01	11.0	15.47	3	2C-1up	-	-		3		

C - Completed,

Up - Under progress.

-96/-

Sl. NO.	Package No.	No. of villages in package/ progress	Name of the contractor	Period of completion in months	Contract value	Date of start	Milestone	Financial progress in lakhs commutative in Rs. Lakhs		Physical progress												No. of schemes commissioned	No. of schemes proposed	Remarks
										Cumulative During the month														
								T	A	SP in nos.		CP in nos.		RM in Kms		DS in Kms		OHT in Nos.		Sump/GL SR in Nos.				
										T	A	T	A	T	A	T	A	T	A	T	A			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
6	SMG-6	1/1	M.s Suprada Constructions	18	41.67	7-11-98	I	10.00	18.13	-	-	-	-	1.0	2.25	2.0	8.90	-	-	-	-			
							II	20.00	10.53	1	02	1	-	1.0	-	3.0	-	1	1C	-	-			
							III	11.67	-	1	-	1	-	1.0	-	3.0	-	-	-	-	-			
7	SM G-7	4/4	S. Umesh	18	76.32	25-8-98	I	27.32	32.80	2	-	-	-	1.0	4.02	4.0	20.0	1	1C	-	-	01	1	
							II	25.68	18.96	3	-	-	-	3.0	7.70	9.0	-	2	2C	-	-			
							III	23.32	10.44	3	01	-	-	3.0	-	8.0	-	2	1C/1up	-	-			
8	SMG-8	3/3	K.C. Shivaram	18	81.97	1-11-98	I	20.73	35.73	2	4	-	-	3.0	8.00	4.0	-	1	1C	-	-		1	
							II	30.64	26.38	3	02	-	-	5.0	1.20	8.0	19.53	1	1C	-	-			
							III	30.60	-	3	-	-	-	5.0	<u>1.00</u> 1.00	8.0	-	1	1 Up	-	-			
9	SMG-9	1/1	V. Narasimhan	18	60.15	1-11-98	I	18.90	27.67	-	2	-	-	1.0	3.12	1.0	6.00	-	-	-	-			
							II	23.70	9.64	1	-	1	2	2.0	-	2.0	-	1	1C	-	-			
							III	17.55	-	1	-	1	-	1.0	-	2.0	-	-	-	-	-			
10	SMG-10	1/1	M.s Suprada Constructions	18	42.76	7-11-98	I	13.50	15.51	-	-	-	-	1.0	3.50	2.0	2.00	-	-	-	-			
							II	15.00	11.62	1	-	1	-	1.0	-	5.0	9.00	1	1C	-	-			
							III	14.28	-	1	-	1	-	1.0	-	5.0	-	1	1 UP	-	-			

Format-3 Con. . . .

Sl. NO.	Package No.	No. of villages in package/ progress	Name of the contractor	Period of completion in months	Contract value	Date of start	Milestone	Financial progress in lakhs commutative in Rs. Lakhs		Physical progress												No. of schemes commissioned	No. of schemes proposed	Remarks
										Cumulative During the month														
								T	A	SP in nos.		CP in nos.		RM in Kms		DS in Kms		OHT in Nos.		Sump/GL SR in Nos.				
										T	A	T	A	T	A	T	A	T	A	T	A			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
11	SMG-11	5/5	M/s Maloo Constructions	18	183.01	1-11-98	I	35.60	97.00	-	-	-	-	3.0	18.50	6.0	19.30	1	1C	-	-			
							II	88.00	58.34	1	-	5	-	7.0	4.156	11.0	12.83	2	2C	-	-			
							III	59.41	-	1	-	5	-	6.0	-	11.0	-	1	1C	-	-		5	
12	SMG-11A		R.Maheswaranaidu	06	105.08	18-11-99	I	105.08	-	Impounding reservoir Under progress.														
13	SMG-12	2/2	T. Subbareddy	18	21.17	4-9-98	I	10.81	3.63	1	1	-	-	0.2	0.10	1.0	1.05	1	1UP	-	-		1	
							II	10.36	7.45	1	-	-	-	0.4	0.40	3.0	2.50	1	1UP	-	-		1	
							III	-	0.22	-	-	-	-	-	-	2.0	-	-	-	-	-			

C – Completed, Up – Under progress.

R. Mahalingam
District Manager
ICT Pvt. Ltd.,
Shimoga-577 204.

PHYSICAL PROGRESS PACKAGEWISE FOR THE MONTH OF December'99

District : SHIMOGA

Part – II - Villages

Sl. NO.	Package No.	No. of villages in package/ progress	Name of the contractor	Period of completion in months	Contract value	Date of start	Milestone	Financial progress in lakhs commutative in Rs. Lakhs		Physical progress												No. of scheme commissioned	No. of schemes proposed	Remarks
										Cumulative During the month														
								T	A	SP in nos.		CP in nos.		RM in Kms		DS in Kms		OHT in Nos.		Sump/GLSR in Nos.				
										T	A	T	A	T	A	T	A	T	A	T	A			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
1	SMG-13	2/2	S. Umesh	12	26.52	20-8-99	I	13.20	Nil	1	-	-	-	1.0	-	4.0	-	1	1Up	1	1UP			
							II	13.32	Nil	1	-	-	-	1.0	-	4.0	-	-	-	-	-			
2	SMG-14	2/2	M/S Suprada Constructions	12	28.83	17-3-99	I	14.83	10.22	2	01	-	-	0.50	-	9.0	10.50	1	1UP	-	-		1	
							II	14.00	4.27	1	-	-	-	0.50	0.72	8.0	5.90	1	1UP	-	-		1	
3	SMG-15	2/1	S. Umesh	12	29.26	17-6-99	I	14.00	-	1	-	-	-	1.00		4.50	-	1	1 Up	-	-	-	1	
							II	15.27	-	1	-	-	-	1.00	-	4.50	-	1	-	-	-	-	1	
4	SMG-16	2/2	V. Narasimhan	12	37.06	26-3-99	I	17.06	30.24	1	06	-	-	1.0	3.50	4.0	11.22	1	1C				1	
							II	20.00	2.37	3	-	-	-	3.0	-	9.0	-	1	1C				1	
5	SMG-17	3/2	R. Maheswaranaidu	12	47.21	7-5-99	I	23.61	18.69	1	-	-	-	1.00	2.48	4.00	3.00	1	1UP	-	-		1	
							II	23.60	2.47	3	-	-	-	1.00	0.70	9.00	-	2	-	-	-		2	
6	SMG-18	2/2	M/S Suprada Constructions	12	27.58	17-3-99	I	14.00	11.36	2	04	-	-	3.00	2.97	4.00	5.00	1	1UP	-	-		1	
							II	13.59	2.92	2	-	-	-	3.00	0.78	4.00	1.50	-	-	-	-		1	
7	SMG-19	2/2	V. Narasimhan	12	22.64	10-3-99	I	12.00	11.38	1	-	-	-	1.00	-	4.0	5.60	1	1C	1	1UP		1	
							II	10.64	3.34	1	-	-	-	-	0.50	3.0	0.45	-	-	-	-		1	

C – Completed, Up – Under progress.

Rishma Thirthu
District Manager

FINANCIAL PROGRESS PACKAGE WISE for the month of December'99

District : SHIMOGA

PART - I - Villages

SL No	Package No.	Total no. of villages	Value of work in Rs. Lakhs	Name & Address of contractor	Name & Address of contractor personal	Name & Address of assistant Engineer	Date of award	Date of start	Date of completion	Financial progress (Cumulative) in Rs. Lakhs						Remarks
										I MS		II MS		III MS		
										T	A	T	A	T	A	
1	SMG-1	06	96.17	R. Maheshwara Naidu, Engineers & Contractors, H. No. 1911, Somashekarappa Layout, Basaveshwara Nagar, Bangalore – 79	V.M. Rajaguru, GPA Holder for R.M Naidu, # 743, 10 th Main, PJ extension, Davanagere.	S. K. Muralidhara & S.B. Manjunath Assistant Engineers, Opp. Ranganatha Book Depot, Taluk office road, Honnali.	29-1-98	13-2-98	12-08-99	18.78	26.72	43.73	36.12	33.66	38.21	
2	SMG-2	04	66.41	Sri Umesh. S. Engineers & contractors "Sourabh" A.N.K. Road, 5 th Cross Shimoga	—	S.V. Sateesh LS. Manjunath, B.Shivakumar.	10-08-98	25-08-98	24-02-2000	16.72	29.40	24.99	13.65	24.70	9.08	
3	SMG-3	06	81.29	Somashekar. V. Bandi, Engineers & Contractors, Plot NO. BCTS 669 – B, Vishal Nagar, Behind KSRTC, Bijapur.	R. Paramesh, GPA holder for SV Bandi, Nallur Post, Channagiri Taluk, Davanagere Dist.	L. S. Manjunath, & T. D. Shridhar Assistant Engineers, Gowramma road, Opp Rajarajeshwari Convent, Channagiri – 577 213.	13-02-98	28-02-98	28-08-99	18.74	18.74	43.46	40.50	19.10	38.10	
4	SMG-4	04	68.44	V. Narasimhan, Contractor M.M. compound, Tanikere Road, Bhadravathi	—	E.B. Chandrashekar C/O Bhogeshwarappa BhavaniRao Keri, Shikaripura, Shimoga Dist	3-4-98	04-04-98	03-10-99	17.44	18.40	27.48	18.13	23.52	11.02	
5	SMG-5	07	109.33	A.S. Rangappa, Class I contractor, Garden area, II Cross, Shimoga	—	S.V. Sateesh Assistant Engineer, Sri Madava Nilaya, 5 th Cross, Gndi Nagara Shimoga	29-01-98	13-02-98	12-08-99	18.59	36.82	50.86	43.74	39.88	23.52	
6	SMG-6	01	41.67	M/s Suprada Construction Co. behind Vijaya Talkies, Vijaya Road, Dharwad.	Mohamad Imam, GPA holder for M/s Suprada Construction Co. Rajendra Prasad Road , Sagar.	S.V. Sateesh	22-10-98	6-11-98	05-05-2000	10.00	18.13	20.00	10.53	11.67	-	
7	SMG-7	04	76.32	Sri Umesh. S. Engineers & contractors "Sourabh" A.N.K. Road, 5 th Cross Shimoga	—	L.S. Manjunath, Sridhar T.D.& SB Manjunath	10-8-98	25-8-98	24-2-2000	27.32	32.80	25.68	18.96	23.32	10.44	
8	SMG-8	03	81.97	Sri K.C. Shivaram Engineer & Contractor No. 109, 8 th main road, 4 th Block, 4 th Stage, Basaveshwara Nagar, Bangalore	Basheer Khan, GPA holder for KC Shivaram #2603/3, MCC 'A' Block, Church Road, Davanagere.	T.D. Shridhar & B. Shivakumar	17-10-98	01-11-98	01-05-2000	20.73	35.73	30.64	26.38	30.60	-	

Format-4 Con


Format-4 Con																
SL No	Package No.	Total no. of villages	Value of work in Rs. Lakhs	Name & Address of contractor	Name & Address of contractor personal	Name & Address of assistant Engineer	Date of award	Date of start	Date of completion	Financial progress (Cumulative) in Rs. Lakhs						Remarks
										I MS		II MS		III MS		
										T	A	T	A	T	A	
9	SMG-9	01	60.15	V. Narasimhan, Contractor M.M. compound, Tarikere Road, Bhadravathi	--	E.B. Chandrashekar	17-10-98	01-11-98	01-05-2000	18.90	27.67	23.70	9.64	17.55	-	
10	SMG-10	01	42.76	M/s Suprada Construction Co. behind Vijaya Talkies, Vijaya Road, Dharwad.	Mohamad Imam, GPA holder for M/s Suprada Construction Co. Rajendra Prasad Road, Sagar.	D.Raghu, C/O Gururaj, PWD contractor, "Guru Krupa", Behind Commercial tax office Vinoba Nagar, Sagar, Shimoga Dist.	22-10-98	07-11-98	05-05-2000	13.50	15.51	15.00	11.62	14.28	-	
11	SMG-11	05	183.01	M/S Maloo constructions, 23/1 and 2, 3 rd Cross, 1 st floor, Gandinagar, Bangalore – 9.	--	Sri T Prakash C/O K.B. Eshwar, Swamy Rice Mill, Rippenpet	17-10-98	01-11-98	01-04-2000	35.60	97.00	88.00	58.34	59.41	-	
12	SMG-11A		105.08	. Maheshwara Naidu, ngineers & Contractors, . No. 1911, omashekarappa Lay-out, asaveshwara Nagar, angalore – 79	-	Sri L.S. Manjunath & Sri S.K. Muralidhar.	11-10-99	11-11-99	11-4-2000	105.08	-	-	-	-	-	
13	SMG-12	02	21.17	Sri T. Subbareddy, Engineers & contractor, s/o T.RamakrishnaReddy Tadamari Village, Ananthapura Dist, ANDRA PRADESH	E. Yangaiah, S/o E. Narasimhjaiah Kappanahalli, Shikaripura taluk, Shimoga Dist.	E.B. ChandraShekar & T.D. Sridhar	19-08-98	04-09-98	03-03-2000	10.81	3.63	10.36	7.45	-	0.22	
									TOTAL	332.21	360.55	403.90	295.06	297.69	130.59	

R. S. Manjunath
District Manager
ICT Pvt. Ltd.,
Shimoga-577 204.

FINANCIAL PROGRESS PACKAGE WISE for the month of December'99
PART - II - Villages

District : SHIMOGA

SL No	Package No.	Total no. of villages	Value of work in Rs. Lakhs	Name & Address of contractor	Name & Address of contractor personal	Name & Address of assistant Engineer	Date of award	Date of start	Date of completion	Financial progress (Cumulative) in Rs. Lakhs				Remarks
										I MS		II MS		
										T	A	T	A	
13	SMG-13	02	26.52	Sri Umesh. S. Engineers & contractors "Sourabh" A.N.K. Road, 5 th Cross Shimoga	--	E.B. Chandrashekar & B.S. Annappa	06-05-99	20-8-99	5-5-2000	13.20	-	13.32		
14	SMG-14	02	28.83	M/s Suprada Construction Co. behind Vijaya Talkies, Vijaya Road, Dharwad.	Mohamad Imam, GPA holder for M/s Suprada Construction Co. Rajendra Prasad Road , Sagar.	D. Raghu	16-03-99	17-03-99	16-03-2000	14.83	10.22	14.00	4.27	
15	SMG-15	02	29.26	Sri Umesh. S. Engineers & contractors "Sourabh" A.N.K. Road, 5 th Cross Shimoga	--	S.B. Manjunath & D.Umlanaik	12-05-99	17-6-99	12-5-2000	14.00	-	15.27	-	
16	SMG-16	02	37.06	V. Narasimhan, Contractor M.M. compound, Tarikere Road, Bhadravathi	--	S.V. Sateesh	19-03-99	26-03-99	25-03-2000	17.06	30.24	20.00	2.37	
17	SMG-17	03	47.21	R. Maheshwara Naidu, Engineers & Contractors, H. No. 1911, Somashekarappa Lay-out, Basaveshwara Nagar, Bangalore – 79	V.M. Rajaguru, GPA Holder for R.M Naidu, # 743, 10 th Main, PJ extension, Davanagere.	S.K. Muralidhar & Ravi K.V	22-04-99	07-05-99	06-05-2000	23.61	18.69	23.60	2.47	
18	SMG-18	02	27.60	M/s Suprada Construction Co. behind Vijaya Talkies, Vijaya Road, Dharwad.	Mohamad Imam, GPA holder for M/s Suprada Construction Co. Rajendra Prasad Road , Sagar.	T.N. Shashidhar	16-03-99	17-03-99	16-03-2000	14.00	11.36	13.59	2.92	
19	SMG-19	02	22.64	V. Narasimhan, Contractor M.M. compound, Tarikere Road, Bhadravathi	--	L.S. Manjunath	02-03-99	10-03-99	09-03-2000	12.00	11.38	10.64	3.34	
									Total	108.70	81.90	110.42	15.37	-


 District Manager
 101 Pvt. Ltd.
 Shimoga-577 204.

VILLAGE WISE PHYSICAL PROGRESS (PART-I & PART-II VILLAGES)

District : **SHIMOGA.**

Sl No.	Package No	Name of the village	Start date completion date	OHT/GLSR		SP/CP		Rising main in Km		Distribution main		Whether sources established OR not
				T	A	T	A	T	A Cumulative during the month	T	A Cumulative during the month	
1.	SMG-1	Chirdoni*	13-2-98 12-8-99	01	01 C	03	03	3.60	4.94	6.80	7.48	YES
2.	SMG-1	Bannikodu *		01	01 C	01	01	1.37	1.37	4.30	4.30	YES
3.	SMG-1	Mukthenahalli		Scheme Was Handed Over To VWSC On 4 th November'99								YES
4.	SMG-1	Beeragondanahalli		Scheme Was Handed Over To VWSC On 25 th October'99								YES
5.	SMG-1	Kamsagara		01	01 C	01	01	0.371	0.371	1.61	1.00	YES
6.	SMG-1	Hosakere (GLSR)		01	01 C	02	02	1.35	1.35	3.87	3.87	YES
7.	SMG-2	Haramaghatta*		01	01 C	02	02	4.01	4.01	5.90	5.90	YES
8.	SMG-2	Holalur*	25-08-98 24-02-2000	01	01 C	02	02	1.12	1.12	7.205	7.131	YES
9.	SMG-2	Barandur		01	01C	01	NIL	0.485	0.45	6.126	6.803	YES
10.	SMG-2	B.Beeranahalli		01	01 UP	01	-	-	-	-	-	YES
11.	SMG-3	Kanchiganahal*		01	01 C	02	02	1.641	1.641	4.311	4.311	YES
12.	SMG-3	Kagathur	28-02-98 28-08-99	Scheme Was Handed Over To VWSC On 29 th October'99								YES
13.	SMG-3	Vaddanal*		01	01 C	02	02	3.521	3.521	5.056	5.056	YES
14.	SMG-3	Hodigere*		01	01 C	04	04	1.315	1.315	8.890	8.890	YES
15.	SMG-3	Somalapura		Scheme Was Handed Over To VWSC On 13 th December'99.								YES
16.	SMG-3	Devarahalli		NIL	NIL	02	NIL	1.270	1.27	3.605	3.92	YES

Note ;

T – Target,

A – Achievement,

P – Procured,

UP - Under progress,

C – Completed.

* Commissioned

Sl. No.	Package No.	Name of the village	Start date completion date	OHT/GLSR		SP/CP		Rising main in Km		Distribution main		Whether sources established OR not
				T	A	T	A	T	A Cumulative during the month	T	A Cumulative during the month	
17.	SMG-4	Gama *	04-04-98 03-10-99	01	01 C	02	02	1.67	1.67	2.064	3.40	YES
18.	SMG-4	Thyagarthi *		01	01 C	01	01	0.97	0.92	6.75	7.60	YES
19.	SMG-4	Kappanahalli		01	01 C	01	02	0.51	0.51	3.295	4.070	YES
20.	SMG-4	Kuppagadde		01	1UP	01	02	0.582	1.10	5.045	2.00	YES
21.	SMG-5	Attigunda		Scheme Was Handed Over To VWSC On 20 th July'99								
22.	SMG-5	Veerapura	13-02-98 12-08-99	Scheme Was Handed Over To VWSC On 28 th July'99								
23.	SMG-5	Kudligere*		01	01 C	01	01	1.89	2.64	5.535	5.948	YES
24.	SMG-5	D.B.Halli*		01	01 Up	02	02	1.63	1.63	2.37	2.37	YES
25.	SMG-5	Timmalapura*		01	01 C	02	02	3.10	3.10	4.32	4.32	YES
26.	SMG-5	Marashettyhalli*		01	01 C	02	02	2.195	2.195	5.93	5.93	YES
27.	SMG-5	Thattehalli		Scheme Was Handed Over To VWSC On 22 nd October'99								
28.	SMG-6	Melinakuruvalli (SSI)	06-11-98 05-05-2000	01	01 C	SP-02, CP-02	SP-02	2.25	2.25	8.90	8.90	YES (Tunga river)
29.	SMG-7	Billahalli*		01	01 C	01	01	0.725	0.725	3.30	3.30	Shortage of source
30.	SMG-7	Pandomatti	25-08-98 24-02-2000	01	01 C	04	NIL	7.10	6.50	9.95	9.95	YES
31.	SMG-7	Belimallur		01	01 UP	-	-	-	-	-	-	YES
32.	SMG-7	Maravanji		01	01 C	01	NIL	1.50	1.50	3.50	3.50	YES
		Maravanji Hamlet		01	01 C	02	NIL	3.00	3.00	3.25	3.25	YES

Note ;

T – Target,

A – Achievement,

P – Procured,

UP - Under progress,

C – Completed.

* Commissioned

Sl. No.	Package No.	Name of the village	Start date completion date	OHT/GLSR		SP/CP		Rising main in Km		Distribution main		Whether sources established OR not
				T	A	T	A	T	A Cumulative during the month	T	A Cumulative during the month	
33.	SMG-8	Haranaahalli	01-11-98 01-05-2000	01	01 C	04	04	10.980	8.0	15.63	15.63	YES
34.	SMG-8	Arabilachi		01	01 C	02	02	1.20	1.20	3.90	3.90	YES
35.	SMG-8	Kudli		01	01 UP	02	NIL	-	-	-	-	YES
36.	SMG-9	Chandragutti (SSI)	01-11-98 01-05-2000	01	01 C	SP-02, CP-02	SP-02, CP-02	3.125	3.125	5.20	6.0	YES (Varada river)
37.	SMG-10	Keladi (SSI)	07-11-98 05-05-2000	02	1C/1up	SP-02, CP-02	NIL	3.50	3.50	11.00	11.00	YES (MI Tank)
38.	SMG-11	Anandapuram	01-11-98 01-05-2000	01	01C	SP-02, CP-02	02 CP	7.50	8.24	8.655	10.00	YES (Nandi hole)
39.	SMG-11	Achapura	(SSR)	01	01 C	02 CP	02 CP	5.0	5.30	6.085	6.46	
40.	SMG-11	Yadehalli		01	01 C	02 CP	02 CP	3.50	3.70	6.00	6.93	
41.	SMG-11	Malandur		01	01 C	02 CP	02 CP	5.22	5.40	5.160	6.30	
42.	SMG-11	Khyra		NIL	NIL	NIL	NIL	NIL	NIL	2.50	2.50	
43.	SMG-11A	Impounding reservoir	11-11-99 10-4-2000	Impounding reservoir – Jungle clearance completed.								
44.	SMG-12	Udagani	04-09-98 03-03-2000	01	01 UP	01	01	0.395	0.50	2.495	2.55	YES
45.	SMG-12	Humcha		01	01 UP	01	NIL	-	-	-	1.25	YES

Note ;

T – Target,

A – Achievement,

P – Procured,

UP - Under progress,

C – Completed.

Rishu Thakur
 District Engineer
 Jalgaon
 10/11/2004

VILLAGE WISE PHYSICAL PROGRESS PART – II - Villages

District : SHIMOGA.

Sl. No.	Package No.	Name of the village	Start date completion date	OHT/GLSR		SP/CP		Rising main in Km		Distribution main		Whether sources established OR not
				T	A	T	A	T	A Cumulative during the month	T	A Cumulative during the month	
1.	SMG-13	Kodakani (GLSR)	20-8-99 5-5-2000	01	01UP							YES
2.	SMG-13	Sigga		01	01UP							YES
3.	SMG-14	Hirenallur	17-03-99 16-3-2000	01	01 UP	-	-	-	-	5.00	5.00	
		Hirenallur Hamlet (Kagodu)		01	01 UP	-	-	-	-	7.00	6.90	
4.	SMG-14	Mudugoppa		Nil	Nil	01	01	0.72	0.72	5.00	4.50	Shortage of source
5.	SMG-15	Kulagatte	17-6-99 12-5-2000	Proposed to drop by E.E, DPMU								
6.	SMG-15	Kyasinakere		01	01 UP	-	-	-	--	-	-	YES
7.	SMG-16	Nidige	26-03-99 25-03-2000	01	01 C	02	03	1.97	1.95	6.100	6.82	YES
8.	SMG-16	Antharagange		01	01C	01	02	0.575	1.55	3.935	4.40	YES
9.	SMG-17	Kumblur	07-05-99 06-05-2000	01	01 UP	01	-	0.505	2.984	6.41	3.00	Potability established balance 1200 LPH required
10.	SMG-17	Suragondanakoppa		01	-	-	-	0.70	-	-	-	YES
11.	SMG-17	Chilur		Proposed to drop by E.E, DPMU								YES
12.	SMG-18	Hunsekatte	17-03-99 16-03-2000	01	01 UP	-	-	2.05	0.30	4.59	4.00	YES
13.	SMG-18	Hosudi		NIL	NIL	NIL	NIL	1.08	1.50	3.49	2.50	YES
14.	SMG-19	Joladal	10-03-99 09-03-2000	01	01C	01	NIL	0.60	0.50	2.11	2.11	YES
15.	SMG-19	Malahal (GLSR)		01	01 UP	03	NIL	1.85	NIL	3.94	3.94	YES

Note ;

Work under progress in 17 villages, 2 villages proposed to drop by E.E, DPMU
T – Target, A – Achievement, P – Procured, UP - Under progress,

C – Completed.

[Handwritten Signature]

HABITAT DEVELOPMENT (Components)
PART – I - Villages

District : SHIMOGA

Sl. No.	Package No.	Water supply components												Remarks
		HP		ST		CS		DB		CT		WP		
		T	A	T	A	T	A	T	A	T	A	T	A	
1	SMG-1	-	-	47	47	-	-	41	41	17	17	129	-	
2	SMG-2	-	-	07	-	-	-	08	-	-	-	24	24	
3	SMG-3	-	-	11	20	-	-	39	31	21	13	124	125	
4	SMG-4	-	-	05	10	-	-	31	31	14	03	90	61	
5	SMG-5	-	-	24	54	-	-	36	36	18	-	103	65	
6	SMG-6	-	-	-	-	-	-	6	-	2	-	14	-	
7	SMG-7	-	-	10	10	-	-	07	03	03	02	21	10	
8	SMG-8	-	-	-	06	-	-	15	-	06	-	20	-	
9	SMG-9	-	-	04	-	-	-	06	-	-	-	18	-	
10	SMG-10	-	-	04	-	-	-	10	-	05	-	26	-	
11	SMG-11	-	-	22	-	03	-	26	-	11	-	65	-	
12	SMG-12	-	-	-	-	-	-	8	-	4	-	25	-	

C- Completed,

Up – Under progress.

Rishabh Singh
District Manager
ICT Pvt. Ltd.
Shimoga-577 204.

HABITAT DEVELOPMENT (Components) **PART – II - Villages**

District : SHIMOGA

Sl. No.	Package No.	Water supply components												Remarks
		HP		ST		CS		DB		CT		WP		
		T	A	T	A	T	A	T	A	T	A	T	A	
13	SMG-13	-	-	-	-	-	-	-	-	-	-	-	-	
14	SMG-14	-	-	2	-	-	-	10	-	06	-	27	-	
15	SMG-15	-	-	-	-	-	-	-	-	-	-	-	-	
16	SMG-16	-	-	03	-	-	-	12	12	06	-	38	-	
17	SMG-17	-	-	4	-	-	-	17	10	11	-	58	-	
18	SMG-18	-	-	9	-	-	-	10	-	05	-	18	-	
19	SMG-19	-	-	11	-	-	-	06	-	08	-	30	-	

Rishma Ths Thy
District Manager
ICT Pvt. Ltd.
Shimoga-577 204

**DETAILS OF HYDRAULIC TEST CONDUCTED PACKAGE WISE
(PART – I VILLAGES)**

District : SHIMOGA

Month : DECEMBER'99


Sl No	Package No.	Rising main				Distribution main				OHT				GLSR				Remarks
		Target	To end of prev. Month	During month	Total	Target	To end of prev. Month	During month	Total	Target	To end of prev. Month	During month	Total	Target	To end of previous month	During the month	Total	
1.	SMG-1	9.97	9.97	-	9.97	23.135	21.135	-	21.135	5	03	-	03	01	-	-	-	
2.	SMG-2	5.58	4.30	-	4.30	19.834	13.102	-	13.102	03	-	-	-	-	-	-	-	
3.	SMG-3	9.797	9.797	-	9.797	31.632	30.512	-	30.512	05	03	-	03	-	-	-	-	
4.	SMG-4	4.20	1.63	-	1.63	17.07	3.622	-	3.622	03	-	-	-	-	-	-	-	
5.	SMG-5	14.01	14.01	-	14.01	32.47	32.47	-	32.47	06	01	-	01	-	-	-	-	
6.	SMG-6	2.25	2.25	-	2.25	8.90	8.90	-	8.90	01	-	-	-	-	-	-	-	
7.	SMG-7	11.72	0.72	-	0.72	20.00	14.84	-	14.84	04	01	-	01	-	-	-	-	
8.	SMG-8	9.20	1.20	-	1.20	19.53	19.598	-	19.598	02	01	-	01	-	-	-	-	
9.	SMG-9	3.12	3.12	-	3.12	6.00	6.00	-	6.00	01	-	-	-	-	-	-	-	
10.	SMG-10	3.50	3.50	-	3.50	11.00	11.00	-	11.00	01	-	-	-	-	-	-	-	
11.	SMG-11	22.656	22.656	-	22.656	32.13	32.13	-	32.13	04	-	-	-	-	-	-	-	
12.	SMG-12	0.50	-	-	-	3.55	-	-	-	-	-	-	-	-	-	-	-	Laying of pipe line under progress
	Totals	96.503	73.153	-	73.153	225.251	193.309	-	193.309	35	09	-	09	01	-	-	-	

**DETAILS OF HYDRAULIC TEST CONDUCTED PACKAGE WISE
(PART-II VILLAGES)**

SI No	Package No.	Rising main				Distribution main				OHT				GLSR				Remarks
		Target	To end of prev. Month	During month	Total	Target	To end of prev. Month	During month	Total	Target	To end of prev. Month	During month	Total	Target	To end of previous month	During the month	Total	
1	SMG-13	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Pipe line work not started
2	SMG-14	0.72	-	-	-	16.40	-	-	-	-	-	-	-	-	-	-	-	Pipe line work under progress
3	SMG-15	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Pipe line work not started
4	SMG-16	3.50	-	-	-	11.22	-	-	-	02	-	-	-	-	-	-	-	Pipe line work under progress
5	SMG-17	3.184	2.484		2.484	3.00	2.980	-	2.980	-	-	-	-	-	-	-	-	-
6	SMG-18	3.75	-	-	-	6.50	-	-	-	-	-	-	-	-	-	-	-	Pipe line work under progress
7	SMG-19	0.50	-	-	-	6.05	-	-	-	01	-	-	-	-	-	-	-	-- do --
	Total	10.95	2.484	-	2.484	43.17	2.980	-	2.980	03	-	-	-	-	-	-	-	

**ABSTRACT
(Part-I & Part-II)**

SI No	Package No.	Rising main				Distribution main				OHT				GLSR				Remarks
		Target	To end of prev. Month	During month	Total	Target	To end of prev. Month	During month	Total	Target	To end of prev. Month	During month	Total	Target	To end of previous month	During the month	Total	
1	Part - I	96.503	73.153	-	73.153	225.251	193.309	-	193.309	35	09	-	09	01	-	-	-	
2	Part - II	10.95	2.484	-	2.484	43.17	002.980	-	002.980	03	-	-	-	-	-	-	-	
		107.453	75.637	-	75.637	268.421	196.289	-	196.289	38	09	-	09	01	-	-	-	


 District Manager
 ICT Pvt. Ltd.
 Shimoga-577 201

INTER CONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.
KIRWS & ESP PHASE – II PACKAGE-
(WORLD BANK ASSISTANCE)

District : **SHIMOGA**
Month : **December'99**


LIST OF DEFICIT CONTRACTORS IN 1ST MILESTONE

Sl No	Package No./Village	No. of villages	Name of the contractor	Contract value in lakhs	Date of start	Target for 1 st MS in lakhs	End of 1 st MS	Achievement to end of 1 st MS cumulative in lakhs	Shortfall in progress in 1 st MS cumulative		Shortfall in physical status of works	Delay attributed to Department/ Contractor
									Amount in lakhs	%		
1.	SMG-12 /Udagani	02	E. Yangaiah, GPA holder of Sri T. Subba Reddy	21.17	4-9-98	10.81	4-3-99	3.63	7.18	78%	01 – OHT	Contractor
2.	SMG-13	02	S. Umesh	26.52	20-8-99	13.20	19-2-2000	Nil	Nil	100%	01-OHT	Contractor/ due to site dispute.
3.	SMG-15	02	S.Umesh	29.26	17-6-99	14.00	16-12-99	Nil	Nil	100%	01-OHT	Contractor

Rishma Thirumangalakudi
District Manager
ICT Pvt. Ltd.,
Shimoga-576 204.

LIST OF DEFICIT CONTRACTORS IN 2ND MILESTONE

Sl No	Package No./Village	No. of villages	Name of the contractor	Contract value in lakhs	Date of start	Target for 2 nd MS in lakhs	End of 2 nd MS	Achievement to end of 2 nd MS cumulative in lakhs	Shortfall in progress in 2 nd MS cumulative		Shortfall in physical status of works	Delay attributed to Department/ Contractor
									Amount in lakhs	%		
1.	SMG-12/Humach	02	E. Yangaiah, GPA holder of Sri T. Subba Reddy	21.17	4-9-98	10.36	3-09-99	7.67	7.67	25%	01-OHT	Contractor


 District Manager
 ICT Pvt. Ltd.,
 Shimoga-577 204,


INTER CONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.
KIRWS & ESP PHASE – II PACKAGE-
(WORLD BANK ASSISTANCE)

District : SHIMOGA
Month : December '99

STATEMENT OF BOTTLENECKS

Sl No.	Package No.	No. of villages flushing to be done	No. of villages New Borewells to be drilled	No. of Open wells shallow	OHT sites under dispute	SBC results awaited	Sump sites to be handed over	OHT sites to be handed over	Awaiting Energisation for commissioning	Road cutting PWD/Highway	Railway crossing	Pressure testing (RM + DSM)	
												T	A
1.	SMG-1	NIL	-	NIL	NIL	-	NIL	NIL	02	-	-	-	-
2.	SMG-2	-	01	-	-	-	-	-	-	01	-	-	-
3.	SMG-8	-	-	-	-	-	-	-	01	-	01	-	-
4.	SMG-11	-	-	-	-	-	-	-	-	-	01	-	-
	TOTAL	Nil	01	Nil	Nil	-	Nil	Nil	03	01	02		

NOTE : List of Villages Package wise Appended.


District Manager
ICT Pvt. Ltd.,
Shimoga-577 204.

BOREWELL TO BE DRILLED

1 SMG-2 B.Beeranahalli

LIST OF VILLAGES AWAITING ENERGISATION

Sl. No.	Package No.	Village
1.	SMG-1	Kamasagar
2.	SMG-1	Hosakere
3.	SMG-8	Arabilachi

LIST OF VILLAGES AWAITING PERMISSION FOR ROAD CROSSING

1. SMG-2 Barandur

LIST OF VILLAGES AWAITING PERMISSION FOR ^{RAILWAY} ~~ROAD~~ CROSSING

Sl. No.	Package No.	Village
1.	SMG-8	Haranahalli
2.	SMG-11	Anandapuram & other villages (SSR).



District Manager
ICT Pvt. Ltd.,
Shimoga-577 204.

INTER CONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.
KIRWS & ESP PHASE - II PACKAGE-
(WORLD BANK ASSISTANCE)

District : SHIMOGA
Month : December '99


LIST OF WORKS, THE AGENCY IS UNLIKELY TO ACHIEVE THE 1ST MILESTONES.

Sl No.	Package No.	No. of villages	Name of Contractor	Contract value	Date of start	End of 1 st milestone	Name of scheme/village	Financial cumulative for milestone I			Status of works	Remarks
								T	A	Shortfall %		
1.	SMG-12	02	E. Yangaiah, GPA holder of Sri T. Subba Reddy	21.17	4-9-98	4-3-99	Udagani	10.81	3.63	78%	1 - OHT	Notices has been issued to the contractor to make good the shortfall & Liquidated damages proposed.
2.	SMG-13	02	S. Umesh	26.52	20-8-99	19-2-2000	Kodakani	13.20	Nil	100%	1 - OHT	Notices has been issued to the contractor to make good the shortfall.
3.	SMG-15	02	S. Umesh	29.26	17-6-99	16-12-99	Kyasinakere	14.00	Nil	100%	1 - OHT	Notices has been issued to the contractor to make good the shortfall.


District Manager
ICT Pvt. Ltd.,
Shimoga-577 204.

LIST OF WORKS, THE AGENCY IS UNLIKELY TO ACHIEVE THE 2ND MILESTONES.

Sl No.	Package No.	No. of villages	Name of Contractor	Contract value	Date of start	End of 2 nd milestone	Name of scheme/village	Financial cumulative for milestone II			Status of works	Remarks
								T	A	Shortfall %		
2.	SMG-12	02	E. Yangaiah, GPA holder of Sri T. Subba Reddy	21.17	4-9-98	3-9-99	Humcha	10.36	7.67	25%	1-OHT	Notices has been issued to the contractor to make good the shortfall Liquidated damages proposed.


 District Manager
 ICT Pvt. Ltd., -
 Shimoga-577 204.

INTER CONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD.
KIRWS & ESP PHASE – II PACKAGE-
(WORLD BANK ASSISTANCE)

District : SHIMOGA

LIST OF AGENCIES ON WHOM PENAL ACTION HAS BEEN RECOMMENDED.


Sl No.	Package No.	No. of villages	Name of Contractor	Contract value	Date of start	End of 1 st milestone	Name of scheme/village	Financial cumulative for milestone I			Status of works	Details of penal action	Remarks
								T	A	Shortfall %			
1.	SMG-12	02	T. Subba Reddy	21.17	4-9-99	03-03-99	Udagani	10.81	3.63	78%	1-OHT	Liquidated damages Proposed for 220 days	

Note : Liquidated damages proposed for 220 days @ Rs. 200/- per day as per NCB from the date of completion of 1st milestone period i.e Rs. 44000/-.

Sl No.	Package No.	No. of villages	Name of Contractor	Contract value	Date of start	End of 2 nd milestone	Name of scheme/village	Financial cumulative for milestone II			Status of works	Details of penal action	Remarks
								T	A	Shortfall %			
1.	SMG-12	02	T. Subba Reddy	21.17	4-9-98	04-09-98	Humcha	10.36	7.67	25%	1-OHT	Liquidated damages Proposed for 38 days	

Note : Liquidated damages proposed for 38 days @ Rs. 300/- per day as per NCB from the date of completion of 2nd milestone period. i.e. Rs. 11400/-

Total amount levied Rs.55400/-. The same has been proposed to recover liquidated damages in the 6th & Part bill of the tender contractor.


 ICT Pet. D.L.,
 Shimoga-577 204.

**INTEGRATED RURAL WATER SUPPLY AND
ENVIRONMENTAL SANITATION PROJECT
KARNATAKA
(World Bank Assistance)**

Phase II Package II Villages

PROGRESS REPORT

of SSI-SSR Schemes

For the Month of DECEMBER 1999

INTERCONTINENTAL CONSULTANTS AND TECHNOCRATS PVT. LTD., NEW DELHI.
CONSULTANTS FOR CONSTRUCTION MANAGEMENT AND QUALITY CONTROL

PROGRESS REPORT FORMAT FOR SSI / SSR SCHEMES

ABSTRACT

Sr. No.	Name of the District	No of Packages / Villages	Tender cost	No. of contractor	Expenditure to end of 12 / 99 (Rs. In lakhs)		Type of Scheme				Status of permission for drawal of water		River/Intake well	
							SSI		SSR					
					T	A	X	Y	X	Y	1	2	1	2
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Belgaum	14/22	2330.46	14	2330.46	1317.12	-	12	1	2	14	-	5	5
2	Bellary	1/1	84.97	1	84.97	32.65	-	1	-	-	1	-	-	-
3	Raichur	2/21	688.33	2	481.00	511.61	-	-	-	2	2	-	1	-
4	Shimoga	4/9	327.59	4	250.44	248.44	-	3	-	1	4	-	4	-
TOTAL		21/53	3431.35	21	3145.9	2109.82	-	16	-	5	21	-	10	5

Y - No. of schemes (work under progress)

1 = Work started and under progress to be ticked

2 = work completed to be ticked

PROGRESS REPORT FORMAT FOR SSI / SSR SCHEMES

Approach Channel		Approach Bund/Bridge		Jack well work		Raw water pumping machinery					
						Pumps procured cleared	Pumps procured	KEB approached for power	Power sanctioned	Erection done	Commissioned
1	2	1	2	1	2						
16	17	18	19	20	21	22	23	24	25	26	27
6	2	10	3	11	3	8	6	14	-	-	-
1	-	-	-	-	-	1	-	-	-	-	-
1	1	1	1	-	2	2	-	-	-	-	-
-	-	4	-	4	-	-	4	4	2	-	-
8	3	15	4	15	5	11	10	18	2	-	-

1 = Work started and under progress to be ticked
 2 = work completed to be ticked

Water Treatment Plant																Length of RM laid in Kms		Length of DM laid in kms			
A		B		C		D		E		F		G		OHT/Sump		T	A	T	A	Impounding Reservoir % of Progress	Bottlenecks if any..
1	2	1	2	1	2	1	2	1	2	1	2	1	2	1	2						
28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49
-	-	-	-	-	-	14	-	14	-	14	-	14	-	14	-	98.55	54.1	154.15	106.66	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	1	-	4.70 0.95	4.64 (GM) 0.08	-	-	-	-
-	-	-	-	-	-	2	-	1	-	-	-	2	-	2	-	73.4	50.00	55.40	54.80	-	-
-	-	-	-	-	-	4	-	-	-	1	3	4	-	-	4	26	31.52	53.00	58.00	-	-
-	-	-	-	-	-	20	-	15	-	15	3	20	-	17	4	202.65 0.95	136.52 0.08	262.55	219.46	-	-

A - Aerator
 B - Flash Mixer
 C - Clariflocculator
 D - Rapid/ Slow Sand Filters
 E - Clear Water Sump
 F - Pure Water Sump House
 G - Pure Water Pumping Machinery

1 - Work started
 2 - Work completed

PROGRESS REPORT FORMAT FOR SSI / SSR SCHEMES

District : Belgaum

Sr. No.	Name of the package	Name of the Village/ Villages	Tender Cost	Name of the Contractor	Date of Start	Date of completion	Expenditure to end of (Rs. In lakhs)		Types of Scheme				Status of permission for drawal of water	
									SSI		SSR			
							T	A	X	Y	X	y	1	2
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	BGM - 02	Bellad Bagewadi	95.74	Shri. B.R. Patil Nippani	13/10/99	25/4/2000	95.74	54.86	-	✓	-	-	✓	-
2	BGM-16	Kunnur	116.11	M/s. Suprada Constructions Dharwad	8/12/98	08/6/2000	116.11	83.11	-	✓	-	-	✓	-
3	BGM-17	Mangavati	51.26	Shri. Lathure & Brothers Lathur	18/12/98	18/6/2000	51.26	12.36	-	✓			✓	-
4	BGM-18	Ainapur	93.36	Shri. B.R. Patil Nippani	25/10/98	25/4/2000	93.36	25.36	-	✓	-	-	✓	-
5	BGM-19	Jugul	99.34	Shri. B. R. Patil. Nippani	25/10/98	25/4/2000	99.34	20.65	-	✓	-	-	✓	-
6	BGM-19A	Shiruguppi	79.3	Shri. B. R. Patil Nippani	25/10/99	25/4/2000	79.3	29.56	-	✓	-	-	✓	-
7	BGM-20	Akkol	117.10	Shri. B.R. Patil Nippani	25/10/98	25/4/2000	117.10	53.74	-	✓	-	-	✓	-
8	BGM-21	Soundatti	126.80	M/s. Suprada Constructions Dharwad	23/9/98	23/3/2000	126.80	91.39	-	✓	-	-	✓	-
9	BGM-22	Chinchali	225	Shri. H. P. Madhukar, Hubli.	27/10/98	27/4/2000	225	152.41	-	✓	-	-	✓	-
10	BGM-23	Borgaon	146.45	Shri. B.R. Patil Nippani	25/10/98	25/4/2000	146.25	55.49	-	✓	-	-	✓	-
11	BGM-24	Hosur	241	Shri. G. Krishna Reddy Hubli.	27/10/98	27/4/2000	241	116.48	-	✓	-	-	✓	-
12	BGM-30	Asundi	197	Shri. H. P. Madhukar, Hubli.	25/10/98	25/4/2000	197	154.03	-	✓	-	-	✓	-

Sr. No.	Name of the package	Name of the Village/ Villages	Tender Cost	Name of the Contractor	Date of Start	Date of completion	Expenditure to end of (Rs. In lakhs)		Types of Scheme				Status of permission for drawal of water	
									SSI		SSR			
							T	A	X	Y	X	y	1	2
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
13	BGM-26	Neginhal Sampgaon M. K. Hubli Hole Hosur Sanikop	540	M/s. Rao Constructions Bangalore.	24/9/98	24/3/2000	540	335.30	-	-	-	✓	✓	-
14	BGM-27	Pachapur Sindhihatti Rustumpur Bagamal Karaguppi	202	Shri. H. P. Madhukar, Hubli.	16/12/98	26/6/2000	202	132.38	-	-	-	✓	✓	-

X - No. of schemes where work is over till water treatment plant :

Y - No. of schemes (work under progress)

1 = Work started and under progress to be ticked

2 = Work completed to be ticked.

222.



District Manager,
ICT. Pvt. Ltd.,
Belgaum.

PROGRESS REPORT FORMAT FOR SSI / SSR SCHEMES

River / Intake well		Approach Channel		Approach Bund / Bridge		Jack well work		Raw water pumping machinery					
1	2	1	2	1	2	1	2	Pumps procured cleared	Pumps procured	KEB approached for Power	Power sanctioned	Errection done	Commissioned
16	17	18	19	20	21	22	23	24	25	26	27	28	29
-	✓	-	✓	-	✓	-	✓	-	✓	✓		-	-
✓	-	✓	-	✓	-	✓	-	✓	-	✓		-	-
✓	-	-	-	-	-	✓	-	✓	-	✓		-	-
-	✓	-	✓	-	✓	-	✓	-	✓	✓		-	-
-	✓	-	-	✓	-	✓	-	-	✓	✓		-	-
-	✓	-	-	✓	-	✓	-	-	✓	✓		-	-
✓	-	✓	-	✓	-	✓	-	-	✓	✓		-	-
-	-	✓	-	✓	-	✓	-	✓	-	✓		-	-
-	-	✓	-	✓	-	✓	-	✓	-	✓		-	-
✓	-	-	-	✓	-	✓	-	-	✓	✓		-	-
-	-	✓	-	✓	-	✓	-	✓	-	✓		-	-
-	-	✓	-	✓	-	✓	-	✓	-	✓		-	-

River / Intake well		Approach Channel		Approach Bund / Bridge		Jack well work		Raw water pumping machinery					
1	2	1	2	1	2	1	2	Pumps procured cleared	Pumps procured	KEB approached for Power	Power sanctioned	Erection done	Commissioned
16	17	18	19	20	21	22	23	24	25	26	27	28	29
✓	-	-	-	✓	-	✓	-	✓	-	✓		-	-
-	✓	-	-	-	✓	-	✓	✓	-	✓		-	-

1= Work started and under progress to be ticked
2 = Work completed to be ticked


District Manager,
ICT. Pvt. Ltd.,
Belgaum.


PROGRESS REPORT FORMAT FOR SSI / SSR SCHEMES

Water Treatment Plant																Length of RM laid in Mtrs		Length of DM Laid in Kms		Impounding Reservoir % of Progress	Bottlenecks if any. C
A		B		C		D		E		F		G		OHT / Sump		T	A	T	A		
1	2	1	2	1	2	1	2	1	2	1	2	1	2	1	2	46	47	48	49	50	51
30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45						
⊗	⊗	⊗	⊗	⊗	⊗	✓	-	✓	-	✓	-	✓	-	✓	-	5.25	1.1	10.5	5.0	NA	
⊗	⊗	⊗	⊗	⊗	⊗	✓	-	✓	-	✓	-	✓	-	✓	-	2.25	2.0	8.3	7.3	NA	
⊗	⊗	⊗	⊗	⊗	⊗	✓	-	✓	-	✓	-	✓	-	✓	-	2.20	1.8	3.22	3.22	NA	
⊗	⊗	⊗	⊗	⊗	⊗	✓	-	✓	-	✓	-	✓	-	✓	-	2.20	-	13	5.0	NA	
⊗	⊗	⊗	⊗	⊗	⊗	✓	-	✓	-	✓	-	✓	-	✓	-	2.20	-	10.5	5.5	NA	
⊗	⊗	⊗	⊗	⊗	⊗	✓	-	✓	-	✓	-	✓	-	✓	-	5.2	0.5	8.73	6.5	NA	
⊗	⊗	⊗	⊗	⊗	⊗	✓	-	✓	-	✓	-	✓	-	✓	-	2.9	2.3	6.7	6.2	NA	
⊗	⊗	⊗	⊗	⊗	⊗	✓	-	✓	-	✓	-	✓	-	✓	-	1.85	1.1	12.0	12.0	NA	
⊗	⊗	⊗	⊗	⊗	⊗	✓	-	✓	-	✓	-	✓	-	✓	-	8.9	8.4	24.0	8.5	NA	
⊗	⊗	⊗	⊗	⊗	⊗	✓	-	✓	-	✓	-	✓	-	✓	-	2.9	1.0	10.2	3.0	NA	
⊗	⊗	⊗	⊗	⊗	⊗	✓	-	✓	-	✓	-	✓	-	✓	-	5.2	0.30	6.0	5.0	NA	
⊗	⊗	⊗	⊗	⊗	⊗	✓	-	✓	-	✓	-	✓	-	✓	-	14.0	13.5	11.0	9.0	NA	

Water Treatment Plant																Length of RM laid in Mtrs		Length of DM Laid in Kms		Impounding Reservoir % of Progress	Bottlenecks if any.
A		B		C		D		E		F		G		OHT / Sump		T	A	T	A		
1	2	1	2	1	2	1	2	1	2	1	2	1	2	1	2	46	47	48	49	50	51
30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45						
⊗	⊗	⊗	⊗	⊗	⊗	✓	-	✓	-	✓	-	✓	-	✓	-	29.0	22.10	23.0	24.20	Survey in progress	
⊗	⊗	⊗	⊗	⊗	⊗	✓	-	✓	-	✓	-	✓	-	✓	-	14.50		7	6.24	NA	

A - Aerator
 B - Flash Mixer
 C - Clariflocculator
 D - Rapid / Slow Sand Filter
 E - Clear Water Sump
 F - Pure Water Sump House
 G - Pure Water Pumping Machinery

1 - Work Started
 2 - Work Completed


 District Manager,
 ICT. Pvt. Ltd.,
 Belgaum.

PROGRESS REPORT FORMAT FOR SSI SCHEMES

District : Bellary

Sr. No.	Name of the Package	Name of the Village	Tender cost	Name of the Contractor	Date of Start	Date pf Completion	Expenditure to end of 12 / 99 (Rs. In lakhs)		Type of Scheme				Status of permission for drawal of water		River/Intake well	
									SSI		SSR					
							T	A	X	Y	X	Y	1	2	1	2
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	BLR - 13	1	84.97	M/s. Rao Constructi ons Bangalore	17-4-99	16-4-2000	84.97	32.65	-	1	-	-	-	-	-	-
Total		1	84.97	1	-	-	84.97	32.65	-	1	-	-	-	-	-	-

Y - No. of schemes (work under progress)

1 = Work started and under progress to be ticked

2 = work completed to be ticked

PROGRESS REPORT FORMAT FOR SSI / SSR SCHEMES

Approach Channel		Approach Bund/Bridge		Jack well work		Raw water pumping machinery					
						Pumps procured cleared	Pumps procured	KEB approached for power	Power sanctioned	Erection done	Commissioned
1	2	1	2	1	2						
18	19	20	21	22	23	24	25	26	27	28	29
-	-	-	-	-	-	1	-	-	-	-	-
-	-	-	-	-	-	1	-	-	-	-	-

1 = Work started and under progress to be ticked
 2 = work completed to be ticked

Water Treatment Plant														Length of RM laid in Kms		Length of DM laid in kms		Impounding Reservoir % of Progress	Bottlenecks if any..	
A		B		C	D		E		F		G		OHT/Sump		T	A	T			A
1	2	1	2	1	1	2	1	2	1	2	1	2	1	2						
30	31	32	33	34	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	4.70	7.64	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	4.70	7.64	-	-	-	-

A - Aerator
 B - Flash Mixer
 C - Clariflocculator
 D - Rapid/ Slow Sand Filters
 E - Clear Water Sump
 F - Pure Water Sump House
 G - Pure Water Pumping Machinery

1 - Work started

PROGRESS REPORT FORMAT FOR SSI / SSR SCHEMES

Month : Nov'99

Sl. No.	Name of the package	Name of the Village	Tender cost in Rs. Lakhs	Name of the contractor	Date of start	Date of completion	Expenditure to end of Nov'99 (Rs. In lakhs)		Type of Scheme				Status of permission for drawal of water	
									SSI		SSR			
							T	A	X	Y	X	Y	1	2
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	RCR-3	Kurkehalli & other 4 villages	109.26	M/s Malu Constructions	5.12.98	4.6.2000	76	60.38	Nil	Nil	-	1	✓	-
2	RCR-10	H. Akkur & other 15 villages	579.07	M/s Malu Constructions	5.12.98	4.6.2000	405	451.23	-	-	-	1	✓	-

X - No. of schemes where work is over till water treatment plant:

Y - No. of schemes (work under progress)

1 - Work started and under progress to be ticked

2 - Work completed to be ticked

PROGRESS REPORT FORMAT FOR SSI / SSR SCHEMES

River/Intake well		Approach Channel		Approach Bund/Bridge		Jack well work		Raw water Pumping Machinery					
								Pumps procured cleared	Pumps procured	KEB approached for power	Power sanctioned	Erection done	Commissioned
1	2	1	2	1	2	1	2	24	25	26	27	28	29
✓	-	✓	-	Nil	Nil	-	✓	Yes	No	Yes	under progress	No	No
-	-	-	✓	✓	-	-	✓	Yes	No	Yes	under progress	No	No

- 1 - Work started and under progress to be ticked
 2 - Work completed to be ticked

Water Treatment Plant																Length of RM laid in mtrs		Length of DM laid in mtrs		Impounding Reservoir % of Progress	Bottlenecks if any
A		B		C		D		E		F		G		OHT / Sump		T	A	T	A		
1	2	1	2	1	2	1	2	1	2	1	2	1	2	1	2						
30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51
Nil	Nil	Nil	Nil	Nil	Nil	✓	-	-	-	-	-	✓	-	✓	-	18	16	11.1	10.5	Nil	-
Nil	Nil	Nil	Nil	Nil	Nil	✓	-	✓	-	-	-	✓	-	✓	-	55.4	34	44.3	44.3	Nil	-

A - Aerator B - Flash Mixer
 C - Clariflocculator D - Rapid/Slow Sand Filters
 E - Clear Water Pump
 F - Pure Water Sump House
 G - Pure Water Pumping Machinery

1 - Work started
 2 - Work completed


 DISTRICT MANAGER
 ICT RAICHUR.

PROGRESS REPORT FORMAT FOR SSI/SSR SCHEME

Month : DECEMBER'99

Sr. No.	Name of the package	Name of the villages	Tender cost	Name of the contractor	Date of start	Date of completion	Expenditure to end of Dec'99 (Rs. in Lakhs)		Type of scheme				Status permission for drawal of water	
							T	A	SSI		SSR		1	2
									X	Y	X	Y		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1.	SMG-6	Melinakuruvalli	41.67	M/s Suprada Construction Co.	6-11-98	5-5-2000	37.50	28.66	-	1	-	-	1	-
2.	SMG-9	Chandragutti	60.15	V. Narasimhan	1-11-98	1-5-2000	46.84	37.31	-	1	-	-	1	-
3.	SMG-10	Keladi	42.76	M/s Suprada Construction Co.	7-11-98	5-5-2000	30.00	27.13	-	1	-	-	1	-
4.	SMG-11	Anandapuram & other 4 villages	183.01	M/s Maloo Constructions.	1-11-98	1-5-2000	136.10	155.34	-	-	-	1	1	-

X – No. of Schemes were works is over till water treatment plant :
Y – No. of schemes (Work under progress)

1 = Work started and under progress to be ticked
2 = work completed to be ticked.

Contd. . . . 2.

Package No.	River/Intake well		Approach channel		Approach bund/bridge		Jackwell work		Raw water pumping machinery					
	1	2	1	2	1	2	1	2	Pumps procured cleared	Pumps procured	KEB approached for power	Power sanctioned	Erection done	Commissioned
	16	17	18	19	20	21	22	23	24	25	26	27	28	29
SMG-6	1	-	-	-	1	-	1	-		YES	YES	YES	NO	NO
SMG-9	1	-	-	-	1	-	1	-		YES	YES	YES	NO	NO
SMG-10	1	-	-	-	1	-	1	-		YES	YES	NO	NO	NO
SMG-11	1	-	-	-	1	-	1	-		YES	YES	NO	NO	NO

1 = Work started and under progress to be ticked


2 = work completed to be ticked.

NOTE : KEB work completed for SMG-6 & SMG-10 connection not availed.

Package No.	Water Treatment Plant																Length of RM lain in Km		Length of DM lain in Km		Impounding reservoir % of progress	Bottlenecks IF ANY
	A		B		C		D		E		F		G		OHT/ Sump		T	A	T	A		
	1	2	1	2	1	2	1	2	1	2	1	2	1	2	1	2						
	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45						
SMG-6	-	-	-	-	-	-	1	-	-	2	1	-	1	-	-	2	3.0	2.25	8.00	8.90	NIL	NIL
SMG-9	-	-	-	-	-	-	1	-	1	-	1	-	1	-	-	2	4.0	3.12	5.00	6.00	NIL	NIL
SMG-10	-	-	-	-	-	-	1	-	-	2	1	-	1	-	-	2	3.0	3.50	12.00	11.00	NIL	NIL
SMG-11	-	-	-	-	-	-	1	-	-	2	1	-	1	-	-	2	16.00	22.656	28.0	32.13	NIL	NIL

A - Aerator
 B - Flash Mixer
 C - Clariflocculator
 D - Rapid/Slow sand filters
 E - Clear water Sump
 F - Pure water sump House
 G - Pure water pumping machinery.

1 - Work started
 2 - Work completed.


 R. S. Murthy
 P. S. Murthy & Co. Pvt. Ltd.,
 80, 81, 82, 83, 84, 85, 86, 87, 88, 89, 90, 91, 92, 93, 94, 95, 96, 97, 98, 99, 100, 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 111, 112, 113, 114, 115, 116, 117, 118, 119, 120, 121, 122, 123, 124, 125, 126, 127, 128, 129, 130, 131, 132, 133, 134, 135, 136, 137, 138, 139, 140, 141, 142, 143, 144, 145, 146, 147, 148, 149, 150, 151, 152, 153, 154, 155, 156, 157, 158, 159, 160, 161, 162, 163, 164, 165, 166, 167, 168, 169, 170, 171, 172, 173, 174, 175, 176, 177, 178, 179, 180, 181, 182, 183, 184, 185, 186, 187, 188, 189, 190, 191, 192, 193, 194, 195, 196, 197, 198, 199, 200, 201, 202, 203, 204, 205, 206, 207, 208, 209, 210, 211, 212, 213, 214, 215, 216, 217, 218, 219, 220, 221, 222, 223, 224, 225, 226, 227, 228, 229, 230, 231, 232, 233, 234, 235, 236, 237, 238, 239, 240, 241, 242, 243, 244, 245, 246, 247, 248, 249, 250, 251, 252, 253, 254, 255, 256, 257, 258, 259, 260, 261, 262, 263, 264, 265, 266, 267, 268, 269, 270, 271, 272, 273, 274, 275, 276, 277, 278, 279, 280, 281, 282, 283, 284, 285, 286, 287, 288, 289, 290, 291, 292, 293, 294, 295, 296, 297, 298, 299, 300, 301, 302, 303, 304, 305, 306, 307, 308, 309, 310, 311, 312, 313, 314, 315, 316, 317, 318, 319, 320, 321, 322, 323, 324, 325, 326, 327, 328, 329, 330, 331, 332, 333, 334, 335, 336, 337, 338, 339, 340, 341, 342, 343, 344, 345, 346, 347, 348, 349, 350, 351, 352, 353, 354, 355, 356, 357, 358, 359, 360, 361, 362, 363, 364, 365, 366, 367, 368, 369, 370, 371, 372, 373, 374, 375, 376, 377, 378, 379, 380, 381, 382, 383, 384, 385, 386, 387, 388, 389, 390, 391, 392, 393, 394, 395, 396, 397, 398, 399, 400, 401, 402, 403, 404, 405, 406, 407, 408, 409, 410, 411, 412, 413, 414, 415, 416, 417, 418, 419, 420, 421, 422, 423, 424, 425, 426, 427, 428, 429, 430, 431, 432, 433, 434, 435, 436, 437, 438, 439, 440, 441, 442, 443, 444, 445, 446, 447, 448, 449, 450, 451, 452, 453, 454, 455, 456, 457, 458, 459, 460, 461, 462, 463, 464, 465, 466, 467, 468, 469, 470, 471, 472, 473, 474, 475, 476, 477, 478, 479, 480, 481, 482, 483, 484, 485, 486, 487, 488, 489, 490, 491, 492, 493, 494, 495, 496, 497, 498, 499, 500, 501, 502, 503, 504, 505, 506, 507, 508, 509, 510, 511, 512, 513, 514, 515, 516, 517, 518, 519, 520, 521, 522, 523, 524, 525, 526, 527, 528, 529, 530, 531, 532, 533, 534, 535, 536, 537, 538, 539, 540, 541, 542, 543, 544, 545, 546, 547, 548, 549, 550, 551, 552, 553, 554, 555, 556, 557, 558, 559, 560, 561, 562, 563, 564, 565, 566, 567, 568, 569, 570, 571, 572, 573, 574, 575, 576, 577, 578, 579, 580, 581, 582, 583, 584, 585, 586, 587, 588, 589, 590, 591, 592, 593, 594, 595, 596, 597, 598, 599, 600, 601, 602, 603, 604, 605, 606, 607, 608, 609, 610, 611, 612, 613, 614, 615, 616, 617, 618, 619, 620, 621, 622, 623, 624, 625, 626, 627, 628, 629, 630, 631, 632, 633, 634, 635, 636, 637, 638, 639, 640, 641, 642, 643, 644, 645, 646, 647, 648, 649, 650, 651, 652, 653, 654, 655, 656, 657, 658, 659, 660, 661, 662, 663, 664, 665, 666, 667, 668, 669, 670, 671, 672, 673, 674, 675, 676, 677, 678, 679, 680, 681, 682, 683, 684, 685, 686, 687, 688, 689, 690, 691, 692, 693, 694, 695, 696, 697, 698, 699, 700, 701, 702, 703, 704, 705, 706, 707, 708, 709, 710, 711, 712, 713, 714, 715, 716, 717, 718, 719, 720, 721, 722, 723, 724, 725, 726, 727, 728, 729, 730, 731, 732, 733, 734, 735, 736, 737, 738, 739, 740, 741, 742, 743, 744, 745, 746, 747, 748, 749, 750, 751, 752, 753, 754, 755, 756, 757, 758, 759, 760, 761, 762, 763, 764, 765, 766, 767, 768, 769, 770, 771, 772, 773, 774, 775, 776, 777, 778, 779, 780, 781, 782, 783, 784, 785, 786, 787, 788, 789, 790, 791, 792, 793, 794, 795, 796, 797, 798, 799, 800, 801, 802, 803, 804, 805, 806, 807, 808, 809, 810, 811, 812, 813, 814, 815, 816, 817, 818, 819, 820, 821, 822, 823, 824, 825, 826, 827, 828, 829, 830, 831, 832, 833, 834, 835, 836, 837, 838, 839, 840, 841, 842, 843, 844, 845, 846, 847, 848, 849, 850, 851, 852, 853, 854, 855, 856, 857, 858, 859, 860, 861, 862, 863, 864, 865, 866, 867, 868, 869, 870, 871, 872, 873, 874, 875, 876, 877, 878, 879, 880, 881, 882, 883, 884, 885, 886, 887, 888, 889, 890, 891, 892, 893, 894, 895, 896, 897, 898, 899, 900, 901, 902, 903, 904, 905, 906, 907, 908, 909, 910, 911, 912, 913, 914, 915, 916, 917, 918, 919, 920, 921, 922, 923, 924, 925, 926, 927, 928, 929, 930, 931, 932, 933, 934, 935, 936, 937, 938, 939, 940, 941, 942, 943, 944, 945, 946, 947, 948, 949, 950, 951, 952, 953, 954, 955, 956, 957, 958, 959, 960, 961, 962, 963, 964, 965, 966, 967, 968, 969, 970, 971, 972, 973, 974, 975, 976, 977, 978, 979, 980, 981, 982, 983, 984, 985, 986, 987, 988, 989, 990, 991, 992, 993, 994, 995, 996, 997, 998, 999, 1000.